Submittal Package Approval Sheet

META: AKN1/2
TRACTS 5, 7, 10, 12.1 AND 13
SAGE MILL INDUSTRIAL PARK
AIKEN COUNTY, SOUTH CAROLINA

DPR Construction, A General Partnership
Project #: D5-G23002-00
Tel: Fax:

DPR Construction, A General Partnership

TRACTS 5, 7, 10, 12.1 AND 13
SAGE MILL INDUSTRIAL PARK
AIKEN COUNTY, SOUTH CAROLINA

Review Legend

Trade Partner comments will be marked in **Blue**

DPR comments will be marked in **Green**

Engineer/Consultant comments will be marked in **Red**

Meta Team comments will be marked in **Purple**

Reviewed for general conformance to the contract documents. This review does not relieve the subcontractor of the responsibility of making the work conform to the contract requirements. The subcontractor is responsible for all dimensions, correct fabrication, and accurate fit with the work of other trades.

Submittal No: 763

DPR Project No: D5-G23002-00

Reviewed By: Maxwell Wheeler

Date: 05/23/2025

Prepared By: DPR DFH

Architect

BURNS McDONNELL

Action:

- ☐ Reviewed
- ☐ Rejected
- ☑ Reviewed w/ noted revisions
- ☐ For Information Only
- ☐ Revise and Resubmit
- ☐ No Action Needed

This review was performed only for general conformance with the design concept of the project and general compliance with the information given in the Contract Documents. Modifications or comments made on the shop drawings during this review do not relieve the Contractor from compliance with the requirements of the Contract Documents. Approval of a specific item does not include approval of the assembly of which the item is a component. Contractor is responsible for dimensions to be confirmed and correlated at the jobsite, information that pertains solely to the fabrication processes or to the means, methods, techniques, sequences, and procedures of construction, coordination of the work of all trades, and for performing all work in a safe and satisfactory manner.

SUBMITTAL NUMBER	PROJECT NUMBER
087100-763.00	162534
REVIEWED BY	**DATE**
A.K	6/2/2025

The contractor shall review and comply with notes and comments on submittals in addition to notes provided on attached submittal transmittal/review form.

Consultant

Consultant

Engineering Specialties Co., Inc.
801 Mount Vernon Road
Raleigh, NC 27607
Phone: (919) 851-8448
Fax: (919) 851-8073

Schedule of Hardware

For : **AKN 1-2 4/24/24**

By : Heather Dirkse

Architect: Burns & McDonnell
530 W Spring Street
Columbus, OH 43125-

Contractor: DPR Construction ATL
3301 Windy Ridge Parkway
Atlanta, GA 30339-

Manufacturer's List

Mfr.	Hardware Used
Schlage	Housing, Cylinder, Mortise Lock, Electrified Mortise Lock, Wire Harness, Control Key, Construction Core, Cut Key
Glynn-Johnson	Overhead Stop
Von Duprin	Extension Rod Kit, Electric Power Transfer, Rim Exit Device, Fire Rated Surf Vert Rod, Mortise Exit Device, Fire Rated Mortise Exit, Fire Rated Conc Vert Rod, Power Supply, Concealed Vert Rod Exit
Pemko	Gasketing
LCN Closers	Surface Closer, Electromagnetic Holder, Automatic Opener
Architectural Builders	Coordinator
Ives	Continuous Hinge, Lock Guard, Push Plate, Dust Proof Strike, Pull Plate, Kick Plate, Hinge, Full Mortise, Hvy Wt, Hinge, Full Mortise, Hvy Wt, Hinge, Full Mortise, Hvy Wt, Hinge, Full Mortise, Hvy Wt, Floor Stop, Wall Stop, Flush Bolt, Coordinator, Mounting Bracket, Silencer, Hinge, Full Mortise, Hvy Wt
Zero International	Anchor, Gasketing, Sweep, Threshold, Door Bottom, Astragal, Rain Drip
Medeco	Interchangeable Core
Miscellaneous	Laser Scanner, Door Position Switch

GENERAL NOTES FOR FINISH HARDWARE SUBMITTAL

1. No material will be ordered for this project until final approval has been received by the architect and contractor.

2. Any recommendations by this supplier to make changes are recommendations only. Recommendations are based upon our professional opinion. Please indicate, where required, if you would like to make changes or deny the request. Any changes may result in a change order request. No materials will be ordered until a written change order has been received. Engineering Specialties Company Inc. will not be responsible for any delays in delivery of product to jobsite due to delays caused by approval of this schedule or change order request.

3. No materials will be ordered for this project without an approved key schedule. A meeting with the owner representative will be required to determine the specific keying requirements. We request that this meeting be made at the owners' earliest convenience.

4. After final approval, this schedule will be used as a guide for ordering, marking, delivery, installation and construction use. Therefore, it is the responsibility of all parties, to make sure all items are scheduled accurately. Engineering Specialties Company Inc. will not be responsible for errors incurred by the use of this schedule by any other trade.

5. Corrections should be made by lining out incorrect items with colored pen or pencil. We request the architect and general contractor utilize different colors so we can distinguish who has made corrections.

6. Template information, if required, will be furnished as a courtesy only. Engineering Specialties Company Inc. will not be responsible in any way for preparations made to other products. It is the users responsibility to verify that the templates used are correct in all respects for the products specified in the coordination and manufacturing of other products.

7. PROPER INSTALLATION OF HARDWARE IS VERY IMPORTANT! PLEASE CAREFULLY READ ALL HARDWARE MANUFACTURERS' INSTALLATION INSTRUCTIONS AND TEMPLATES FOR EACH PIECE OF HARDWARE PRIOR TO INSTALLATION. All hardware does not install the same. Various manufacturers have different mounting dimensions and requirements. Please call the consultant listed on this schedule if you have any questions. We will answer any questions you may have to ensure proper installation.

8. Door Closers: Properly adjust door closers at the time of installation. Unadjusted closers will not function properly and may cause damage to the closer and/or door. Final adjustments will be required after the HVAC system has been balanced.

9. Some hardware items require special mounting parts and installation for fire openings. Failure to install these parts or comply with the installation requirements will VOID the fire rating of the opening.

10. The hinge backset at frames will be 5/16” and at doors will be 1/4” unless noted otherwise.

Schedule Notes:

DOOR HARDWARE

PLEASE VERIFY AND/OR CONFIRM ALL BELOW INFORMATION FOR ABOVE REFERENCED SUBMITTAL:

1) All doors and frames will be prepped per Ceco standard locations. Exit devices will be prepped per manufacturer's templates.

2) Previous building with frames in metal panels were supplied with 5 5/8" jamb depths, 2" head and faces and existing opening anchors punch and dimpled for bolting to sub frame - note sub frame is not in our scope. Please verify jamb depth and recommended anchoring or advise of alternate requirements. EO anchors for extrior precast locations. WSZS wood strap "Z" anchor & Floor anchor SA @ Interiors per Jaosn Anthony email 11/14/2024. Per returned submittal 087100763 - make 5 3/4" at metal panels with EO anchors

3) W2 windows (3 each) are considered aluminum by others per detail 17 on page A601s that states aluminum glazing system. Not included in HM package per returned submittal 081113-00129.0

4) W3 on page A601A detail 19 cannot be located on floor plans. Details 13, 14 and 15 on state HM or Alum sim. Please advise where this window is located and is it HM or alum by others?Not included in HM package per returned submittal 081113-00129.0

5) Glazing Specs: we need glasss thickness for coordinating our glazing frames. However, glass is by others. We provided an alternate price for glass that has not been accepted to date. Please note the alternates are for factory glazed hollow metal doors or loose glass for install by others. On all glass the film is by others if alternates are accepted. Loose glass alternate accepted and to be provided with HM doors per returned submittal 081113-00129.0.

6) 103.01.B.05 is a half glass door that calls for GL-5 glazing. The glazing spec skips from GL-4 to GL-10. Please advise thickness. Additionally we cannot make the width of the glass 20" because we need 10" lock and hinge stile to avoid lite lock conflict and maintain door warranty. We have provided a drawing of 16" wide visible glass for your approval. GL-5 can match thickness of other GL-4 glass specified per returned submittal 081113-00129.0.

7) Please note lock stiles adjusted at elevations to 10" to avoid lite lock conflict and maintain warranty. We have adjusted all top rails to 8" to avoid seeing the closer through the glass. Please verify approval. GC to confirm this is acceptable - still not answered.

8) W1 references a hm window with GL-1. GL-1 states aluminum storefront glass but does not provide a thickness. Please advise thickness of GL-1 and confirm this is a hollow metal window in our scope. Additionally the elevation on page A610-s does not give a height. Please reference our elevation and adjust according to desired overall height. Included in HM package per returned submittal 081113-00129.0.

9) No Request to Exits shown. Is security providing on electrically unlocking card in / free egress out to shunt alarm? Or should these be added and built into lock and exit device trim? Provided by Security per returned submital. 087100-00154.0.

10) No door contacts shown in sets on page A610-S. Are these provided by security? Are they surface mtd? Should we add

Schedule Notes:

a 679-05HM part, add a prep in hollow metal frame, add a junction box in frame, and add a prep in door?Provided by Security per returned submital. 087100-00154.0. Per susequent emails the mortise in the door and frame are 3/4". Additionally, the project does NOT want a J Box at DPS and this is allowed per South Carolina code

11) No power supplies shown - assuming all to be by Security or advise if we are to price as an add on. Provided by Security per returned submital. 087100-00154.0.

12) Hardware Heading No. 6 - should this door be moved to set 5 with similar door 103.01.B.08 - restroom doors with varying sets.Keep in hardware Set 6 per returned submital. 087100-00154.0.

13)001.01.F.13 & 002.01.E.10 - Assigned to HW Set SI2-G-E2 - this set is for pairs of doors & these are both single doors. Please advise appropriate HW Set.

14)002.01.B.19 & 002.01.F.01A - Assigned to HW Set SSI1-G-E2 - this set is for single doors & these are both pairs. Please advise appropriate HW Set.

15) CCD-042 - Confirm elevation shown for 001.01.N.08 - Shoudl this be elevation B for pair of flush doors? Elevation C shown. ANSWERED VIA EMAIL FROM JASON - ELEVATION B

16) Several doors with narrow lite kits elevation C and D in conjunction with a Von Duprin Recessed panic bar have altered locations. Please reference the enclosed elevations. Due to the manufacturers templated location and the mortise in the door and lite kit in close proximity the lite kit must be located at 3'9 1/2" from bottom of door. Architect's elevation shows 3'6" but we cannot supply the doors this way. Doors for multiple buildings in Georgia and Alabama for this end user have been RFI'd and supplied this way. On 7' doors we have reduced the height of the lite to maintain a consistent 8" top rail on all openings. OPEN

17) IBOS wood doors to be paint grade birch for painting by others. See RFI 399.

18) VERIFY Admin Doors are Rift Cut White Oak with Clear Prefinish. Or provide alternate direction. We submitted a physical sample In October of 2024 and have not received approval of the physical sample to date. OPEN ARCHITECT REQUESTED MAPLE - NOTIFIED JASON RIFT CUT MAPLE NOT AVAILABLE - ESC NEEDS NEW CUT SELECTION - emailed options on 12.5.24

19) Wood doors in DC-1 and DC-2 have a mix of Rift Cut White Oak with clear prefinish and paint grade birch primed for painting by others. This is shown in attached door schedules. Please verify each wood door. . OPEN ARCHITECT REQUESTED MAPLE - NOTIFIED JASON RIFT CUT MAPLE NOT AVAILABLE - ESC NEEDS NEW CUT SELECTION - emailed options on 12.5.24

20) Please confirm a 3/4" undercut at all doors. This works with each threshold specified and bare flooring. Are there any special undercuts required for example marble thresholds by others that would require a larger undercut? 3/4" confirmed via returned submittal

21) Non storefront aluminum interior frames within this scope (Frameworks): are the alum frames Square or Mitered? This question must be answered prior to ordering. MITERED PER RETURNED SUBMITTAL

22) There is a combination of aluminum frames in building 1 that are both black and white and close by one another . Just one example is 001.E.23C is white while 001.01.24 is black. Each line item in our submittal is detailed to match the architect's door schedule on page A610-1. Please verify the intent is to mix the black poly enamel frames with white poly

Schedule Notes:

enamel frames? Or mark through and correct on our submittal. Per returned submittal "some frames are intended to be black and others white"

23) Please note there is a mix of Rift Cut White Oak with Clear pre-finish wood doors and paint grade birch doors primed for painting Black in DC Building 1 and DC Building 2. These are spelled out on our attached submittal to match architect's door schedule on page 610-1 and 610-2. Please verify all finishes. OPEN

24) The architect's door schedule on page A610-1 and 610-2 has a note among elevations contract to coordinate doors on curb. Doors on a curb in past projects have lite kit lowered and hardware levers lowered. Doors with curbs appeared on penthouse (2nd floor) on past projects. There are no penthouse doors. On past projects, ESC would do this based on sill details showing curb height. There are very few sill details filled in on pages a 610-1 and A610-2 and they mostly show a sloped detail not a significant curb. PLEASE ADVISE WHICH DOORS REQUIRE LITE KITS AND HARDWARE TRIM TO BE LOWERED FOR A CURB AND THE DIMENSION OF THE CURB. OR ADVISE IF THIS NOTE WAS MISTAKENLY CARRIED OVER FROM ANOTHER PROJECT. . OPEN

25) The following doors are full glass with an exit device which will cross over the door and be visible. Please advise if this was intent or provide an alternate elevation. Note 10" lock stile is required on all lock stiles of all glass doors becausee of the mortise lock or the exit device. This is identified on all elevations. 001.01.F.11, 100.01.a.22A, A.22b, 100.01B.02 OPEN

26) There are multiple doors designated as E3. We have detailed these as E / full glass. Please confirm or provide elevation E3 as none is shown on A610-1 and A610-2. OPEN

27. All IBOS exterior frames are thermal break. Project requested 5 5/8". The smallest I can provide is 5 ¾" on a thermal break frame. So we are adding an 1/8" to the throat and jamb. I think you guys can work with an extra 1/8" (1/6" on each side). Please confirm. Other option is to make them non thermal break but since these are exterior I believe it is better to deal with the extra 1/8" and leave them as thermal break. (Per Ceco on 2.19.25)

28. IBOS - DPR's frame install team requested wood stud anchors and selected a type at IBOS wall thickness of 7 ½". The anchor your frame install team selected was for a wider frame (8" stud)and had to be changed to a type to fit the throat. The new anchor is for 6" stud. Ceco caught this because I am not accustomed to using a wood stud anchor for a metal stud wall but I believe your frame installers prefer this stud for installation. Just an FYI for size adjustment.(Per Ceco on 2.19.25)

29. The below doors in their respective HW sets have astragals in the door & astragals in the hardware set - should one of these be deleted or will they want it doubled up?

002.01.A.02A - SSI2-F-G-XL1
002.01.A.08A - SSI2-F-G-XL1.1
002.01.A.10 - SSI2-G-E2
002.01.A.13B - SI2-G-XL1

30. We have a list below from the floor plans & need to know the desired degree swing on these doors. All except 1 opening (001.01.F.07A) is 1 door leaf shown with greater than 90 degrees. This door shows both swinging greater than 90 degrees.

1. 001.01.F.07A - both doors
2. 001.01.A.05D
3. 001.01. A.05C
4. 001.01.B.04B
5. 001.01.B.04A

Schedule Notes:

6. 001.01.C.07D
7. 001.01.C.07C
8. 001.01.D.04B
9. 001.01.D.04A
10. 001.01.N.09C
11. 001.01.N.09D
12. 001.01.N.10B
13. 001.01.N.35A
14. 001.01.N.35B
15. 001.01.N.36A
16. 002.01.A.05D
17. 002.01.A.05C
18. 002.01.B.04A
19. 002.01.B.04B
20. 002.01.C.07C
21. 002.01.C.07D
22. 002.01.D.04A
23. 002.01.D.04B

31. All restroom locks with occupancy indicators have changed form the 03L escutcheon to 03N escutcheon. The occupancy indicator does not work on the 1.75" width of the escutcheon. The occupancy indicator needs wider width of 2.5"

32. PLEASE NOTE HARDWARE SPEC ISSUED WITH CCD-042 SET E2XL1 IS INCORRECT. YOU CANNOT USE TWO MORTISE DEVICES ON A PAIRED OPENING. ADDITIONALLY BOTH SETS OF DOORS ARE PASSAGE FUNCTION L-BE. THESE SHOULD PROBABLY BE STOREROOM FUNCTION CONCEALED VERTICAL ROD OR MORTISE DEVICE ON ONE LEAF WITH FLUSHBOLTS ON INACTIVE LEAF. PLEASE ADVISE

33. HW Set EL-XL1 & EL-XL.1 - Doors 001.01.C.02A, 001.01.D.01, 002.01.C.02A, 002.01.D.06, 104.01.W.01A, 104.02.W.01A - these are exterior doors & the exit device is Beveled Escutcheon - should these change to be Exit only with no trim on the exterior?

34. Schlage CON-6 wiring harness requested by secuirty at each access control door per DPR conference call 1.30.2025. Part will be turned over to secuirty for connecting power to EPT or Electric hinge.

35. GC to confirm with security & electrical subcontract for electrical hinges wires required. Spec doesnt not confirm part # - ESC currently has TW8 included, but TW12 maybe be required.

36. HW Set SI2-G-E2 - Set is built for pair of doors but single doors 001.01.F.13 & 002.01.E.10 are assigned to this set. GC/Architect to confirm appropriate hardware required.

37. HW Set SSI1-G2-E2 - Set is built for single door but pairs of doors 002.01.B.19 & 002.01.F.01A are assigned to this set. GC/Architect to confirm appropriate hardware required.

38. Doors in the hardware sets - SSI1-F-0-XM, SSI1-F-O-XM3, SS2-F-O-XM, SSI1-F-O-XM.1, SSI1-O-XM, SSI2-O-XM - Concealed vertical rod exit device conflicts with mortised door bottom. Arch to advise on dropping the bottom rod of device, changing to surface applied door bottom, or mortise door bottom can be trimmed to stop before bottom vertical rod. this option will not reach full door width.

39. HW Set - I2-F-G-XM35 - Doors 001.01.A.14 & 002.01.A.14 - Hardware spec set calls for windstorm exit device, but nothing

Schedule Notes:

on door schedule notates these doors to meet windstorm requirements. Please confirm if doors need to meet windstorm rating or if exit device should change.

40. RFI 484 - Architect confirming is TRAKA Key cabinet is required. ESC cureently has LUND Key Cabinets included, but this may be involved in security scope of work. - RFI Status: PROVIDED BY OTHERS - NOT IN OUR SCOPE

41. Per email from jobsite add 1/8" to throat and Jamb of ALL drywall frames for ease of install. This excludes our interior alum frames that butt and do not wrap. Additionally change all anchors to WSZS (Wood Stud Z Strap Anchor flush) and add SA (welded floor anchor)

Keying Notes:

~~All locking functions will be set up for final permanent cores to be LARGE FORMAT interchangeable core by Medeco X4 6 pin~~

~~3 change keys per lock ; 5 secondart exterior and interior keys for ea secondary system~~

~~One extra Key blank per lock~~

~~Each Key to be permanently inscribed with number that identifies mfgr's key symbol and notation DO NOT DUPLICATE~~

All cylinders will be provided with temporary construction cores KEYED SKD1-4 AND SPRAY PAINTED PER DPR'S REQUEST. INSTALLATION OF TEMP CORES INTO LOCKSETS IS BY OTHERS. THEY SHIP SEPARATELY AND LOOSE.

We will provide construction master keys to operate locks and control keys to remove construction cores prior to install of final cores.

~~PLEASE PROVIDE NAME AND MUMBER OF END USER RESPONSIBLE FOR ESTABLISHING KEYING HIERARCHY. WE MUST COORDINATE WITH THIS INDIVIDUAL PRIOR TO ORDERING FINAL CORES AND KEYS.~~

~~Please note we verified small format interchangeable cores to be provided by Norman Coletti not ESC as this is the end users LOCKSMITH. These have been removed from our scope. To be purchased by DPR for the project.~~

~~The specs call for large format interchangeable core however META campuses are all small format interchangeable core. Verifed with Norman Coletti (locksmith) and Lee Cochran (end user). Note the locksmith, Norman Coletti has SFIC instock for META in META's Keyway. He does not stock Large Format.~~

~~Our job is detailed to work with Small Format IC. We asked this to be put into a formal RFI for documentation. To date, this has not been finalized by G.C.~~

~~Your locks and cylinders are set up for Small Format and if Large format is use the locks and cylinders will be reordered as a change order.~~

update 2.4.25 - DPR has confirmed the project will be LARGE FORMAT IC. However, it has not been confirmed if the job will be handled via Norman Coletti the end user's locksmith or via the factory.

Update 3.7.25 - DPR will purchase final cores & keys from the end users Locksmith directly. Final cores & keys being reemoved from ESC's scope.

DOOR INDEX

Project ID: 8547 AKN 1-2 4/24/24

Phase ID: BUILDING 1

Door Number	Arch Mark	Item Number	Heading #	Keying	Hand
104.01.W.01B	104.01.W.01B	31	E2-XL.2		RHR/LHR
104.01.W.01A	104.01.W.01A	22	E1-XL.1		LHR
001.01.A.01A	001.01.A.01A	201	SSE1-XL1		LHR
001.01.A.02A	001.01.A.02A	296	SSI2-F-G-XL1		RHRA/LHR
001.01.A.02B	001.01.A.02B	343	SSI2-G-XL1		RHRA/LHR
001.01.A.03A	001.01.A.03A	122	SI1-F-G-E13		LHR
001.01.A.03B	001.01.A.03B	131	SI1-G-E13.1		RHR
001.01.A.05A	001.01.A.05A	234	SSI1-F-O-XM3		RHR
001.01.A.05B	001.01.A.05B	280	SSI1-O-XM		LHR
001.01.A.05C	001.01.A.05C	316	SSI2-F-O-XM		RHRA/LHR
001.01.A.05D	001.01.A.05D	355	SSI2-O-XM		RHRA/LHR
001.01.A.07	001.01.A.07	250	SSI1-G-E3		RH
001.01.A.08A	001.01.A.08A	297	SSI2-F-G-XL1		RHRA/LHR
001.01.A.08B	001.01.A.08B	224	SSI1-F-G-XL1		RHR
001.01.A.10	001.01.A.10	320	SSI2-G-E2		RHA/LH
001.01.A.13A	001.01.A.13A	174	SI2-F-G-XL1		RHRA/LHR
001.01.A.13B	001.01.A.13B	182	SI2-G-XL1		RHRA/LHR
001.01.A.14	001.01.A.14	93	I2-F-G-XM35		RHR/LHR
001.01.B.01	001.01.B.01	202	SSE1-XL1		LHR
001.01.B.02A	001.01.B.02A	175	SI2-F-G-XL1		RHRA/LHR
001.01.B.02B	001.01.B.02B	183	SI2-G-XL1		RHRA/LHR
001.01.B.04A	001.01.B.04A	317	SSI2-F-O-XM		RHRA/LHR
001.01.B.04B	001.01.B.04B	356	SSI2-O-XM		RHRA/LHR
001.01.B.04C	001.01.B.04C	232	SSI1-F-O-XM		LHR
001.01.B.04D	001.01.B.04D	281	SSI1-O-XM		RHR
001.01.B.05	001.01.B.05	251	SSI1-G-E3		LHR
001.01.B.06	001.01.B.06	252	SSI1-G-E3		RH
001.01.B.07A	001.01.B.07A	298	SSI2-F-G-XL1		RHRA/LHR
001.01.B.07B	001.01.B.07B	225	SSI1-F-G-XL1		LHR
001.01.B.09	001.01.B.09	33	I1-B3		LH
001.01.B.10	001.01.B.10	109	SI1-E3		RH
001.01.B.12	001.01.B.12	253	SSI1-G-E3		LH
001.01.B.14A	001.01.B.14A	123	SI1-F-G-E13		RHR
001.01.B.14B	001.01.B.14B	132	SI1-G-E13.1		LHR
001.01.B.15A	001.01.B.15A	299	SSI2-F-G-XL1		RHRA/LHR
001.01.B.15B	001.01.B.15B	344	SSI2-G-XL1		RHRA/LHR
001.01.C.01	001.01.C.01	163	SI1-G-E3.1		LH
001.01.C.02A	001.01.C.02A	24	E1-XL1		RHR
001.01.C.02B	001.01.C.02B	203	SSE1-XL1		RHR

DOOR INDEX

Project ID: 8547 AKN 1-2 4/24/24

Phase ID: BUILDING 1

Door Number	Arch Mark	Item Number	Heading #	Keying	Hand
001.01.C.03A	001.01.C.03A	345	SSI2-G-XL1		RHRA/LHR
001.01.C.03B	001.01.C.03B	346	SSI2-G-XL1		RHRA/LHR
001.01.C.04A	001.01.C.04A	133	SI1-G-E13.1		LHR
001.01.C.04B	001.01.C.04B	134	SI1-G-E13.1		RHR
001.01.C.05	001.01.C.05	254	SSI1-G-E3		RH
001.01.C.07A	001.01.C.07A	282	SSI1-O-XM		RHR
001.01.C.07B	001.01.C.07B	283	SSI1-O-XM		LHR
001.01.C.07C	001.01.C.07C	357	SSI2-O-XM		RHRA/LHR
001.01.C.07D	001.01.C.07D	358	SSI2-O-XM		RHRA/LHR
001.01.C.08A	001.01.C.08A	300	SSI2-F-G-XL1		RHRA/LHR
001.01.C.08B	001.01.C.08B	226	SSI1-F-G-XL1		RHR
001.01.C.09	001.01.C.09	255	SSI1-G-E3		LH
001.01.C.10	001.01.C.10	236	SSI1-G-E1		LHR
001.01.C.12A	001.01.C.12A	184	SI2-G-XL1		RHRA/LHR
001.01.C.12B	001.01.C.12B	185	SI2-G-XL1		RHRA/LHR
001.01.D.01	001.01.D.01	25	E1-XL1		LHR
001.01.D.02A	001.01.D.02A	186	SI2-G-XL1		RHRA/LHR
001.01.D.02B	001.01.D.02B	187	SI2-G-XL1		RHRA/LHR
001.01.D.04A	001.01.D.04A	359	SSI2-O-XM		RHRA/LHR
001.01.D.04B	001.01.D.04B	360	SSI2-O-XM		RHRA/LHR
001.01.D.04C	001.01.D.04C	284	SSI1-O-XM		LHR
001.01.D.04D	001.01.D.04D	285	SSI1-O-XM		RHR
001.01.D.05	001.01.D.05	154	SI1-G-E3		LH
001.01.D.07A	001.01.D.07A	301	SSI2-F-G-XL1		RHRA/LHR
001.01.D.07B	001.01.D.07B	227	SSI1-F-G-XL1		LHR
001.01.D.08	001.01.D.08	256	SSI1-G-E3		LH
001.01.D.10A	001.01.D.10A	135	SI1-G-E13.1		RHR
001.01.D.10B	001.01.D.10B	136	SI1-G-E13.1		LHR
001.01.D.11	001.01.D.11	164	SI1-G-E3.1		RH
001.01.D.12A	001.01.D.12A	347	SSI2-G-XL1		RHRA/LHR
001.01.N.01A	001.01.N.01A	204	SSE1-XL1		RHR
001.01.D.12B	001.01.D.12B	348	SSI2-G-XL1		RHRA/LHR
001.01.D.06	001.01.D.06	34	I1-B3		LH
001.01.N.02A	001.01.N.02A	302	SSI2-F-G-XL1		RHRA/LHR
001.01.N.02B	001.01.N.02B	205	SSE1-XL1		RHR
001.01.N.02C	001.01.N.02C	95	I2-F-G-XO		LHR/LHR
001.01.N.03A	001.01.N.03A	206	SSE1-XL1		RHR
001.01.N.03B	001.01.N.03B	303	SSI2-F-G-XL1		RHRA/LHR
001.01.N.04	001.01.N.04	207	SSE1-XL1		RHR

DOOR INDEX

Project ID: 8547 AKN 1-2 4/24/24

Phase ID: BUILDING 1

Door Number	Arch Mark	Item Number	Heading #	Keying	Hand
001.01.N.05	001.01.N.05	257	SSI1-G-E3		RH
001.01.N.06A	001.01.N.06A	127	SI1-G-E13		LHR
001.01.N.06B	001.01.N.06B	45	I1-G-P1		LH
001.01.N.07	001.01.N.07	128	SI1-G-E13		RHR
001.01.N.08	001.01.N.08	321	SSI2-G-E2		RHA/LH
001.01.N.09A	001.01.N.09A	286	SSI1-O-XM		LHR
001.01.N.09B	001.01.N.09B	47	I1-G-P1.1		LH
001.01.N.09C	001.01.N.09C	361	SSI2-O-XM		RHRA/LHR
001.01.N.09D	001.01.N.09D	362	SSI2-O-XM		RHRA/LHR
001.01.N.10A	001.01.N.10A	287	SSI1-O-XM		RHR
001.01.N.10B	001.01.N.10B	363	SSI2-O-XM		RHRA/LHR
001.01.N.11	001.01.N.11	258	SSI1-G-E3		LH
001.01.N.12	001.01.N.12	165	SI1-G-E3.1		RH
001.01.N.13	001.01.N.13	304	SSI2-F-G-XL1		RHRA/LHR
001.01.N.15	001.01.N.15	110	SI1-E3		RH
001.01.N.16	001.01.N.16	336	SSI2-G-E2.2		RHA/LH
001.01.N.17	001.01.N.17	35	I1-B3		LH
001.01.N.21	001.01.N.21	305	SSI2-F-G-XL1		RHRA/LHR
001.01.N.22	001.01.N.22	259	SSI1-G-E3		LH
001.01.N.23A	001.01.N.23A	188	SI2-G-XL1		RHRA/LHR
001.01.N.23B	001.01.N.23B	97	I2-G-P1		RHA/LH
001.01.N.24	001.01.N.24	189	SI2-G-XL1		RHRA/LHR
001.01.N.25	001.01.N.25	147	SI1-G-E2		LH
001.01.N.30	001.01.N.30	208	SSE1-XL1		LHR
001.01.N.31A	001.01.N.31A	190	SI2-G-XL1		RHRA/LHR
001.01.N.31B	001.01.N.31B	98	I2-G-P1		RHA/LH
001.01.N.32	001.01.N.32	191	SI2-G-XL1		RHRA/LHR
001.01.N.33	001.01.N.33	209	SSE1-XL1		LHR
001.01.N.34	001.01.N.34	148	SI1-G-E2		RH
001.01.N.35A	001.01.N.35A	364	SSI2-O-XM		RHRA/LHR
001.01.N.35B	001.01.N.35B	365	SSI2-O-XM		RHRA/LHR
001.01.N.35C	001.01.N.35C	288	SSI1-O-XM		RHR
001.01.N.35D	001.01.N.35D	48	I1-G-P1.1		LH
001.01.N.36A	001.01.N.36A	366	SSI2-O-XM		RHRA/LHR
001.01.N.36B	001.01.N.36B	289	SSI1-O-XM		LHR
001.01.N.38	001.01.N.38	306	SSI2-F-G-XL1		RHRA/LHR
001.01.N.41	001.01.N.41	337	SSI2-G-E2.2		RHA/LH
001.01.N.42	001.01.N.42	307	SSI2-F-G-XL1		RHRA/LHR
001.01.N.44	001.01.N.44	155	SI1-G-E3		LH

DOOR INDEX

Project ID: 8547 AKN 1-2 4/24/24

Phase ID: BUILDING 1

Door Number	Arch Mark	Item Number	Heading #	Keying	Hand
001.01.N.45	001.01.N.45	260	SSI1-G-E3		RH
001.01.N.46	001.01.N.46	338	SSI2-G-E2.2		RHA/LH
001.01.N.47A	001.01.N.47A	129	SI1-G-E13		RHR
001.01.N.47B	001.01.N.47B	46	I1-G-P1		LH
001.01.N.48	001.01.N.48	130	SI1-G-E13		LHR
001.01.N.49	001.01.N.49	244	SSI1-G-E2		LH
001.01.N.50A	001.01.N.50A	308	SSI2-F-G-XL1		RHRA/LHR
001.01.N.50B	001.01.N.50B	96	I2-F-G-XO		LHR/LHR
001.01.N.50C	001.01.N.50C	210	SSE1-XL1		LHR
001.01.N.51A	001.01.N.51A	211	SSE1-XL1		LHR
001.01.N.51B	001.01.N.51B	309	SSI2-F-G-XL1		RHRA/LHR
001.01.E.01	001.01.E.01	156	SI1-G-E3		LH
001.01.E.02	001.01.E.02	217	SSE1-XL1.1		RHR
001.01.E.03	001.01.E.03	157	SI1-G-E3		LHR
001.01.E.04B	001.01.E.04B	269	SSI1-G-E3.1		LH
001.01.E.05	001.01.E.05	270	SSI1-G-E3.1		LH
001.01.E.06	001.01.E.06	277	SSI1-G-E3.4		LHR
001.01.E.07	001.01.E.07	237	SSI1-G-E1		RHR
001.01.E.08	001.01.E.08	111	SI1-E3		LH
001.01.E.09	001.01.E.09	271	SSI1-G-E3.1		RH
001.01.E.10A	001.01.E.10A	322	SSI2-G-E2		RHA/LH
001.01.E.10B	001.01.E.10B	323	SSI2-G-E2		RHA/LH
001.01.E.17	001.01.E.17	72	I1-SF-P4.1		RH
001.01.E.20	001.01.E.20	73	I1-SF-P4.1		RH
001.01.E.23A	001.01.E.23A	245	SSI1-G-E2		RH
001.01.E.23B	001.01.E.23B	324	SSI2-G-E2		RHA/LH
001.01.E.23C	001.01.E.23C	74	I1-SF-P4.1		LH
001.01.E.24	001.01.E.24	75	I1-SF-P4.1		RH
001.01.E.25	001.01.E.25	50	I1-G-P3.1		RH
001.01.E.27A	001.01.E.27A	246	SSI1-G-E2		RH
001.01.E.27B	001.01.E.27B	325	SSI2-G-E2		RHA/LH
001.01.E.29	001.01.E.29	89	I1-T3		LH
001.01.E.30	001.01.E.30	90	I1-T3		RH
001.01.E.31	001.01.E.31	172	SI1-G-E3.3		LH
001.01.E.34	001.01.E.34	76	I1-SF-P4.1		RH
001.01.E.35	001.01.E.35	52	I1-P3.1		LH
001.01.E.36	001.01.E.36	77	I1-SF-P4.1		LH
001.01.F.01	001.01.F.01	112	SI1-E3		LH
001.01.F.02	001.01.F.02	113	SI1-E3		RH

DOOR INDEX

Project ID: 8547 AKN 1-2 4/24/24

Phase ID: BUILDING 1

Door Number	Arch Mark	Item Number	Heading #	Keying	Hand
001.01.F.03	001.01.F.03	149	SI1-G-E2		RH
001.01.F.04	001.01.F.04	69	I1-R3.1		LH
001.01.F.06	001.01.F.06	272	SSI1-G-E3.1		LH
001.01.F.07A	001.01.F.07A	367	SSI2-O-XM		RHRA/LHR
001.01.F.07B	001.01.F.07B	326	SSI2-G-E2		RHA/LH
001.01.F.07C	001.01.F.07C				
001.01.F.07D	001.01.F.07D				
001.01.F.07E	001.01.F.07E				
001.01.F.07F	001.01.F.07F	222	SSE2-XL1		RHRA/LHR
001.01.F.11	001.01.F.11	278	SSI1-G-XL13		RHR
001.01.F.12A	001.01.F.12A	198	SSE1-SF-XL1		LHR
001.01.F.12B	001.01.F.12B	83	I1-SF-XL4		RHR
001.01.F.13	001.01.F.13	180	SI2-G-E2.1		LH
001.01.F.14	001.01.F.14	327	SSI2-G-E2		RHA/LH
001.01.F.15	001.01.F.15	328	SSI2-G-E2		RHA/LH
001.01.F.16	001.01.F.16	178	SI2-G-E2		RHA/LH
001.01.F.17	001.01.F.17	150	SI1-G-E2		LH
001.01.F.18	001.01.F.18	36	I1-B3		LH
001.01.F.19	001.01.F.19	28	E1-XO1		RHR

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: E1-XL.1 3 X 7 IWM

1 SGL Door: 104.01.W.01A EXTERIOR from IWM DC-1 LHR 90 °

3' 0" x 7' 0" x 1 3/4" HMD/HMF

3 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652	630	(HI-1) Ives
1 EA	Mortise Exit Device	9875.LBE .4' .996L-BExM Lever .03	US32D	.630	(ED-3) Von Duprin
1 EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
1 EA	Threshold	625A x 36"			(TH-10) Zero International
1 EA	Gasketing	S88BL x 36"			(GA-40) Pemko
		At header only			ZERO
2 EA	Gasketing	328AA x 84"			(GA-45) Zero International
		At Jamb Legs only			
1 EA	Sweep	8197AA x 36"			(SW-3) Zero International
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous
1 EA	Lock Guard	LG10		630	(OT-3) Ives

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Heading #: E1-XL1 3'6"x7'

1 SGL Door: 001.01.C.02A EXTERIOR from CORRIDOR RHR

1 SGL Door: 001.01.D.01 EXTERIOR from ELECTRICAL ROOM D LHR

3' 6" x 7' 0" x 1 3/4" HMD/HMF

6 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" NRP		630	(HI-6) Ives
2 EA	Mortise Exit Device	9875.LBE .4' .996L-BExM Lever .03		.630	(ED-3) Von Duprin
2 EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
2 EA	Threshold	625A x 42"			(TH-5) Zero International
2 EA	Gasketing	S88BL x 42"			(GA-41) Pemko
		At header only			ZERO
4 EA	Gasketing	328AA x 84"			(GA-45) Zero International
		At jamb legs only			
2 EA	Sweep	8197AA x 42"			(SW-2) Zero International
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous
2 EA	Lock Guard	LG10		630	(OT-3) Ives

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Heading #: E1-XO1 3'x7'

1 SGL Door: 001.01.F.19 EXTERIOR from CORRIDOR RHR

3' 0" x 7' 0" x 1 3/4" HMD/HMF

3 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP		630	(HI-10) Ives
1 EA	Mortise Exit Device	.LD 9875.EO	US32D	.630	(ED-2) Von Duprin
1 EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
1 EA	Threshold	625A x 36"			(TH-10) Zero International
1 EA	Gasketing	S88BL x 36"			(GA-40) Pemko
		At header only			ZERO
2 EA	Gasketing	328AA x 84"			(GA-45) Zero International
		At jamb legs only			
1 EA	Sweep	8197AA x 36"			(SW-3) Zero International
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous
1 EA	Lock Guard	LG10		630	(OT-3) Ives

Door position switch monitors door status. Alarm will sound if opening is being used.
Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: E2-XL.2 6X9 IWM

1 PR Door: 104.01.W.01B EXTERIOR from IWM DC-1 RHR/LHR 90 °

2-3' 0" x 9' 0" x 1 3/4" HMD/HMF

8 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP		630	(HI-1) Ives
1 EA	Flush Bolt	FB51T-36		630	(BO-7) Ives
1 EA	Mortise Exit Device	9875.L .CON .M .996LxM Lever .03	US32D	.630	(ED-21) Von Duprin
1 EA	Coordinator	3780		US28	(CO-4) Architectural Builders Hardware
2 EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
1 EA	Threshold	625A x 72"			(TH-4) Zero International
1 EA	Gasketing	S88BL x 72"			(GA-43) Pemko
		At header only			
2 EA	Gasketing	328AA x 108"			(GA-47) Zero International
		At jamb legs only			
2 EA	Sweep	8197AA x 36"			(SW-3) Zero International
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous
1 EA	Lock Guard	LG10		630	(OT-3) Ives

PLEASE NOTE HARDWARE SPEC ISSUED WITH CCD-042 SET E2XL1 IS INCORRECT. YOU CANNOT USE TWO MORTISE DEVICES ON A PAIRED OPENING. ADDITIONALLY BOTH SETS OF DOORS ARE PASSAGE FUNCTION L-BE. THESE SHOULD PROBABLY BE STOREROOM FUNCTION CONCEALED VERTICAL ROD OR MORTISE DEVICE ON ONE LEAF WITH FLUSHBOLTS ON INACTIVE LEAF. PLEASE ADVISE

ACCEPTABLE

ESC changed set to have 1 mortise device, flush bolts & coordinator for functionality with lever trim on both sides. Please confirm this is ok.

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Heading #: I1-B3 3'x7'

1	SGL	Door: 001.01.B.09	CORRIDOR to ALL GENDER RESTROOM	LH
1	SGL	Door: 001.01.D.06	CORRIDOR to ALL GENDER RESTROOM	LH
1	SGL	Door: 001.01.F.18	CORRIDOR to ALL GENDER RESTROOM	LH
1	SGL	Door: 001.01.N.17	CORRIDOR to ALL GENDER RESTROOM	LH

3' 0" x 7' 0" x 1 3/4" HMD/HMF

12 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2"	652	(HI-7) Ives
4 EA	Mortise Lock	L9040 .03N .L283-722 .09-509x.L583-363	.626	(LO-10) Schlage
4 EA	Surface Closer	4040XPT-Pull .STDTRK	.689	(CL-4) LCN Closers
4 EA	Kick Plate	8400 B-CS 24" x 34"	US32D	(KP-3) Ives
4 EA	Wall Stop	WS406CVX	630	(ST-2) Ives
4 EA	Gasketing	488S-BK 17'		(GA-8) Zero International

ALL restroom locks with occupancy indicators have changed from the 03L escutcheon to the 03N escutcheon. The occupancy indicator does not work on the 11.75" width of the escutcheon. The occupancy indicator needs the wider escutcheon with of 2.5".

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: I1-G-P1 4'x8'

1	SGL	Door: 001.01.N.06B	FCA GALLERY NS4.1 to FCA GALLERY NS1.1	LH
1	SGL	Door: 001.01.N.47B	FCA GALLERY NS2.1 to FCA GALLERY NS3.1	LH

4' 0" x 8' 0" x 1 3/4" HMD/HMF

8	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652	(HI-8) Ives
2	EA	Mortise Lock	L9010 .03N	.630	(LO-6) Schlage
2	EA	Surface Closer	4040XP .SCUSH	.689	(CL-3) LCN Closers
2	EA	Kick Plate	8400 B-CS 24" x 46"	US32D	(KP-4) Ives
2	EA	Gasketing	S88BL x 48"		(GA-42) Pemko
			at header only		ZERO
4	EA	Gasketing	328AA x 96"		(GA-46) Zero International
			at jamb legs only		
2	EA	Door Bottom	355AA 48"		(DB-2) Zero International
			Mortise Door Bottom - Door prep required.		

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Heading #: I1-G-P1.1 3'6"x7'

1	SGL	Door: 001.01.N.09B	NETWORK SUITE 4 to NETWORK SUITE 1	LH
1	SGL	Door: 001.01.N.35D	NETWORK SUITE 2 to NETWORK SUITE 3	LH

3' 6" x 7' 0" x 1 3/4" HMD/HMF

6	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" NRP	652 630	(HI-6) Ives
2	EA	Mortise Lock	L9010 .03N	.630	(LO-6) Schlage
2	EA	Surface Closer	4040XP .SCUSH	.689	(CL-3) LCN Closers
2	EA	Kick Plate	8400 B-CS 24" x 40"	630 US32D	(KP-6) Ives
2	EA	Gasketing	S88BL x 42"		(GA-41) Pemko
			at header only		ZERO
4	EA	Gasketing	328AA x 84"		(GA-45) Zero International
			at jamb legs only		
2	EA	Door Bottom	355AA 42"		(DB-14) Zero International
			Mortise Door Bottom - Door prep required.		

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Heading #: I1-G-P3.1 3'x7'

1	SGL	Door: 001.01.E.25	CORRIDOR to QUIET ROOM	RH

3' 0" x 7' 0" x 1 3/4" WDD/ALF

4	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652	(HI-8) Ives
1	EA	Mortise Lock	L9010 .03N 1-3/8" lip to center	.630 special strike	(LO-12) Schlage
			Extended lip strike 1-3/8" lip to center to clear the alum trim required per Frameworks cut sheet.		
1	EA	Surface Closer	4040XPT-Pull .STDTRK	.689	(CL-4) LCN Closers
1	EA	Wall Stop	WS406CVX	630	(ST-2) Ives
1	EA	Gasketing	328AA x 36" x 84"		(GA-10) Zero International
1	EA	Door Bottom	355AA 36"		(DB-3) Zero International
			Mortise Door Bottom - Door prep required.		

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: I1-P3.1 3'x7'

1 SGL Door: 001.01.E.35 CORRIDOR to COAT CLOSET LH

3' 0" x 7' 0" x 1 3/4" WDD/ALF

4 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP		652	(HI-8) Ives
1 EA	Mortise Lock	L9010 .03N 1-3/8" lip to center		.630 special strike	(LO-12) Schlage
		Extended lip strike 1-3/8" lip to center to clear the alum trim required per Frameworks cut sheet.			
1 EA	Surface Closer	4040XPT-Pull .STDTRK		.689	(CL-4) LCN Closers
1 EA	Wall Stop	WS406CVX		630	(ST-2) Ives
1 EA	Gasketing	328AA x 36" x 84"			(GA-10) Zero International
1 EA	Door Bottom	355AA 36"			(DB-3) Zero International
		Mortise Door Bottom - Door prep required.			

Heading #: I1-R3.1 3'x7'

1 SGL Door: 001.01.F.04 CORRIDOR to MICRO KITCHEN STORAGE LH

3' 0" x 7' 0" x 1 3/4" WDD/ALF

3 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP		652	(HI-8) Ives
1 EA	Mortise Lock	L9080 .J .L .03N 1-3/8" lip to center	US32D	.630 special strike	(LO-13) Schlage
		Extended lip strike 1-3/8" lip to center to clear the alum trim required per Frameworks cut sheet.			
0 EA	Interchangeable Core	320201N S		26	(CY-2) Medeco
		Permanent Core - DPR providing directly from Locksmith.			
1 EA	Surface Closer	4040XPT-Pull .STDTRK		.689	(CL-4) LCN Closers
1 EA	Kick Plate	8400 B-CS 24" x 34"		US32D	(KP-3) Ives
1 EA	Wall Stop	WS406CVX		630	(ST-2) Ives
1 EA	Gasketing	488S-BK 17'			(GA-8) Zero International

Heading #: I1-SF-P4.1 3'x7'

1 SGL Door: 001.01.E.17 CORRIDOR to COZY CONFERENCE ROOM RH

1 SGL Door: 001.01.E.20 CORRIDOR to COZY CONFERENCE ROOM RH

1 SGL Door: 001.01.E.23C CORRIDOR to SMALL CONFERENCE ROOM LH

1 SGL Door: 001.01.E.24 CORRIDOR to DAY OFFICE CONFERENCE ROOM RH

1 SGL Door: 001.01.E.34 CORRIDOR to LARGE CONFERENCE ROOM RH

1 SGL Door: 001.01.E.36 CORRIDOR to COPY/PRINT AREA LH

3' 0" x 7' 0" x 1 3/4" WDD/ALF

6 EA	Continuous Hinge	026XY 83" TEKWD		628	(HC-7) Ives
6 EA	Mortise Lock	L9010 .03N 1-3/8" lip to center	US32D	.630 special strike	(LO-12) Schlage
		Extended lip strike 1-3/8" lip to center to clear the alum trim required per Frameworks cut sheet.			
6 EA	Floor Stop	FS410		626	(ST-3) Ives
6 EA	Door Bottom	355AA 36"			(DB-4) Zero International
		Mortise Door Bottom - Door prep required.			

Heading #: I1-SF-XL4 By Others

1 SGL Door: 001.01.F.12B ENTRY VESTIBULE from ENTRY LOBBY RHR

3' 3" x 8' 1/2" x 1 3/4" ALD/

All hardware provided by others.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: I1-T3 3'x7'

1	SGL	Door: 001.01.E.29	CORRIDOR to MEN'S RESTROOM	LH	
1	SGL	Door: 001.01.E.30	CORRIDOR to WOMEN'S RESTROOM	RH	

3' 0" x 7' 0" x 1 3/4" WDD/ALF

6 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2"		652	(HI-7) Ives
2 EA	Pull Plate	8302-0-4x16		630	(PP-1) Ives
2 EA	Push Plate	8200-4x16		630	(PP-2) Ives
2 EA	Surface Closer	4040XPT-Pull .STDTRK		.689	(CL-4) LCN Closers
2 EA	Kick Plate	8400 B-CS 24" x 34"	630	US32D	(KP-1) Ives
2 EA	Wall Stop	WS406CVX		630	(ST-2) Ives
2 EA	Gasketing	488S-BK 17'		BLK	(GA-8) Zero International

Heading #: I2-F-G-XM35 8'3"x9'6"

1	PR	Door: 001.01.A.14	CORRIDOR from CORRIDOR	RHR/LHR	90 Min

2-4' 1 1/2" x 9' 6" x 1 3/4" HMD/HMF

8 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" NRP		652	(HI-12) Ives
2 EA	Fire Rated Surf Vert Rod	.WS 9827.L.F .996L(Std) .03	US26D	.626	(ED-16) Von Duprin
0 EA	Interchangeable Core	320201N S		26	(CY-2) Medeco
		Permanent Core - DPR providing directly from Locksmith.			
2 EA	Cylinder	20-079		.626	(CY-4) Schlage
		LFIC Rim Cylinder Housing			
2 EA	Surface Closer	4040XP .EDA		.689	(CL-1) LCN Closers
2 EA	Kick Plate	8402 B-CS 24" x 48 1/2"		US32D	(KP-12) Ives
2 EA	Electromagnetic Holder	SEM7850		.689	(ST-4) LCN Closers
1 EA	Gasketing	S88BL x 99"			(GA-44) Pemko
		at header only			ZERO
2 EA	Gasketing	328AA x 114"			(GA-48) Zero International
		at jamb legs only		ALUM	
2 EA	Door Bottom	355AA 49.5"			(DB-16) Zero International
		Mortise Door Bottom - Door prep required.			
1 EA	Astragal	328AA x 114"			(AS-3) Zero International
		DPR request Z astragal but we cannot use a Z astragal on pairs of doors with exit devices.			

HW Set added in CCD 042 for doors 001.01.A.14 & 002.01.A.14
Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Heading #: I2-F-G-XO 6'x7'

1	PR	Door: 001.01.N.02C	ELECTRICAL ROOM NS1 to/from ELECTRICAL ROOM NS4	LHR/LHR	90 Min
1	PR	Door: 001.01.N.50B	ELECTRICAL ROOM NS2 to/from ELECTRICAL ROOM NS3	LHR/LHR	90 Min

2-3' 0" x 7' 0" x 1 3/4" HMD/HMF

12 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2"		652	(HI-7) Ives
4 EA	Fire Rated Conc Vert Rod	9847.EO.F	US32D	.630	(ED-11) Von Duprin
4 EA	Overhead Stop	104S		630	(OH-2) Glynn-Johnson
		Concealed OH Stop - Mortise prep required.			
4 EA	Surface Closer	4040XP .REGARM		.689	(CL-2) LCN Closers
		Pull side mounted			
4 EA	Kick Plate	8402 B-CS 24" x 35"		US32D	(KP-13) Ives
2 EA	Gasketing	328AA x 72" x 84"			(GA-16) Zero International

Closer mounted on the pull side to avoid inturruption with concealed overhead stop & weatherstrip gasketing.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: I2-G-P1 6'x9'

1	PRA/PRI	Door: 001.01.N.23B	FCA GALLERY NS1.2 to FCA GALLERY NS4.2	RHA/LH
1	PRA/PRI	Door: 001.01.N.31B	FCA GALLERY NS2.2 to FCA GALLERY NS3.2	RHA/LH

2-3' 0" x 9' 0" x 1 3/4" HMD/HMF

16 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP		652	(HI-8) Ives
2 EA	Flush Bolt	FB51T-36	626	630	(BO-7) Ives
2 EA	Mortise Lock	L9010 .03N		.630	(LO-6) Schlage
0 EA	Coordinator	COR52 FL20		628	(CO-2) Ives
		Coordinator changed from Ives to ABH in Hardware submittal review by DPR.			
0 EA	Mounting Bracket	MB1		689	(CO-3) Ives
2 EA	Coordinator	3780		US28	(CO-4) Architectural Builders Hardware
4 EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
4 EA	Kick Plate	8400 B-CS 24" x 35"	630	US32D	(KP-5) Ives
2 EA	Gasketing	488S-BK 25'			(GA-24) Zero International
4 EA	Door Bottom	355AA 36"			(DB-5) Zero International
		Mortise Door Bottom - Door prep required.			

Heading #: SI1-E3 3'x7'

1	SGL	Door: 001.01.B.10	CORRIDOR to WET JANITOR	RH
1	SGL	Door: 001.01.E.08	CORRIDOR to SECURITY STORAGE	LH
1	SGL	Door: 001.01.F.01	CORRIDOR to DRY JANITOR	LH
1	SGL	Door: 001.01.F.02	CORRIDOR to WET JANITOR	RH
1	SGL	Door: 001.01.N.15	CORRIDOR to WET JANITOR	RH

3' 0" x 7' 0" x 1 3/4" HMD/HMF

10 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652	(HI-8) Ives
5 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON	652	(HI-9) Ives
5 EA	Electrified Mortise Lock	L9092EU .J .L .03N .RX	.630	(LO-8) Schlage
		EU = Fail Secure / Free Egress out.		
0 EA	Interchangeable Core	320201N S	26	(CY-2) Medeco
		Permanent Core - DPR providing directly from Locksmith.		
5 EA	Surface Closer	4040XPT-Pull .STDTRK	.689	(CL-4) LCN Closers
5 EA	Kick Plate	8400 B-CS 24" x 34"	US32D	(KP-3) Ives
5 EA	Wall Stop	WS406CVX	630	(ST-2) Ives
5 EA	Gasketing	488S-BK 17'		(GA-8) Zero International
5 EA	Wire Harness	CON-6		(EA-3) Schlage
		Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.		
5 EA	Wire Harness	CON-32		(EA-8) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security		(EC-7) Miscellaneous

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SI1-F-G-E13 4'x9'

1	SGL	Door: 001.01.A.03A	CORRIDOR from FCA GALLERY A1	LHR	90 Min
1	SGL	Door: 001.01.B.14A	CORRIDOR from FCA GALLERY B1	RHR	90 Min

4' 0" x 9' 0" x 1 3/4" HMD/HMF

6 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" NRP		652	(HI-12) Ives
2 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" TW8 CON		652	(HI-13) Ives
2 EA	Electrified Mortise Lock	L9092EU .J .L .03N .RX EU = Fail Secure / Free Egress out.	US32D	.630	(LO-8) Schlage
0 EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.		26	(CY-2) Medeco
2 EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
4 EA	Kick Plate	8402 B-CS 24" x 46"		US32D	(KP-14) Ives
2 EA	Wall Stop	WS406CVX		630	(ST-2) Ives
2 EA	Gasketing	328AA x 48" x 108"			(GA-13) Zero International
2 EA	Door Bottom	355AA 48" Mortise Door Bottom - Door prep required.			(DB-2) Zero International
2 EA	Wire Harness	CON-44			(EA-2) Schlage
2 EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			(EA-3) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Heading #: SI1-G-E13 4'x8'

1	SGL	Door: 001.01.N.06A	CORRIDOR from FCA GALLERY NS4.1	LHR
1	SGL	Door: 001.01.N.07	CORRIDOR from FCA GALLERY NS1.1	RHR
1	SGL	Door: 001.01.N.47A	CORRIDOR from FCA GALLERY NS3.1	RHR
1	SGL	Door: 001.01.N.48	CORRIDOR from FCA GALLERY NS2.1	LHR

4' 0" x 8' 0" x 1 3/4" HMD/HMF

12 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" NRP		652	(HI-12) Ives
4 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" TW8 CON		652	(HI-13) Ives
4 EA	Electrified Mortise Lock	L9092EU .J .L .03N .RX EU = Fail Secure / Free Egress out.		.630	(LO-8) Schlage
0 EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.		26	(CY-2) Medeco
4 EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
4 EA	Kick Plate	8400 B-CS 24" x 46"		US32D	(KP-4) Ives
4 EA	Wall Stop	WS406CVX		630	(ST-2) Ives
4 EA	Gasketing	S88BL x 48" at header only			(GA-42) Pemko Zero
8 EA	Gasketing	328AA x 96" at jamb legs only			(GA-46) Zero International
4 EA	Door Bottom	355AA 48" Mortise Door Bottom - Door prep required.		ALUM	(DB-2) Zero International
4 EA	Wire Harness	CON-44			(EA-2) Schlage
4 EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			(EA-3) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SI1-G-E13.1 4'x9'

1	SGL	Door: 001.01.A.03B	CORRIDOR from FCA GALLERY A1	RHR
1	SGL	Door: 001.01.B.14B	CORRIDOR from FCA GALLERY B1	LHR
1	SGL	Door: 001.01.C.04A	CORRIDOR from FCA GALLERY C1	LHR
1	SGL	Door: 001.01.C.04B	CORRIDOR from FCA GALLERY C1	RHR
1	SGL	Door: 001.01.D.10A	CORRIDOR from FCA GALLERY D1	RHR
1	SGL	Door: 001.01.D.10B	CORRIDOR from FCA GALLERY D1	LHR

4' 0" x 9' 0" x 1 3/4" HMD/HMF

18	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" NRP		652	(HI-12) Ives
6	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" TW8 CON		652	(HI-13) Ives
6	EA	Electrified Mortise Lock	L9092EU .J .L .03N .RX EU = Fail Secure / Free Egress out.	US32D	.630	(LO-8) Schlage
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.		26	(CY-2) Medeco
6	EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
6	EA	Kick Plate	8400 B-CS 24" x 46"		US32D	(KP-4) Ives
6	EA	Wall Stop	WS406CVX		630	(ST-2) Ives
6	EA	Gasketing	328AA x 48" x 108"			(GA-13) Zero International
6	EA	Door Bottom	355AA 48" Mortise Door Bottom - Door prep required.		ALUM	(DB-2) Zero International
6	EA	Wire Harness	CON-44			(EA-2) Schlage
6	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			(EA-3) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Heading #: SI1-G-E2 3'x7'

1	SGL	Door: 001.01.F.03	CORRIDOR to EMERGENCY SUPPLY	RH
1	SGL	Door: 001.01.F.17	SHIPPING & RECEIVING to SHIPPING & RECEIVING OFFICE	LH
1	SGL	Door: 001.01.N.25	CORRIDOR to MDF MECH	LH
1	SGL	Door: 001.01.N.34	CORRIDOR to MDF MECH	RH

3' 0" x 7' 0" x 1 3/4" HMD/HMF

8	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP		652	(HI-8) Ives
4	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON		652	(HI-9) Ives
4	EA	Electrified Mortise Lock	L9092EU .J .L .03N .RX EU = Fail Secure / Free Egress out.	US32D	.630	(LO-8) Schlage
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.		26	(CY-2) Medeco
4	EA	Overhead Stop	104S Concealed OH Stop - Mortise prep required.		630	(OH-2) Glynn-Johnson
4	EA	Surface Closer	4040XPT-Pull .STDTRK		.689	(CL-4) LCN Closers
4	EA	Kick Plate	8400 B-CS 24" x 34"	.630	US32D	(KP-3) Ives
4	EA	Gasketing	328AA x 36" x 84"			(GA-12) Zero International
4	EA	Door Bottom	355AA 36" Mortise Door Bottom - Door prep required.		ALUM	(DB-3) Zero International
4	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			(EA-3) Schlage
4	EA	Wire Harness	CON-32			(EA-8) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SI1-G-E3 3'x7'

1	SGL	Door: 001.01.D.05	CORRIDOR to HUMIDIFIER	LH
1	SGL	Door: 001.01.E.01	CORRIDOR to MECHANICAL ROOM E	LH
1	SGL	Door: 001.01.E.03	CORRIDOR from SECURITY BRIEFING ROOM	LHR
1	SGL	Door: 001.01.N.44	CORRIDOR to FIRE RISER ROOM	LH

3' 0" x 7' 0" x 1 3/4" HMD/HMF

8	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP		652	(HI-8) Ives
4	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON		652	(HI-9) Ives
4	EA	Electrified Mortise Lock	L9092EU .J .L .03N .RX EU = Fail Secure / Free Egress out.		.630	(LO-8) Schlage
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.		26	(CY-2) Medeco
4	EA	Surface Closer	4040XPT-Pull .STDTRK		.689	(CL-4) LCN Closers
4	EA	Kick Plate	8400 B-CS 24" x 34"	.630	US32D	(KP-3) Ives
4	EA	Wall Stop	WS406CVX		630	(ST-2) Ives
4	EA	Gasketing	328AA x 36" x 84"		ALUM	(GA-12) Zero International
4	EA	Door Bottom	355AA 36" Mortise Door Bottom - Door prep required.			(DB-3) Zero International
4	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			(EA-3) Schlage
4	EA	Wire Harness	CON-32			(EA-8) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Heading #: SI1-G-E3.1 3'6"x7'

1	SGL	Door: 001.01.C.01	CORRIDOR to FIRE PUMP ROOM	LH
1	SGL	Door: 001.01.D.11	CORRIDOR to FIRE RISER ROOM	RH
1	SGL	Door: 001.01.N.12	CORRIDOR to FIRE RISER ROOM	RH

3' 6" x 7' 0" x 1 3/4" HMD/HMF

6	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" NRP		652	(HI-12) Ives
3	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" TW8 CON		652	(HI-13) Ives
3	EA	Electrified Mortise Lock	L9092EU .J .L .03N .RX EU = Fail Secure / Free Egress out.		.630	(LO-8) Schlage
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.		26	(CY-2) Medeco
3	EA	Surface Closer	4040XPT-Pull .STDTRK		.689	(CL-4) LCN Closers
3	EA	Kick Plate	8400 B-CS 24" x 40"	630	US32D	(KP-6) Ives
3	EA	Wall Stop	WS406CVX		630	(ST-2) Ives
3	EA	Gasketing	328AA x 42" x 84"		ALUM	(GA-14) Zero International
3	EA	Door Bottom	355AA 42" Mortise Door Bottom - Door prep required.			(DB-14) Zero International
3	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			(EA-3) Schlage
3	EA	Wire Harness	CON-38			(EA-9) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SI1-G-E3.3 3'x7'

1 SGL Door: 001.01.E.31 CORRIDOR to MOTHER & LACTATION ROOM LH

3' 0" x 7' 0" x 1 3/4" WDD/ALF

2 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP		652	(HI-8) Ives
1 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON		652	(HI-9) Ives
1 EA	Electrified Mortise Lock	L9092EU .J .L .03N .RX 1-3/8" lip to center		.630 special strike	(LO-14) Schlage
		EU = Fail Secure / Free Egress out. Extended lip strike 1-3/8" lip to center to clear the alum trim required per Frameworks cut sheet.			
0 EA	Interchangeable Core	320201N S		26	(CY-2) Medeco
		Permanent Core - DPR providing directly from Locksmith.			
1 EA	Surface Closer	4040XPT-Pull .STDTRK		.689	(CL-4) LCN Closers
1 EA	Kick Plate	8400 B-CS 24" x 34"	630	US32D	(KP-3) Ives
1 EA	Wall Stop	WS406CVX		630	(ST-2) Ives
1 EA	Gasketing	328AA x 36" x 84"			(GA-12) Zero International
1 EA	Door Bottom	355AA 36"		ALUM	(DB-3) Zero International
		Mortise Door Bottom - Door prep required.			
1 EA	Wire Harness	CON-6			(EA-3) Schlage
		Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			
1 EA	Wire Harness	CON-32			(EA-8) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Heading #: SI2-F-G-XL1 6'x9'

1 PRA/PRI Door: 001.01.A.13A CORRIDOR from FCA GALLERY A2 RHRA/LHR 90 Min

1 PRA/PRI Door: 001.01.B.02A CORRIDOR from FCA GALLERY B2 RHRA/LHR 90 Min

2-3' 0" x 9' 0" x 1 3/4" HMD/HMF

16 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP		652	(HI-8) Ives
2 EA	Electric Power Transfer	EPT10 .CON		.689	(PT-2) Von Duprin
2 EA	Flush Bolt	FB51T-36	626	630	(BO-7) Ives
2 EA	Fire Rated Mortise Exit	.RX .LD 9875.L.F .CON .FSE .M .996LxM Lever .03		.630	(ED-12) Von Duprin
		FSE = Fail Secure			
0 EA	Interchangeable Core	320201N S		26	(CY-2) Medeco
		Permanent Core - DPR providing directly from Locksmith.			
2 EA	Housing	26-094		.626	(CY-3) Schlage
		LFIC Mortise Cylinder Housing			
0 EA	Coordinator	COR52 FL20		628	(CO-2) Ives
		Coordinator changed from Ives to ABH in Hardware submittal review by DPR.			
0 EA	Mounting Bracket	MB1		689	(CO-3) Ives
2 EA	Coordinator	3780		US28	(CO-4) Architectural Builders Hardware
4 EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
4 EA	Kick Plate	8402 B-CS 24" x 35"	.630	US32D	(KP-13) Ives
2 EA	Gasketing	328AA x 72" x 108"			(GA-11) Zero International
4 EA	Door Bottom	355AA 36"		ALUM	(DB-5) Zero International
		Mortise Door Bottom - Door prep required.			
4 EA	Wire Harness	CON-6			(EA-3) Schlage
		Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.			
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SI2-G-E2 6'x9'

1 PRA/PRI Door: 001.01.F.16 CORRIDOR to MAINTENANCE ROOM RHA/LH

2-3' 0" x 9' 0" x 1 3/4" HMD/HMF

7 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP		652	(HI-8) Ives
1 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON		652	(HI-9) Ives
1 EA	Flush Bolt	FB51T-36	626	630	(BO-7) Ives
1 EA	Electrified Mortise Lock	L9092EU .J .L .03N .RX EU = Fail Secure / Free Egress out.		.630	(LO-8) Schlage
0 EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.		26	(CY-2) Medeco
0 EA	Coordinator	COR52 FL20 Coordinator changed from Ives to ABH in Hardware submittal review by DPR.		628	(CO-2) Ives
0 EA	Mounting Bracket	MB1		689	(CO-3) Ives
1 EA	Coordinator	3780		US28	(CO-4) Architectural Builders Hardware
2 EA	Overhead Stop	104S Concealed OH Stop - Mortise prep required.		630	(OH-2) Glynn-Johnson
2 EA	Surface Closer	4040XPT-Pull .STDTRK		.689	(CL-4) LCN Closers
2 EA	Kick Plate	8400 B-CS 24" x 35"		US32D	(KP-5) Ives
1 EA	Gasketing	328AA x 72" x 108"			(GA-11) Zero International
2 EA	Door Bottom	355AA 36" Mortise Door Bottom - Door prep required.		ALUM	(DB-5) Zero International
1 EA	Astragal	328AA x 108"		ALUM	(AS-2) Zero International
1 EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			(EA-3) Schlage
1 EA	Wire Harness	CON-32			(EA-8) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SI2-G-E2.1 3'x7' - HW INCORRECT

1 SGL Door: 001.01.F.13 SHIPPING & RECEIVING to SHIPPING LH & RECEIVING STORAGE

3' 0" x 7' 0" x 1 3/4" HMD/HMF

2 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652	(HI-8) Ives
1 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON	652	(HI-9) Ives
1 EA	Flush Bolt	FB51T	630	(BO-6) Ives
1 EA	Electrified Mortise Lock	L9092EU .J .L .03N .RX	.630	(LO-8) Schlage
		EU = Fail Secure / Free Egress out.		
0 EA	Interchangeable Core	320201N S	26	(CY-2) Medeco
		Permanent Core - DPR providing directly from Locksmith.		
0 EA	Coordinator	COR52 FL20	628	(CO-2) Ives
		Coordinator changed from Ives to ABH in Hardware submittal review by DPR.		
1 EA	Coordinator	3780	US28	(CO-4) Architectural Builders Hardware
1 EA	Overhead Stop	104S	630	(OH-2) Glynn-Johnson
		Concealed OH Stop - Mortise prep required.		
1 EA	Surface Closer	4040XPT-Pull .STDTRK	.689	(CL-4) LCN Closers
1 EA	Kick Plate	8400 B-CS 24" x 35"	US32D	(KP-5) Ives
1 EA	Gasketing	328AA x 36" x 84"		(GA-12) Zero International
1 EA	Door Bottom	355AA 36"		(DB-5) Zero International
		Mortise Door Bottom - Door prep required.		
~~1 EA~~	~~Astragal~~	~~328AA x 84"~~		~~(AS-4) Zero International~~
2 EA	Wire Harness	CON-6		(EA-3) Schlage
		Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.		

HW Set SI2-G-E2 - Set is built for pair of doors but single doors 001.01.F.13 & 002.01.E.10 are assigned to this set. GC/Architect to confirm appropriate hardware required.

Same door hardware but without the Astragal

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SI2-G-XL1 6'x9'

1	PRA/PRI	Door: 001.01.A.13B	CORRIDOR from FCA GALLERY A2	RHRA/LHR
1	PRA/PRI	Door: 001.01.B.02B	CORRIDOR from FCA GALLERY B2	RHRA/LHR
1	PRA/PRI	Door: 001.01.C.12A	CORRIDOR from FCA GALLERY C2	RHRA/LHR
1	PRA/PRI	Door: 001.01.C.12B	CORRIDOR from FCA GALLERY C2	RHRA/LHR
1	PRA/PRI	Door: 001.01.D.02A	CORRIDOR from FCA GALLERY D2	RHRA/LHR
1	PRA/PRI	Door: 001.01.D.02B	CORRIDOR from FCA GALLERY D2	RHRA/LHR
1	PRA/PRI	Door: 001.01.N.23A	CORRIDOR from FCA GALLERY NS4.2	RHRA/LHR
1	PRA/PRI	Door: 001.01.N.24	CORRIDOR from FCA GALLERY NS1.2	RHRA/LHR
1	PRA/PRI	Door: 001.01.N.31A	CORRIDOR from FCA GALLERY NS3.2	RHRA/LHR
1	PRA/PRI	Door: 001.01.N.32	CORRIDOR from FCA GALLERY NS2.2	RHRA/LHR

2-3' 0" x 9' 0" x 1 3/4" HMD/HMF

80	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652	(HI-8) Ives
10	EA	Electric Power Transfer	EPT10 .CON	.689	(PT-2) Von Duprin
10	EA	Flush Bolt	FB51T-36	630	(BO-7) Ives
10	EA	Mortise Exit Device	.RX .LD 9875.L .CON .FSE .M .996LxM Lever .03 FSE = Fail Secure	.630	(ED-19) Von Duprin
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26	(CY-2) Medeco
10	EA	Housing	26-094 LFIC Mortise Cylinder Housing	.626	(CY-3) Schlage
0	EA	Coordinator	COR52 FL20 Coordinator changed from Ives to ABH in Hardware submittal review by DPR.	628	(CO-2) Ives
0	EA	Mounting Bracket	MB1	689	(CO-3) Ives
10	EA	Coordinator	3780	US28	(CO-4) Architectural Builders Hardware
20	EA	Surface Closer	4040XP .SCUSH	.689	(CL-3) LCN Closers
20	EA	Kick Plate	8400 B-CS 24" x 35"	US32D	(KP-5) Ives
10	EA	Gasketing	488S-BK 25'		(GA-24) Zero International
20	EA	Door Bottom	355AA 36" Mortise Door Bottom - Door prep required.	ALUM ALUM	(DB-5) Zero International
10	EA	Astragal	328AA x 108" DPR requested a Z astragal however we cannot use that as it will interfere with the specified hollow door astragals supplied.		(AS-2) Zero International
20	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.		(EA-3) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security		(EC-7) Miscellaneous

Heading #: SSE1-SF-XL By Others 1

1	SGL	Door: 001.01.F.12A	EXTERIOR from ENTRY VESTIBULE	LHR

3' 0" x 7' 10" x 1 3/4" ALD/

All hardware provided by others.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSE1-XL1 3'6"x7'

1	SGL	Door: 001.01.A.01A	EXTERIOR from CORRIDOR	LHR
1	SGL	Door: 001.01.B.01	EXTERIOR from CORRIDOR	LHR
1	SGL	Door: 001.01.C.02B	EXTERIOR from CORRIDOR	RHR
1	SGL	Door: 001.01.N.01A	EXTERIOR from CORRIDOR	RHR
1	SGL	Door: 001.01.N.02B	EXTERIOR from ELECTRICAL ROOM NS4	RHR
1	SGL	Door: 001.01.N.03A	EXTERIOR from ELECTRICAL ROOM NS1	RHR
1	SGL	Door: 001.01.N.04	EXTERIOR from CORRIDOR	RHR
1	SGL	Door: 001.01.N.30	EXTERIOR from CORRIDOR	LHR
1	SGL	Door: 001.01.N.33	EXTERIOR from CORRIDOR	LHR
1	SGL	Door: 001.01.N.50C	EXTERIOR from ELECTRICAL ROOM NS3	LHR
1	SGL	Door: 001.01.N.51A	EXTERIOR from ELECTRICAL ROOM NS2	LHR

3' 6" x 7' 0" x 1 3/4" HMD/HMF

33	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" NRP		630	(HI-6) Ives
11	EA	Electric Power Transfer	EPT10 .CON		.689	(PT-2) Von Duprin
11	EA	Mortise Exit Device	.LD 9875.L .CON .FSE .M .996LxM Lever .03 FSE = Fail Secure	US32D	.626	(ED-9) Von Duprin
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.		26	(CY-2) Medeco
11	EA	Housing	26-094 LFIC Mortise Cylinder Housing		.626	(CY-3) Schlage
11	EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
11	EA	Threshold	625A x 42"			(TH-8) Zero International
11	EA	Rain Drip	142AA x 46"			(GA-36) Zero International
11	EA	Gasketing	S88BL x 42" at header only			(GA-41) Pemko Zero
22	EA	Gasketing	328AA x 84" at jamb legs only			(GA-45) Zero International
22	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.			(EA-3) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous
11	EA	Lock Guard	LG10		630	(OT-3) Ives

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSE1-XL1.1 3'x7'

1 SGL Door: 001.01.E.02 EXTERIOR from CORRIDOR RHR

3' 0" x 7' 0" x 1 3/4" HMD/HMF

3	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	630	(HI-10) Ives
1	EA	Electric Power Transfer	EPT10 .CON	.689	(PT-2) Von Duprin
1	EA	Mortise Exit Device	.LD 9875.L .CON .FSE .M .996LxM Lever .03 FSE = Fail Secure	.626	(ED-9) Von Duprin
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26	(CY-2) Medeco
1	EA	Housing	26-094 LFIC Mortise Cylinder Housing	.626	(CY-3) Schlage
1	EA	Surface Closer	4040XP .SCUSH	.689	(CL-3) LCN Closers
1	EA	Threshold	625A x 36"		(TH-11) Zero International
1	EA	Rain Drip	142AA x 40"		(GA-34) Zero International
1	EA	Gasketing	S88BL x 36" at header only		(GA-40) Pemko Zero
2	EA	Gasketing	328AA x 84" at jamb legs only		(GA-45) Zero International
2	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.		(EA-3) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security		(EC-7) Miscellaneous
1	EA	Lock Guard	LG10	630	(OT-3) Ives

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSE2-XL1 6'x8'

1 PRA/PRI Door: 001.01.F.07F EXTERIOR from SHIPPING & RECEIVING RHRA/LHR

2-3' 0" x 8' 0" x 1 3/4" HMD/HMF

7	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652	630	(HI-10) Ives
1	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON	652	630	(HI-11) Ives
1	EA	Flush Bolt	FB51T-24	626	630	(BO-3) Ives
1	EA	Mortise Exit Device	.LD 9875.L .CON .FSE .M .996LxM Lever .03 FSE = Fail Secure		.630	(ED-4) Von Duprin
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.		26	(CY-2) Medeco
1	EA	Housing	26-094 LFIC Mortise Cylinder Housing		.626	(CY-3) Schlage
0	EA	Coordinator	COR52 FL20 Coordinator changed from Ives to ABH in Hardware submittal review by DPR.		628	(CO-2) Ives
0	EA	Mounting Bracket	MB1	628	689	(CO-3) Ives
1	EA	Coordinator	3780	628	US28	(CO-4) Architectural Builders Hardware
2	EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
2	EA	Kick Plate	8400 B-CS 24" x 35"		US32D	(KP-5) Ives
1	EA	Threshold	625A x 72"		ALUM	(TH-4) Zero International
1	EA	Rain Drip	142AA x 76"		ALUM	(GA-35) Zero International
1	EA	Gasketing	S88BL x 72" at header only			(GA-43) Pemko
2	EA	Gasketing	328AA x 96" at jamb legs only			(GA-46) Zero International
2	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.			(EA-3) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI1-F-G-XL 3'x7' 1

1	SGL	Door: 001.01.A.08B	CORRIDOR from UPS ROOM A	RHR	90 Min
1	SGL	Door: 001.01.B.07B	CORRIDOR from UPS ROOM B	LHR	90 Min
1	SGL	Door: 001.01.C.08B	CORRIDOR from UPS ROOM C	RHR	90 Min
1	SGL	Door: 001.01.D.07B	CORRIDOR from UPS ROOM D	LHR	90 Min

3' 0" x 7' 0" x 1 3/4" HMD/HMF

8	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP		652	(HI-8) Ives
4	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON		652	(HI-9) Ives
4	EA	Fire Rated Mortise Exit	9875 L.F .CON .FSE .996LxM Lever .03 FSE = Fail Secure	US32D	.630	(ED-17) Von Duprin
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.		26	(CY-2) Medeco
4	EA	Housing	26-094 LFIC Mortise Cylinder Housing		.626	(CY-3) Schlage
4	EA	Surface Closer	4040XP .SCUSH		.689	(CL-3) LCN Closers
4	EA	Kick Plate	8402 B-CS 24" x 34"		US32D	(KP-2) Ives
4	EA	Gasketing	S88BL x 36" at header only			(GA-40) Pemko Zero
8	EA	Gasketing	328AA x 84" at jamb legs only			(GA-45) Zero International
8	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.			(EA-3) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI1-F-O-XM3'6"x7'

1 SGL Door: 001.01.B.04C CORRIDOR from SUPPLY GALLERY B1 LHR 90 Min

3' 6" x 7' 0" x 1 3/4" HMD/HMF

1 EA	Continuous Hinge	705 83" EPT	630		(HC-2) Ives
1 EA	Electric Power Transfer	EPT10 .CON	.689		(PT-2) Von Duprin
1 EA	Fire Rated Conc Vert Rod	.QEL 9447.L.F .LBR .940L(Std) .03	.626		(ED-24) Von Duprin
0 EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26		(CY-2) Medeco
1 EA	Housing	26-094 LFIC Mortise Cylinder Housing	.626		(CY-3) Schlage
0 EA	Automatic Opener	9542 .REGARM .HDR .HLD Provided By GC - not in our scope	.628		(DO-2) LCN Closers
1 EA	Kick Plate	8402 B-CS 24" x 40"	US32D		(KP-15) Ives
1 EA	Gasketing	328AA x 42" x 84"			(GA-14) Zero International
1 EA	Door Bottom	355AA 42" Mortise Door Bottom - Door prep required.			(DB-14) Zero International
2 EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.			(EA-3) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous
0 EA	Power Supply	PS902 .900-FA .900-2RS Power Supply provided by Security Subcontractor.			(PS-1) Von Duprin

QEL 9447L-F-03-CON

89

US32D

Medeco X4

Medeco

SW200

689

630

Zero

Concealed vertical rod exit device conflicts with mortised door bottom. Arch to advise on dropping the bottom rod of device, changing to surface applied door bottom, or mortise door bottom can be trimmed to stop before bottom vertical rod. this option will not reach full door width. LBR repsonse provided in hardware submittal by DPR.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI1-F-O-XM3'6"x7' 3

1 SGL Door: 001.01.A.05A CORRIDOR from SUPPLY GALLERY A1 RHR 90 Min

3' 6" x 7' 0" x 1 3/4" HMD/HMF

1 EA	Continuous Hinge	705 83" EPT	630		(HC-2) Ives
1 EA	Electric Power Transfer	EPT10 .CON	.689		(PT-2) Von Duprin
1 EA	Fire Rated Conc Vert Rod	.QEL 9447.L.F .LBR .940L(Std) .03	.626		(ED-24) Von Duprin
0 EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26		(CY-2) Medeco
1 EA	Housing	26-094 LFIC Mortise Cylinder Housing	.626		(CY-3) Schlage
0 EA	Automatic Opener	9542 .REGARM .HDR .HLD Provided By GC - not in our scope	.628		(DO-2) LCN Closers
1 EA	Kick Plate	8402 B-CS 24" x 40"	US32D		(KP-15) Ives
1 EA	Wall Stop	WS406CVX	630		(ST-2) Ives
1 EA	Gasketing	328AA x 42" x 84"			(GA-14) Zero International
1 EA	Door Bottom	355AA 42" Mortise Door Bottom - Door prep required.			(DB-14) Zero International
2 EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.			(EA-3) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous
0 EA	Power Supply	PS902 .900-FA .900-2RS Power Supply provided by Security Subcontractor.			(PS-1) Von Duprin

Concealed vertical rod exit device conflicts with mortised door bottom. Arch to advise on dropping the bottom rod of device, changing to surface applied door bottom, or mortise door bottom can be trimmed to stop before bottom vertical rod. this option will not reach full door width. LBR repsonse provided in hardware submittal by DPR.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI1-G-E1 3'6"x7'

1	SGL	Door: 001.01.C.10	CORRIDOR from LIGHTING INVERTER ROOM C/D	LHR
1	SGL	Door: 001.01.E.07	CORRIDOR from LIGHTING INVERTER ROOM	RHR

3' 6" x 7' 0" x 1 3/4" HMD/HMF

4 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" NRP		652	(HI-12) Ives
2 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" TW8 CON		652	(HI-13) Ives
2 EA	Electrified Mortise Lock	L9092EU .J .L .03N	L9092LEU 03N-CON	.630 US32D	(LO-9) Schlage
		EU = Fail Secure / Free Egress out.			
0 EA	Interchangeable Core	320201N S		26	(CY-2) Medeco
		Permanent Core - DPR providing directly from Locksmith.			
2 EA	Surface Closer	4040XP .REGARM	4040XP PULL	.689	(CL-2) LCN Closers
2 EA	Kick Plate	8400 B-CS 24" x 40"		US32D	(KP-6) Ives
2 EA	Wall Stop	WS406CVX		630 630	(ST-2) Ives
2 EA	Gasketing	S88BL x 42"			(GA-41) Pemko Zero
		at header only			
4 EA	Gasketing	328AA x 84"			(GA-45) Zero International
		at jamb legs only			
2 EA	Door Bottom	355AA 42"			(DB-14) Zero International
		Mortise Door Bottom - Door prep required.			
2 EA	Wire Harness	CON-6			(EA-3) Schlage
		Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			
2 EA	Wire Harness	CON-38			(EA-9) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Spec calls for SCUSH closer arm - this would mount the closer on the corridor side. ESC changed to REGARM closer to mount inside the room & added wall stop. Please confirm this is acceptable.
Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI1-G-E2 3'x7'

1	SGL	Door: 001.01.E.23A	CORRIDOR to SITE OPS STORAGE	RH
1	SGL	Door: 001.01.E.27A	CORRIDOR to ENS STORAGE	RH
1	SGL	Door: 001.01.N.49	CORRIDOR to CARRIER MDF	LH

3' 0" x 7' 0" x 1 3/4" HMD/HMF

6	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652	(HI-8) Ives
3	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON	652	(HI-9) Ives
3	EA	Electrified Mortise Lock	L9092EU .J .L .03N EU = Fail Secure / Free Egress out.	.630	(LO-9) Schlage
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26	(CY-2) Medeco
3	EA	Overhead Stop	104S Concealed OH Stop - Mortise prep required.	630	(OH-2) Glynn-Johnson
3	EA	Surface Closer	4040XPT-Pull .STDTRK	.689	(CL-4) LCN Closers
3	EA	Kick Plate	8400 B-CS 24" x 34"	US32D	(KP-3) Ives
3	EA	Gasketing	328AA x 36" x 84" DPR requested a Z astragal however we cannot use that as it will interfere with the specified hollow door astragals supplied.		(GA-12) Zero International
3	EA	Door Bottom	355AA 36" Mortise Door Bottom - Door prep required.		(DB-3) Zero International
3	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.		(EA-3) Schlage
3	EA	Wire Harness	CON-32		(EA-8) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security		(EC-7) Miscellaneous

L9092LEU 03N-CON

US32D

630

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI1-G-E3 3'6"x7'

1	SGL	Door: 001.01.A.07	CORRIDOR to GS.IDF	RH
1	SGL	Door: 001.01.B.05	CORRIDOR from LIGHTING INVERTER ROOM	LHR
1	SGL	Door: 001.01.B.06	CORRIDOR to GS.IDF	RH
1	SGL	Door: 001.01.B.12	CORRIDOR to GS.IDF	LH
1	SGL	Door: 001.01.C.05	CORRIDOR to GS.IDF	RH
1	SGL	Door: 001.01.C.09	CORRIDOR to GS.IDF	LH
1	SGL	Door: 001.01.D.08	CORRIDOR to GS.IDF	LH
1	SGL	Door: 001.01.N.05	CORRIDOR to CARRIER MDF	RH
1	SGL	Door: 001.01.N.11	CORRIDOR to GS.IDF	LH
1	SGL	Door: 001.01.N.22	CORRIDOR to GS.IDF	LH
1	SGL	Door: 001.01.N.45	CORRIDOR to GS.IDF	RH

3' 6" x 7' 0" x 1 3/4" HMD/HMF

22 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" NRP		652	(HI-12) Ives
11 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" TW8 CON		652	(HI-13) Ives
11 EA	Electrified Mortise Lock	L9092EU .J .L .03N	L9092LEU 03N-CON	.630 US32D	(LC-9) Schlage
		EU = Fail Secure / Free Egress out.			
0 EA	Interchangeable Core	320201N S		26	(CY-2) Medeco
		Permanent Core - DPR providing directly from Locksmith.			
11 EA	Surface Closer	4040XPT-Pull .STDTRK		.689	(CL-4) LCN Closers
11 EA	Wall Stop	WS406CVX		630	(ST-2) Ives
11 EA	Gasketing	328AA x 42" x 84"			(GA-14) Zero International
11 EA	Door Bottom	355AA 42"			(DB-14) Zero International
		Mortise Door Bottom - Door prep required.			
11 EA	Wire Harness	CON-6			(EA-3) Schlage
		Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			
11 EA	Wire Harness	CON-38			(EA-9) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Arch / GC to confirm pull side ounting application fo the closer for door 100.01.A.03. If push side is required please advise replacement part # as it is track arm closer.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI1-G-E3.1 3'x7'

1	SGL	Door: 001.01.E.04B	CORRIDOR to PRIMARY CMCC	LH
1	SGL	Door: 001.01.E.05	CORRIDOR to CRISIS MANAGEMENT ROOM	LH
1	SGL	Door: 001.01.E.09	CORRIDOR to SECURITY CONTROL ROOM WORKSPACE	RH
1	SGL	Door: 001.01.F.06	CORRIDOR to TESTING LAB	LH

3' 0" x 7' 0" x 1 3/4" HMD/HMF

8	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652	(HI-8) Ives
4	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON	652	(HI-9) Ives
4	EA	Electrified Mortise Lock	L9092EU .J .L .03N EU = Fail Secure / Free Egress out.	.630	(LO-9) Schlage
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26	(CY-2) Medeco
4	EA	Surface Closer	4040XPT-Pull .STDTRK	.689	(CL-4) LCN Closers
4	EA	Wall Stop	WS406CVX	630	(ST-2) Ives
4	EA	Gasketing	328AA x 36" x 84"		(GA-12) Zero International
4	EA	Door Bottom	355AA 36" Mortise Door Bottom - Door prep required.		(DB-3) Zero International
4	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.		(EA-3) Schlage
4	EA	Wire Harness	CON-32		(EA-8) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security		(EC-7) Miscellaneous

L9092LEU 03N-CON

US32D

Arch / GC to confirm pull side ounting application fo the closer for door 100.01.A.03. If push side is required please advise replacement part # as it is track arm closer.

Heading #: SSI1-G-E3.4 4'x9'

1	SGL	Door: 001.01.E.06	CORRIDOR from ELECTRICAL ROOM E	LHR

4' 0" x 9' 0" x 1 3/4" HMD/HMF

3	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" NRP	652	(HI-12) Ives
1	EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 5" x 4-1/2" TW8 CON	652	(HI-13) Ives
1	EA	Electrified Mortise Lock	L9092EU .J .L .03N EU = Fail Secure / Free Egress out.	.630	(LO-9) Schlage
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26	(CY-2) Medeco
1	EA	Surface Closer	4040XPT-Pull .STDTRK	.689	(CL-4) LCN Closers
1	EA	Wall Stop	WS406CVX	630	(ST-2) Ives
1	EA	Gasketing	328AA x 48" x 108"		(GA-13) Zero International
1	EA	Door Bottom	355AA 48" Mortise Door Bottom - Door prep required.		(DB-2) Zero International
1	EA	Wire Harness	CON-44		(EA-2) Schlage
1	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.		(EA-3) Schlage
0	EA	Door Position Switch	Tane Alarm SD-72C By Security		(EC-7) Miscellaneous

L9092LEU 03N-CON

US32D

Arch / GC to confirm pull side ounting application fo the closer for door 100.01.A.03. If push side is required please advise replacement part # as it is track arm closer.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI1-G-XL13 3'x7'

1 SGL Door: 001.01.F.11 ENTRY LOBBY from CORRIDOR RHR
3' 0" x 7' 0" x 1 3/4" WDD/ALF

2 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652	(HI-8) Ives
1 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON	652	(HI-9) Ives
1 EA	Mortise Exit Device	.LD 9875.L .CON .FSE .M .996LxM Lever .03 Sp. strike. 1-3/8" LtC FSE = Fail Secure. Extended lip strike 1-3/8" lip to center to clear the alum trim required per Frameworks cut sheet.	.630 US32D	(ED-22) Von Duprin
0 EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26	(CY-2) Medeco
1 EA	Housing	26-094 LFIC Mortise Cylinder Housing	.626	(CY-3) Schlage
1 EA	Surface Closer	4040XP .SCUSH	.689 630	(CL-3) LCN Closers
1 EA	Kick Plate	8400 B-CS 8" x 34" Kickplate downsized to work with full glass door	US32D	(KP-8) Ives
1 EA	Wall Stop	WS406CVX	630	(ST-2) Ives
1 EA	Gasketing	S88BL x 36" at header only		(GA-40) Pemko Zero
2 EA	Gasketing	328AA x 84" at jamb legs only		(GA-45) Zero International
2 EA	Door Bottom	254A x 36" Mortise Door Bottom - Door prep required.		(DB-9) Zero International
2 EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.		(EA-3) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security		(EC-7) Miscellaneous

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI1-O-XM 3'6"x7'

1	SGL	Door: 001.01.A.05B	CORRIDOR from SUPPLY GALLERY A1	LHR
1	SGL	Door: 001.01.B.04D	CORRIDOR from SUPPLY GALLERY B1	RHR
1	SGL	Door: 001.01.C.07A	CORRIDOR from SUPPLY GALLERY C1	RHR
1	SGL	Door: 001.01.C.07B	CORRIDOR from SUPPLY GALLERY C1	LHR
1	SGL	Door: 001.01.D.04C	CORRIDOR from SUPPLY GALLERY D1	LHR
1	SGL	Door: 001.01.D.04D	CORRIDOR from SUPPLY GALLERY D1	RHR
1	SGL	Door: 001.01.N.09A	CORRIDOR from NETWORK SUITE 4	LHR
1	SGL	Door: 001.01.N.10A	CORRIDOR from NETWORK SUITE 1	RHR
1	SGL	Door: 001.01.N.35C	CORRIDOR from NETWORK SUITE 3	RHR
1	SGL	Door: 001.01.N.36B	CORRIDOR from NETWORK SUITE 2	LHR

3' 6" x 7' 0" x 1 3/4" HMD/HMF

10 EA	Continuous Hinge	705 83" EPT	630	89	(HC-2) Ives
10 EA	Electric Power Transfer	EPT10 .CON	.689	QEL 9447L-F-03-CON	(PT-2) Von Duprin
10 EA	Concealed Vert Rod Exit	.QEL 9447.L .LBR .940L(Std)	.626	US32D	(ED-25) Von Duprin
0 EA	Interchangeable Core	320201N S	26		(CY-2) Medeco
		Permanent Core - DPR providing directly from Locksmith.			
10 EA	Cylinder	20-079	.626	Medeco X4	(CY-4) Schlage Medeco
		LFIC Rim Cylinder Housing			
0 EA	Automatic Opener	9542 .REGARM .HDR .HLD	.628		(DO-2) LCN Closers
		Provided By GC - not in our scope			
10 EA	Kick Plate	8400 B-CS 24" x 40"	US32D	630	(KP-6) Ives
10 EA	Gasketing	328AA x 42" x 84"			(GA-14) Zero International
10 EA	Door Bottom	355AA 42"			(DB-14) Zero International
		Mortise Door Bottom - Door prep required.			
10 EA	Wire Harness	CON-6			(EA-3) Schlage
		Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.			
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous
0 EA	Power Supply	PS902 .900-FA .900-2RS			(PS-1) Von Duprin
		Power Supply provided by Security Subcontractor.			

Concealed vertical rod exit device conflicts with mortised door bottom. Arch to advise on dropping the bottom rod of device, changing to surface applied door bottom, or mortise door bottom can be trimmed to stop before bottom vertical rod. this option will not reach full door width. LBR repsonse provided in hardware submittal by DPR.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI2-F-G-XL 6'x9' 1

1	PRA/PRI	Door: 001.01.A.02A	CORRIDOR from ELECTRICAL ROOM A	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.A.08A	CORRIDOR from UPS ROOM A	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.B.07A	CORRIDOR from UPS ROOM B	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.B.15A	CORRIDOR from ELECTRICAL ROOM B	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.C.08A	CORRIDOR from UPS ROOM C	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.D.07A	CORRIDOR from UPS ROOM D	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.N.02A	CORRIDOR from ELECTRICAL ROOM NS4	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.N.03B	CORRIDOR from ELECTRICAL ROOM NS1	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.N.13	CORRIDOR from MDF 1 ELEC	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.N.21	CORRIDOR from FLEX (FUTURE NS CDU ELEC)	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.N.38	CORRIDOR from FLEX (FUTURE NS CDU ELEC)	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.N.42	CORRIDOR from MDF 2 ELEC	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.N.50A	CORRIDOR from ELECTRICAL ROOM NS3	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.N.51B	CORRIDOR from ELECTRICAL ROOM NS2	RHRA/LHR	90 Min

2-3' 0" x 9' 0" x 1 3/4" HMD/HMF

112 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652		(HI-8) Ives
14 EA	Electric Power Transfer	EPT10 .CON	.689	89	(PT-2) Von Duprin
14 Set	Flush Bolt	FB52	630	626	(BO-5) Ives
14 EA	Fire Rated Mortise Exit	9875.L.F .CON .FSE .M .996LxM Lever .03 FSE = Fail Secure	.630	US32D	(ED-8) Von Duprin
0 EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26		(CY-2) Medeco
14 EA	Housing	26-094 LFIC Mortise Cylinder Housing	.626		(CY-3) Schlage
0 EA	Coordinator	COR52 FL20 Coordinator changed from Ives to ABH in Hardware submittal review by DPR.	628		(CO-2) Ives
0 EA	Mounting Bracket	MB1	689	628	(CO-3) Ives
14 EA	Coordinator	3780	US28		(CO-4) Architectural Builders Hardware
28 EA	Surface Closer	4040XP .SCUSH	.689	630	(CL-3) LCN Closers
28 EA	Kick Plate	8402 B-CS 24" x 35"	US32D		(KP-13) Ives
14 EA	Gasketing	488S-BK 25'			(GA-24) Zero International
14 EA	Gasketing	S88BL x 72" at header only			(GA-43) Pemko
28 EA	Gasketing	328AA x 108" at jamb legs only			(GA-47) Zero International
28 EA	Door Bottom	355AA 36" Mortise Door Bottom - Door prep required.			(DB-5) Zero International
14 EA	Astragal	328AA x 108"			(AS-2) Zero International
28 EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.			(EA-3) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI2-F-O-XM8'3"x9'6"

1	PRA/PRI	Door: 001.01.A.05C	CORRIDOR from SUPPLY GALLERY A2	RHRA/LHR	90 Min
1	PRA/PRI	Door: 001.01.B.04A	CORRIDOR from SUPPLY GALLERY B2	RHRA/LHR	90 Min

2-4' 1 1/2" x 9' 6" x 1 3/4" HMD/HMF

626

QEL 9447EO-F-CON

US32D

QEL 9447L-F-03-CON

US32D

4	EA	Continuous Hinge	705 113" EPT	630	(HC-10) Ives
4	EA	Electric Power Transfer	EPT10 .CON	.689	(PT-2) Von Duprin
2	EA	Fire Rated Conc Vert Rod	.QEL 9447.EO.F .LBR	.626	(ED-27) Von Duprin
4	EA	Extension Rod Kit	ER-ADJ10-33A/99	.626	(ED-20) Von Duprin
2	EA	Fire Rated Conc Vert Rod	.QEL 9447.L.F .LBR .940L(Std) .03	.626	(ED-24) Von Duprin
0	EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26	(CY-2) Medeco
2	EA	Cylinder	20-079 Medeco X4 LFIC Rim Cylinder Housing	.626	(CY-4) Schlage Medeco
0	EA	Automatic Opener	9553 .REGARM2 .HDR2 .SPCLHDR .HLD Provided By GC - not in our scope	.628	(DO-1) LCN Closers
4	EA	Kick Plate	8402 B-CS 24" x 47"	US32D 630	(KP-16) Ives
2	EA	Gasketing	328AA x 99" x 114"		(GA-18) Zero International
4	EA	Door Bottom	355AA 49.5" Mortise Door Bottom - Door prep required.		(DB-16) Zero International
2	EA	Astragal	328AA x 114" DPR requested Z astragal which interferes with a pair of doors with exit device and is not allowed.		(AS-3) Zero International
8	EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / (2) Part is turned over to security for connecting power to EPT or Elec. hinge. (2) are used between Exit Device to EPT or Elec. hinge.		(EA-3) Schlage
0	EA	Laser Scanner	BEA Sensors LZR-FLATSCAN 3D SW By Security - part of power operator scope		(EC-6) Miscellaneous
0	EA	Power Supply	PS902 .900-FA .900-2RS Power Supply provided by Security Subcontractor.		(PS-1) Von Duprin

Concealed vertical rod exit device conflicts with mortised door bottom. Arch to advise on dropping the bottom rod of device, changing to surface applied door bottom, or mortise door bottom can be trimmed to stop before bottom vertical rod. this option will not reach full door width. LBR repsonse provided in hardware submittal by DPR.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI2-G-E2 6'x9'

1	PRA/PRI	Door: 001.01.A.10	CORRIDOR to SPOKE TECH ROOM	RHA/LH
1	PRA/PRI	Door: 001.01.E.10A	CORRIDOR to NETWORK INFRASTRUCTURE AND FACILITY OPERATIONS STO	RHA/LH
1	PRA/PRI	Door: 001.01.E.10B	CORRIDOR to NETWORK INFRASTRUCTURE AND FACILITY OPERATIONS STO	RHA/LH
1	PRA/PRI	Door: 001.01.E.23B	CORRIDOR to SITE OPS STORAGE	RHA/LH
1	PRA/PRI	Door: 001.01.E.27B	CORRIDOR to ENS STORAGE	RHA/LH
1	PRA/PRI	Door: 001.01.F.07B	CORRIDOR to SHIPPING & RECEIVING	RHA/LH
1	PRA/PRI	Door: 001.01.F.14	CORRIDOR to NETWORK INFRASTRUCTURE WORKROOM	RHA/LH
1	PRA/PRI	Door: 001.01.F.15	CORRIDOR to ERAD	RHA/LH
1	PRA/PRI	Door: 001.01.N.08	CORRIDOR to FIBER ENTRY EF1	RHA/LH

2-3' 0" x 9' 0" x 1 3/4" HMD/HMF

63 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652		(HI-8) Ives
9 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON	652		(HI-9) Ives
9 EA	Flush Bolt	FB51T-36	630	626	(BO-7) Ives
9 EA	Electrified Mortise Lock	L9092EU .J .L .03N EU = Fail Secure / Free Egress out.	.630	US32D	(LO-9) Schlage
0 EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26		(CY-2) Medeco
0 EA	Coordinator	COR52 FL20	628		(CO-2) Ives
9 EA	Coordinator	3780 Coordinator changed from Ives to ABH in Hardware submittal review by DPR.	US28		(CO-4) Architectural Builders Hardware
18 EA	Overhead Stop	104S Concealed OH Stop - Mortise prep required.	630		(OH-2) Glynn-Johnson
18 EA	Surface Closer	4040XPT-Pull .STDTRK	.689	630	(CL-4) LCN Closers
18 EA	Kick Plate	8400 B-CS 24" x 35"	US32D		(KP-5) Ives
9 EA	Gasketing	328AA x 72" x 108" DPR requested a Z astragal however we cannot use that as it will interfere with the specified hollow door astragals supplied.			(GA-11) Zero International
18 EA	Door Bottom	355AA 36" Mortise Door Bottom - Door prep required.			(DB-5) Zero International
9 EA	Astragal	328AA x 108"			(AS-2) Zero International
9 EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			(EA-3) Schlage
9 EA	Wire Harness	CON-32			(EA-8) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI2-G-E2.2 6'x7'

1	PRA/PRI	Door: 001.01.N.16	CORRIDOR to FIBER ENTRY EF4	RHA/LH
1	PRA/PRI	Door: 001.01.N.41	CORRIDOR to FIBER ENTRY EF3	RHA/LH
1	PRA/PRI	Door: 001.01.N.46	CORRIDOR to FIBER ENTRY EF2	RHA/LH

2-3' 0" x 7' 0" x 1 3/4" HMD/HMF

15 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652		(HI-8) Ives
3 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" TW8 CON	652		(HI-9) Ives
3 EA	Flush Bolt	FB51T	630	626	(BO-6) Ives
3 EA	Electrified Mortise Lock	L9092EU .J .L .03N EU = Fail Secure / Free Egress out.	.630	US32D	(LO-9) Schlage
0 EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26		(CY-2) Medeco
0 EA	Coordinator	COR52 FL20 Coordinator changed from Ives to ABH in Hardware submittal review by DPR.	628		(CO-2) Ives
3 EA	Coordinator	3780	US28		(CO-4) Architectural Builders Hardware
6 EA	Overhead Stop	104S Concealed OH Stop - Mortise prep required.	630		(OH-2) Glynn-Johnson
6 EA	Surface Closer	4040XPT-Pull .STDTRK	.689	630	(CL-4) LCN Closers
6 EA	Kick Plate	8400 B-CS 24" x 35"	US32D		(KP-5) Ives
3 EA	Gasketing	328AA x 72" x 84"			(GA-16) Zero International
6 EA	Door Bottom	355AA 36" Mortise Door Bottom - Door prep required.			(DB-5) Zero International
3 EA	Astragal	328AA x 84" DPR requested a Z astragal however we cannot use that as it will interfere with the specified hollow door astragals supplied.			(AS-4) Zero International
3 EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / Part is turned over to security for connecting power to EPT or Elec. hinge.			(EA-3) Schlage
3 EA	Wire Harness	CON-32			(EA-8) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

001.01.N.16 & 001.01.N.41 Changed from 9' to 7' in CCD 042

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI2-G-XL1 6'x9'

1	PRA/PRI	Door: 001.01.A.02B	CORRIDOR from ELECTRICAL ROOM A	RHRA/LHR
1	PRA/PRI	Door: 001.01.B.15B	CORRIDOR from ELECTRICAL ROOM B	RHRA/LHR
1	PRA/PRI	Door: 001.01.C.03A	CORRIDOR from ELECTRICAL ROOM C	RHRA/LHR
1	PRA/PRI	Door: 001.01.C.03B	CORRIDOR from ELECTRICAL ROOM C	RHRA/LHR
1	PRA/PRI	Door: 001.01.D.12A	CORRIDOR from ELECTRICAL ROOM D	RHRA/LHR
1	PRA/PRI	Door: 001.01.D.12B	CORRIDOR from ELECTRICAL ROOM D	RHRA/LHR

2-3' 0" x 9' 0" x 1 3/4" HMD/HMF

48 EA	Hinge, Full Mortise, Hvy Wt	5BB1HW 4-1/2" x 4-1/2" NRP	652		(HI-8) Ives
6 EA	Electric Power Transfer	EPT10 .CON	.689	89	(PT-2) Von Duprin
6 EA	Flush Bolt	FB51T-36	630	626	(BO-7) Ives
6 EA	Mortise Exit Device	.LD 9875.L .CON .FSE .M .996LxM Lever .03 FSE = Fail Secure	.630	US32D	(ED-4) Von Duprin
0 EA	Interchangeable Core	320201N S Permanent Core - DPR providing directly from Locksmith.	26		(CY-2) Medeco
6 EA	Housing	26-094 LFIC Mortise Cylinder Housing	.626		(CY-3) Schlage
0 EA	Coordinator	COR52 FL20 Coordinator changed from Ives to ABH in Hardware submittal review by DPR.	628		(CO-2) Ives
0 EA	Mounting Bracket	MB1	689	628	(CO-3) Ives
6 EA	Coordinator	3780	US28		(CO-4) Architectural Builders Hardware
12 EA	Surface Closer	4040XP .SCUSH	.689		(CL-3) LCN Closers
12 EA	Kick Plate	8400 B-CS 24" x 35"	US32D		(KP-5) Ives
6 EA	Gasketing	S88BL x 72" at header only			(GA-43) Pemko
12 EA	Gasketing	328AA x 108" at jamb legs only			(GA-47) Zero International
12 EA	Door Bottom	355AA 36" Mortise Door Bottom - Door prep required.			(DB-5) Zero International
6 EA	Astragal	328AA x 108" DPR requested a Z astragal however we cannot use that as it will interfere with the specified hollow door astragals supplied.			(AS-2) Zero International
12 EA	Wire Harness	CON-6 Length as required by DPR conf. call 1.30.25 / (1) Part is turned over to security for connecting power to EPT or Elec. hinge. (1) is used between Exit Device to EPT or Elec. hinge.			(EA-3) Schlage
0 EA	Door Position Switch	Tane Alarm SD-72C By Security			(EC-7) Miscellaneous

Gasketing change at header to remove mounting bracket for closer per DPR submittal changes.

Hardware Schedule

Project ID: 8547 - AKN 1-2 4/24/24

Phase: BUILDING 1

Heading #: SSI2-O-XM 8'3x9'6"

1	PRA/PRI	Door: 001.01.A.05D	CORRIDOR from SUPPLY GALLERY A2	RHRA/LHR
1	PRA/PRI	Door: 001.01.B.04B	CORRIDOR from SUPPLY GALLERY B2	RHRA/LHR
1	PRA/PRI	Door: 001.01.C.07C	CORRIDOR from SUPPLY GALLERY C2	RHRA/LHR
1	PRA/PRI	Door: 001.01.C.07D	CORRIDOR from SUPPLY GALLERY C2	RHRA/LHR
1	PRA/PRI	Door: 001.01.D.04A	CORRIDOR from SUPPLY GALLERY D2	RHRA/LHR
1	PRA/PRI	Door: 001.01.D.04B	CORRIDOR from SUPPLY GALLERY D2	RHRA/LHR
1	PRA/PRI	Door: 001.01.F.07A	CORRIDOR from SHIPPING & RECEIVING	RHRA/LHR
1	PRA/PRI	Door: 001.01.N.09C	CORRIDOR from NETWORK SUITE 4	RHRA/LHR
1	PRA/PRI	Door: 001.01.N.09D	NETWORK SUITE 4 from NETWORK SUITE 1	RHRA/LHR
1	PRA/PRI	Door: 001.01.N.10B	CORRIDOR from NETWORK SUITE 1	RHRA/LHR
1	PRA/PRI	Door: 001.01.N.35A	CORRIDOR from NETWORK SUITE 3	RHRA/LHR
1	PRA/PRI	Door: 001.01.N.35B	NETWORK SUITE 3 from NETWORK SUITE 2	RHRA/LHR
1	PRA/PRI	Door: 001.01.N.36A	CORRIDOR from NETWORK SUITE 2	RHRA/LHR

2-4' 1 1/2" x 9' 6" x 1 3/4" HMD/HMF

26 EA	Continuous Hinge	705 113" EPT	630		(HC-10) Ives
26 EA	Electric Power Transfer	EPT10 .CON	.689	89	(PT-2) Von Duprin
13 EA	Concealed Vert Rod Exit	.QEL 9447.EO .LBR	.626	QEL 9447EO-F-CON	(ED-26) Von Duprin
26 EA	Extension Rod Kit	ER-ADJ10-33A/99	.626	US32D	(ED-20) Von Duprin
13 EA	Concealed Vert Rod Exit	.QEL 9447.L .LBR .940L(Std)	.626	QEL 9447L-F-03-CON	(ED-25) Von Duprin
0 EA	Interchangeable Core	320201N S	26		(CY-2) Medeco
		Permanent Core - DPR providing directly from Locksmith.			
13 EA	Cylinder	20-079	.626	Medeco X4	(CY-4) Schlage
		LFIC Rim Cylinder Housing			Medeco
0 EA	Automatic Opener	9553 .REGARM2 .HDR2 .SPCLHDR .HLD	.628		(DO-1) LCN Closers
		Provided By GC - not in our scope			
26 EA	Kick Plate	8400 B-CS 24" x 48"	US32D	630	(KP-9) Ives
13 EA	Gasketing	328AA x 99" x 114"		328AA-S	(GA-18) Zero International
		DPR requested Z astragals - not allowed on a pair with exit devices			
26 EA	Door Bottom	355AA 49.5"			(DB-16) Zero International
		Mortise Door Bottom - Door prep required.			
13 EA	Astragal	328AA x 114"			(AS-3) Zero International
52 EA	Wire Harness	CON-6			(EA-3) Schlage
		Length as required by DPR conf. call 1.30.25 / (2) Part is turned over to security for connecting power to EPT or Elec. hinge. (2) are used between Exit Device to EPT or Elec. hinge.			
0 EA	Laser Scanner	BEA Sensors LZR-FLATSCAN 3D SW			(EC-6) Miscellaneous
		By Security - part of power operator scope			
0 EA	Power Supply	PS902 .900-FA .900-2RS			(PS-1) Von Duprin
		Power Supply provided by Security Subcontractor.			

Concealed vertical rod exit device conflicts with mortised door bottom. Arch to advise on dropping the bottom rod of device, changing to surface applied door bottom, or mortise door bottom can be trimmed to stop before bottom vertical rod. this option will not reach full door width. LBR repsonse provided in hardware submittal by DPR.