Submittal Package Approval Sheet

Microvast Clarksville Manufacturing Facility
780 International Blvd
Clarksville, TN 37040-5327

DPR Construction, A General Partnership
Project #: D5-I21004-00
Tel: Fax:

DPR Construction, A General Partnership

780 International Blvd
Clarksville, TN 37040-5327
Phone:
Fax:

Reviewed for general conformance to the contract documents. This review does not relieve the subcontractor of the responsibility of making the work conform to the contract requirements. The subcontractor is responsible for all dimensions, correct fabrication, and accurate fit with the work of other trades.

Submittal No: 087100-01

DPR Project No: D5-I21004-00

Reviewed By: Colby Osborne

Date: 2-7-2023

Prepared: DPR Drywall

Architect

REVIEWING IS ONLY FOR CONFORMANCE WITH THE DESIGN CONCEPT OF THE PROJECT AND COMPLIANCE WITH THE INFORMATION GIVEN IN THE CONTRACT DOCUMENTS. THE CONTRACTOR IS RESPONSIBLE FOR DIMENSIONS TO BE CONFIRMED AND CORRELATED AT THE SITE; FOR INFORMATION THAT PERTAINS SOLELY TO THE FABRICATION PROCESSES OR TO THE MEANS, METHODS, TECHNIQUES, SEQUENCES AND PROCEDURES OF THE CONSTRUCTION; AND FOR THE COORDINATION OF THE WORK OF ALL TRADES.

- ☐ APPROVED
- ☑ APPROVED AS NOTED
- ☐ REVISE AND RESUBMIT
- ☐ REJECTED
- ☐ REVIEWED FOR GENERAL CONFORMANCE ONLY
- ☐ DELEGATED DESIGN-REVIEWED FOR GENERAL CONFORMANCE ONLY
- ☐ SUBMITTAL NOT REVIEWED

BY A. McCloud DATE 2023/3/1

Project Number 45006.00

Gresham Smith

Consultant

Consultant

McCarthy Jones & Woodard
McCarthy, Jones & Woodard, P.O. Box 40445, Nashville, TN 37204-0445
Tel: 615-244-3208

Microvast
Job # 304679

SCHEDULE OF FINISHED HARDWARE

SUBMITTAL DATE	January 4, 2023
BASED ON PLANS	December 9, 2022 (Blue Package IFC)
ARCHITECT	Gresham Smith
CONTRACTOR	DPR Construction
PROJECT MANAGER	Peter Greene

REQUEST FOR INFORMATION

1. Several HW Sets note a flat plate astragal and coordinators on doors with concealed vertical rod exit devices. Note that this hardware configuration will not work together. Exit devices allows doors to operate independently of each other. Where this was specified, we have scheduled the exit devices, no coordinator, and overlapping meeting style astragals.
   Acknowledged Understood, CIO 2-7-23

2. Tag 2100A: HW Set 7B lists one exit device with electrified trim and one exit device with entry lock trim for this pair of doors. Typically, pairs have a trim on the active leaf and an "exit only" with no trim on the inactive leaf. This allows for panic bars on both leaves for egress and one locking trim on the exterior of the door. We have scheduled the trim as listed in Set 7B. Please review and advise if we should change to this more common configuration of electrified trim on the active leaf and exit only on the inactive leaf. Change to the more common configuration of electrified trim on the active leaf. Architect confirm? CONFIRMED
   Leave as Scheduled in 7B _____ or Change as Noted in RFI _____

3. Tags 2108A, 9750C: HW Set 8A lists a concealed vertical rod and an electric strike. Scheduled strike does not work with a concealed vertical rod device. As this is a single door, we have scheduled a rim panic device and electric strike. Please verify this is acceptable.
   Accepted as Scheduled ✓ arch confirm or Advise _____
   CONFIRMED

4. Tag 5102E: HW Set 10B lists a passage lever trim set, a passage latchset and panic bar, and concealed flushbolts. As these are pairs of doors, we have scheduled the active leaf with an exit device with passage trim, and the inactive leaf with exit only (no trim). Please review and advise if any of these openings need to be passage set x flushbolt or locking trim.
   Accepted as Scheduled ✓ or Advise _____
   CONFIRMED

5. Tag 5104A: The door schedule lists HW Set Z. There is no set Z on A900. We have scheduled typical exit only exit device hardware for double egress doors. Please review our set Z and verify all hardware as scheduled. Acceptable as scheduled.
   Accepted as Scheduled ✓ or Advise _____
   CONFIRMED

6. Tag 5138: HW Set 11 lists one exit device with electrified trim and one exit device with entry lock trim for this pair of doors. Typically, pairs have a trim on the active leaf and an "exit only" with no trim on the inactive leaf. This allows for panic bars on both leaves for egress and one locking trim on the exterior of the door. We have scheduled the trim as listed in Set 7B. Please review and advise if we should change to this more common configuration of electrified trim on the active leaf and exit only on the inactive leaf. Change to the more common configuration of electrified trim on the active leaf. CONFIRMED
   Leave as Scheduled in 11 _____ or Change as Noted in RFI _____

7. Tags 6101B, 6107A, 6107B, 6107C, 6107D: HW Set 10A lists a lever trim set, a passage latchset and panic bar, and concealed flushbolts. As these are pairs of doors, we have scheduled the active leaf with an exit device with passage trim, and the inactive leaf with exit only (no trim). Please review and advise if any of these openings need to be lockset x flushbolt or locking trim.
   Accepted as Scheduled ✓ or Advise _____
   CONFIRMED

Opening List

Opening	Hdw Set	Hdw Heading	Opening Label	Door Type	Frame Type
1103A	MFR	45			
1103B	MFR	45			
1103C	1B.1	7	45Min	NV	S
1103D	MFR	45			
1103E	1B.1	7	45Min	NV	S
1104A	9A	37		NV	S
1104P	1B.1	7	45Min	NV	S
1104S	7A.1	33		HG	S
1105L	MFR	45			
1105M	9A	38		NV	S
1105N	MFR	45			
2100A	7B	34		HG	D
2100E	MFR	45			
2101A	2B	12	180Min	NV	D
2104	2D	15		F	D
2105A	3A	16		F	S
2105B	3C	18		F	S
2105C	3C	18		F	S
2106A	3A	16		F	S
2106B	3C	18		F	S
2106C	3C	18		F	S
2107	4A	19		F	S
2108A	8A	35		HG	S
2108B	MFR	45			
2109	2A	9		F	D
2110	4C	21		F	D
2112B	6C	31	180Min	NV	D
2115B	6C	31	180Min	NV	D
2120B	6C	31	180Min	NV	D
2123B	6C	31	180Min	NV	D
2127	2A	9		F	D
2201	MFR	45			
2300	MFR	45			
3109B	6A	30		NV	D
4110A	7A.1	33		HG	S
5101A	1A	3		HG	S
5101B	1B	6	90Min	NV	S
5101C	MFR	45			
5101G	MFR	45			
5102A	2B	13	90Min	NV	D
5102B	1B	6	90Min	NV	S
5102E	10B	42	90Min	NV	D
5102F	MFR	45			
5103	2B	13	90Min	NV	D
5104A	Z	44		F	DE
5104B	2A	10		HG	D
5105A	2A	10		HG	D

Opening	Hdw Set	Hdw Heading	Opening Label	Door Type	Frame Type
5105B	2A	10		HG	D
5105C	1A	3		HG	S
5105-V8					V8
5106A	1B	5	90Min	NV	S
5106B	MFR	45			
5106C	1B.1	8	90Min	NV	S
5106D	MFR	45			
5107A	9A	36		HG	S
5107B	1A	3		HG	S
5107C	MFR	45			
5114	3A	16		F	S
5116	3A	16		F	S
5131	5A	25		HG	S
5132	2A.1	11		F	D
5133	1	2		HG	S
5133A	1	1		F	S
5134	6A	29		HG	D
5135	5A	25		HG	S
5137A	5B	27	45Min	NV	S
5137B	4C.2	23	45Min	F	D
5138	11	43		HG	D
5139A	6A	29		HG	D
5139B	5A.1	26		HG	S
5140A	4A	20		HG	S
5140B	4C.3	24		F	D
5141	4A	20		HG	S
5142	4C.3	24		F	D
5143	4C.1	22		F	D
5144	2C	14		F	D
5146	MFR	45			
6101A	2A	10		HG	D
6101B	10A	41		HG	D
6101C	2A	10		HG	D
6101D	MFR	45			
6101-V8.1					V8
6101-V8.2					V8
6101-V8.3					V8
6101-V8.4					V8
6101-V8.5					V8
6101-V8.6					V8
6101-V8.7					V8
6101-V8.8					V8
6101-V8.9					V8
6101-V8.10					V8
6102A	5A	25		HG	S
6102B	5A	25		HG	S
6103A	1B	6	90Min	NV	S
6103B	MFR	45			
6104A	1B	6	90Min	NV	S

Opening	Hdw Set	Hdw Heading	Opening Label	Door Type	Frame Type
6104B	MFR	45			
6105A	1B	6	90Min	NV	S
6105B	1B	6	90Min	NV	S
6105C	MFR	45			
6105E	MFR	45			
6106A	2B	13	90Min	NV	D
6106B	1B	6	90Min	NV	S
6106C	2B	13	90Min	NV	D
6106D	1B.1	8	90Min	NV	S
6106E	MFR	45			
6106F	MFR	45			
6107A	10A	41		HG	D
6107B	10A	41		HG	D
6107C	10A	41		HG	D
6107D	10A	41		HG	D
6107E	MFR	45			
6107F	1A.1	4		HG	S
6107-V8.1					V8
6107-V8.2					V8
6107-V8.3					V8
6107-V8.4					V8
6107-V8.5					V8
6107-V8.6					V8
6107-V8.7					V8
6107-V8.8					V8
6107-V8.9					V8
6107-V8.10					V8
6122	9B	40	90Min	NV	S
6125	5B.1	28	90Min	NV	S
6126	2A	10		HG	D
6128	3A	17		NV	S
6129	3C	18		F	S
8109B	2A	10		HG	D
9750A	7A	32		HG	S
9750B	MFR	45			
9750C	8A	35		HG	S
ML21	MFR	45			
ML22	MFR	45			
ML23	MFR	45			
ML24	MFR	45			
S21A	9B	39	45Min	NV	S
S21B	7A	32		HG	S
S21C	9B	39	45Min	NV	S
S21D	9B	39	45Min	NV	S
S22A	9B	39	45Min	NV	S
S22B	7A	32		HG	S
S22C	9B	39	45Min	NV	S
S22D	9B	39	45Min	NV	S

Manufacturer List

Code	Name
HS	HES
MC	McKinney
PE	Pemko
RO	Rockwood
RX	Rixson
SA	Sargent
SN	Securitron

Finish List

Code	Description
26D	Satin Chrome
32D	Satin Stainless Steel
630	Satin Stainless Steel
689	Aluminum Painted
EN	Sprayed Finish, Aluminum
GREY	Grey
US26D	Chromium Plated, Dull
US32D	Stainless Steel, Dull

Option List

Code	Description
(111111)	One Bitted
12	UL Fire Label Exit Device
120"	Extension Rod 96” to 120”
24"	24” Rod Length for Flushbolt
28	ANSI Strike
37" BAR HEIGHT	Exit Device Height 37" Above Finish Floor
96"	Extension Rod 84” to 96”
CSK	Countersunk Holes
F(UL)	UL Listed Kickplate
LA KEYWAY	LA Keyway
NRP	Non-Removable Pin, Set Screw in Barrel
TB	Thru-Bolts

Hardware Schedule

Heading #1 (Set #1)

1 Single Door #**5133A**	Conference Room 5133 to Conf Room Storage 5133A		RH
DOOR DELETED FROM PROJECT			
	3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type S		
3 Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
1 Passage Set	28 10U15 LL	26D	SA
1 Wall Stop	409	US32D	RO
3 Door Silencer	608-RKW	GREY	RO

Heading #2 (Set #1)

1 Single Door #**5133**	Office 5139 from Conference Room 5133		LHR
	3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type S		
3 Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
1 Passage Set	28 10U15 LL	26D	SA
1 Wall Stop	409	US32D	RO
3 Door Silencer	608-RKW	GREY	RO

Heading #3 (Set #1A)

1 Single Door #**5101A**	Formation 5104 to Vestibule 5101		LH
1 Single Door #**5105C**	Formation 5104 to Degas 5105		LH
1 Single Door #**5107B**	Equip Inlet 5107 from LCT Room 5144		RHR
	3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type S		
9 Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
3 Passage Set	28 10U15 LL	26D	SA
3 Closer	351 UO TB	EN	SA
3 Wall Stop	409	US32D	RO
9 Door Silencer	608-RKW	GREY	RO

Heading #4 (Set #1A.1)

1 Single Door #**6107F**	Module Line 8109 to SOC Adjusting 6107		RH
	3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type S		
3 Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
1 Passage Set	28 10U15 LL	26D	SA
1 Closer	351 UO TB	EN	SA
1 Overhead Stop	9-336	689	RX
3 Door Silencer	608-RKW	GREY	RO

Heading #5 (Set #1B)

1 Single Door #**5106A**	Degas 5105 to High Temp Shelving 5106		RH
	3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type S		
3 Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
1 Passage Set	28 10U15 LL	26D	SA
1 Closer	351 UO TB	EN	SA
1 Wall Stop	409	US32D	RO
1 Smoke Seal	S88 D 17'		PE

Heading #6 (Set #1B)

1 Single Door #**5101B**	Formation 5102 to Vestibule 5101		RH
1 Single Door #**5102B**	Formation 5104 from Formation 5102		RHR
1 Single Door #**6103A**	Phase 1B Area 6 6102 from High Temp Shelving Area C 6103		RHR
1 Single Door #**6104A**	High Temp Shelving Area C 6103 from High Temp Shelving Area B 6104		RHR
1 Single Door #**6105A**	High Temp Shelving Area B 6104 from High Temp Shelving Area A 6105		RHR
1 Single Door #**6105B**	SOC Adjusting 6107 to High Temp Shelving Area A 6105		LH
1 Single Door #**6106B**	SOC Adjusting 6107 from FP Storage 6106		RHR
	3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type S x 90Min		
21 Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
7 Passage Set	28 10U15 LL	26D	SA
7 Closer	351 UO TB	EN	SA
7 Wall Stop	409	US32D	RO
7 Smoke Seal	S88 D 17'		PE

Heading #7 (Set #1B.1)

1 Single Door #**1103C**	Raw Mat Whse Area B 1104 from Raw Mat Whse Area A 1103		LHR
1 Single Door #**1103E**	Receiving 1101 from Raw Mat Whse Area A 1103		RHR
1 Single Door #**1104P**	Receiving 1101 from Raw Mat Whse Area A 1103		RHR
	3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type S x 45Min		
9 Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
3 Passage Set	28 10U15 LL	26D	SA
3 Closer	351 CPS TB	EN	SA
3 Smoke Seal	S88 D 17'		PE

Heading #8 (Set #1B.1)

1	Single Door #**5106C**	Formation 5104 from High Temp Shelving 5106	RHR
1	Single Door #**6106D**	FP Storage 6106 from SOC Adjusting 6107	LHR

3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type S x 90Min

6	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
2	Passage Set	28 10U15 LL		26D	SA
2	Closer	351 CPS TB		EN	SA
2	Smoke Seal	S88 D 17'			PE

Heading #9 (Set #2A)

1	Pair Doors #**2109**	Mix Corridor 2108 from Cathode Cleaning 2109	LHR\RHR
1	Pair Doors #**2127**	Mix Corridor 2108 from Anode Cleaning 2127	LHR\RHR

2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type D

12	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
2	Exit Device	MD 8615 F ETL 37" BAR HEIGHT 96" TB	RHR	32D	SA
2	Exit Device	MD 8615 F ETL 37" BAR HEIGHT 96" TB	LHR	32D	SA
4	Closer	351 CPS TB		EN	SA
4	Door Silencer	608-RKW		GREY	RO

Heading #10 (Set #2A)

1	Pair Doors #**5104B**	Module Line 8109 from Formation 5104	LHR\RHR
1	Pair Doors #**5105A**	Equip Inlet 5107 from Degas 5105	LHR\RHR
1	Pair Doors #**5105B**	West Corridor 6199 from Degas 5105	LHR\RHR
1	Pair Doors #**6101A**	Phase 1B Area 6 6100 from Sorting 6101	LHR\RHR
1	Pair Doors #**6101C**	SOC Adjusting 6107 from Sorting 6101	LHR\RHR
1	Pair Doors #**6126**	Vestibule 6126 from Employee Entrance 6127	LHR\RHR
1	Pair Doors #**8109B**	Module Line 8109 from West Corridor 6199	LHR\RHR

2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type D

42	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
7	Exit Device	MD 8615 F ETL 37" BAR HEIGHT 96" TB	RHR	32D	SA
7	Exit Device	MD 8615 F ETL 37" BAR HEIGHT 96" TB	LHR	32D	SA
14	Closer	351 CPS TB		EN	SA
14	Door Silencer	608-RKW		GREY	RO

Heading #11 (Set #2A.1)

1	Pair Doors #**5132**	QC Lab Access 5132 from Cutting & Stacking 4101	LHR\RHR

2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type D

6	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
1	Exit Device	MD 8615 F ETL 37" BAR HEIGHT 96" TB	RHR	32D	SA
1	Exit Device	MD 8615 F ETL 37" BAR HEIGHT 96" TB	LHR	32D	SA
2	Closer	351 UO TB		EN	SA
2	Protection Plate	K1050 32" x 34" CSK		US32D	RO
	Note: Mounted on "Cutting & Stacking" Side per Door Schedule Note				
2	Wall Stop	409		US32D	RO
2	Door Silencer	608-RKW		GREY	RO

Heading #12 (Set #2B)

1	Pair Doors #**2101A**	Corridor 2101 from Phase 1B Anode/ Cathode Production 2100	LHR\RHR

2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type D x 180Min

6	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
1	Exit Device	12 MD 8615 F ETL 37" BAR HEIGHT 96" TB	RHR	32D	SA
1	Exit Device	12 MD 8615 F ETL 37" BAR HEIGHT 96" TB	LHR	32D	SA
2	Closer	351 CPS TB		EN	SA
1	Smoke Seal	S88 D 21'			PE
2	Weatherstrip	303 AV 84"			PE

Heading #13 (Set #2B)

1	Pair Doors #**5102A**	Formation 5104 from Formation 5102	LHR\RHR
1	Pair Doors #**5103**	Formation 5102 from High Temp Shelving 5103	LHR\RHR
1	Pair Doors #**6106A**	Phase 1B Area 6 6102 from FP Storage 6106	LHR\RHR
1	Pair Doors #**6106C**	Phase 1B Area 6 6100 from FP Storage 6106	LHR\RHR

2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type D x 90Min

24	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
4	Exit Device	12 MD 8615 F ETL 37" BAR HEIGHT 96" TB	RHR	32D	SA
4	Exit Device	12 MD 8615 F ETL 37" BAR HEIGHT 96" TB	LHR	32D	SA
8	Closer	351 CPS TB		EN	SA
4	Smoke Seal	S88 D 21'			PE
8	Weatherstrip	303 AV 84"			PE

Heading #14 (Set #2C)

1	Pair Doors #**5144**	Mechanical Room 4116 from LCT Room 5144			RHRA
		2 - 3' 0" x 8' 0" x 1 3/4" x HMD Type F x HMF Type D			
8	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
1	Extension Flush Bolt	555		US26D	RO
1	Extension Flush Bolt	555 24"		US26D	RO
1	Dust Proof Strike	570		US26D	RO
1	Passage Set	28 10U15 LL		26D	SA
1	Closer	351 CPS TB		EN	SA
	Note: Closer on Active Leaf Only				
1	Weatherstrip	303 AV 1 x 72" 2 x 96"			PE
2	Weatherstrip	303 AV 96"			PE

Heading #15 (Set #2D)

1	Pair Doors #**2104**	Mix Corridor 2108 from Shoe Change 2104			RHRA
		2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type D			
6	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
1	Exit Device	MD 8610 F 37" BAR HEIGHT 96" TB	LHR	32D	SA
1	Exit Device	MD 8613 F ETL (111111) 37" BAR HEIGHT 96" LA KEYWAY TB	RHR	32D	SA
2	Closer	351 CPS TB		EN	SA
2	Door Silencer	608-RKW		GREY	RO

Heading #16 (Set #3A)

1	Single Door #**2105A**	Mix Corridor 2108 to W. Locker 2105			LH
1	Single Door #**2106A**	Mix Corridor 2108 to M. Locker 2106			RH
1	Single Door #**5114**	Corridor 5112 to Women 5114			RH
1	Single Door #**5116**	Corridor 5112 to Men 5116			LH
		3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type S			
12	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
4	Deadlock	485 (111111) LA KEYWAY		26D	SA
4	Push Plate	70C-RKW 4 X 16		US32D	RO
4	Pull Plate	125 X 70C		US32D	RO
4	Closer	351 UO TB		EN	SA
4	Protection Plate	K1050 10" x 34" CSK		US32D	RO
4	Wall Stop	409		US32D	RO
12	Door Silencer	608-RKW		GREY	RO

Heading #17 (Set #3A)

1	Single Door #**6128**	Employee Entrance 6127 from Locker Vestibule 6128		LHR
		3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type S		
3	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
1	Deadlock	485 (111111) LA KEYWAY	26D	SA
1	Push Plate	70C-RKW 4 X 16	US32D	RO
1	Pull Plate	125 X 70C	US32D	RO
1	Closer	351 UO TB	EN	SA
1	Protection Plate	K1050 10" x 34" CSK	US32D	RO
1	Wall Stop	409	US32D	RO
3	Door Silencer	608-RKW	GREY	RO

Heading #18 (Set #3C)

1	Single Door #**2105B**	Shoe Change 2104 to W. Locker 2105		RH
1	Single Door #**2105C**	W. Locker 2105 to W. Locker 2105		RH
1	Single Door #**2106B**	Shoe Change 2104 to M. Locker 2106		LH
1	Single Door #**2106C**	M. Locker 2106 to M. Locker 2106		LH
1	Single Door #**6129**	Locker Vestibule 6128 to W. Locker Room 6129		LH
		3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type S		
15	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
5	Push Plate	70C-RKW 4 X 16	US32D	RO
5	Pull Plate	125 X 70C	US32D	RO
5	Closer	351 UO TB	EN	SA
5	Protection Plate	K1050 10" x 34" CSK	US32D	RO
5	Wall Stop	409	US32D	RO
15	Door Silencer	608-RKW	GREY	RO

Heading #19 (Set #4A)

1	Single Door #**2107**	Mix Corridor 2108 to Janitor 2107		RH
		3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type S		
3	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
1	Lockset	28 10G04 LL (111111) LA KEYWAY	26D	SA
1	Wall Stop	409	US32D	RO
3	Door Silencer	608-RKW	GREY	RO

Heading #20 (Set #4A)

1	Single Door #**5140A**	Main Lab Working Area 5138 from CMM Room 5140	RHR
1	Single Door #**5141**	Main Lab Working Area 5138 from Closet 5141	LHR

3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type S

6	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
2	Lockset	28 10G04 LL (111111) LA KEYWAY	26D	SA
2	Wall Stop	409	US32D	RO
6	Door Silencer	608-RKW	GREY	RO

Heading #21 (Set #4C)

1	Pair Doors #**2110**	Mix Corridor 2108 to Phase II Backup 2110	RHA

2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type D

6	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
2	Extension Flush Bolt	555	US26D	RO
1	Dust Proof Strike	570	US26D	RO
1	Lockset	28 10G04 LL (111111) LA KEYWAY	26D	SA
1	Closer	351 UO TB	EN	SA
	Note: Closer on Active Leaf Only			
2	Wall Stop	409	US32D	RO
2	Door Silencer	608-RKW	GREY	RO

Heading #22 (Set #4C.1)

1	Pair Doors #**5143**	Equip Inlet 5107 from Vacuum Pump Room 5143	RHRA

2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type D

6	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
2	Extension Flush Bolt	555	US26D	RO
1	Dust Proof Strike	570	US26D	RO
1	Lockset	28 10G04 LL (111111) LA KEYWAY	26D	SA
1	Closer	351 CPS TB	EN	SA
	Note: Closer on Active Leaf Only			
2	Door Silencer	608-RKW	GREY	RO

Heading #23 (Set #4C.2)

1	Pair Doors #**5137B**	Equip Inlet 5107 from Gas Room 5137		RHRA
		2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type D x 45Min		
6	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
2	Extension Flush Bolt	555	US26D	RO
1	Dust Proof Strike	570	US26D	RO
1	Lockset	28 10G04 LL (111111) LA KEYWAY	26D	SA
1	Closer	351 CPS TB	EN	SA
	Note: Closer on Active Leaf Only			
1	Smoke Seal	S88 D 21'		PE
2	Weatherstrip	303 AV 84"		PE

Heading #24 (Set #4C.3)

1	Pair Doors #**5140B**	Equip Inlet 5107 from CMM Room 5140		RHRA
1	Pair Doors #**5142**	Equip Inlet 5107 from Radiation Room 5142		RHRA
		2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type D		
6	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
4	Extension Flush Bolt	555	US26D	RO
2	Dust Proof Strike	570	US26D	RO
2	Lockset	28 10G04 LL (111111) LA KEYWAY	26D	SA
2	Closer	351 CPS TB	EN	SA
	Note: Closer on Active Leaf Only			
4	Weatherstrip	303 AV 84"		PE
2	Weatherstrip	303 AV 1 x 72" 2 x 84"		PE

Heading #25 (Set #5A)

1	Single Door #**5131**	Main Lab Working Area 5138 from Microscope Room 5136		RHR
1	Single Door #**5135**	Main Lab Working Area 5138 from Acid Room 5135		RHR
1	Single Door #**6102A**	Sorting 6101 from Power Unit Room 6102		RHR
1	Single Door #**6102B**	Sorting 6101 from Power Unit Room 6102		LHR
		3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type S		
12	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
4	Lockset	28 10G37 LL (111111) LA KEYWAY	26D	SA
4	Closer	351 CPS TB	EN	SA
12	Door Silencer	608-RKW	GREY	RO

Heading #26 (Set #5A.1)

1	Single Door #**5139B**	Equip Inlet 5107 from Office 5139		LHR
		3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type S		
3	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
1	Lockset	28 10G37 LL (111111) LA KEYWAY	26D	SA
1	Closer	351 CPS TB	EN	SA
1	Weatherstrip	303 AV 1 x 36" 2 x 84"		PE

Heading #27 (Set #5B)

1	Single Door #**5137A**	Main Lab Working Area 5138 from Gas Room 5137		RHR
		3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type S x 45Min		
3	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
1	Lockset	28 10G37 LL (111111) LA KEYWAY	26D	SA
1	Closer	351 CPS TB	EN	SA
1	Smoke Seal	S88 D 17'		PE

Heading #28 (Set #5B.1)

1	Single Door #**6125**	Employee Entrance 6127 to Kitchen Prep 6125		LH
		3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type S x 90Min		
3	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
1	Lockset	28 10G37 LL (111111) LA KEYWAY	26D	SA
1	Closer	351 UO TB	EN	SA
1	Overhead Stop	9-336	689	RX
1	Smoke Seal	S88 D 17'		PE

Heading #29 (Set #6A)

1	Pair Doors #**5134**	Main Lab Working Area 5138 from Cell & MD Dismantle 5134		RHRA
1	Pair Doors #**5139A**	Main Lab Working Area 5138 from Office 5139		RHRA
		2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type D		
12	Hinges	TA2714 4 1/2 X 4 1/2	26D	MC
4	Extension Flush Bolt	555	US26D	RO
2	Dust Proof Strike	570	US26D	RO
2	Lockset	28 10G37 LL (111111) LA KEYWAY	26D	SA
2	Closer	351 CPS TB	EN	SA
	Note: Closer on Active Leaf Only			
4	Door Silencer	608-RKW	GREY	RO

Heading #30 (Set #6A)

1	Pair Doors #**3109B**	Mechanical Room 4116 from Anode Coating 3109			RHRA
		2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type D			
6	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
2	Extension Flush Bolt	555		US26D	RO
1	Dust Proof Strike	570		US26D	RO
1	Lockset	28 10G37 LL (111111) LA KEYWAY		26D	SA
1	Closer	351 CPS TB		EN	SA
	Note: Closer on Active Leaf Only				
2	Door Silencer	608-RKW		GREY	RO

Heading #31 (Set #6C)

1	Pair Doors #**2112B**	Phase 1B Anode/ Cathode Production 2100 from Anode Making 2111			RHRA
1	Pair Doors #**2115B**	Phase 1B Anode/ Cathode Production 2100 from Cathode Slurry Making 2115			RHRA
1	Pair Doors #**2120B**	Phase 1B Anode/ Cathode Production 2100 from Future Buildout			RHRA
1	Pair Doors #**2123B**	Phase 1B Anode/ Cathode Production 2100 from Future Buildout			RHRA
	SIZE CHANGED TO PAIR 4'-0" X 10'-0"	2 - 4' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type D x 180Min			
24	Hinges	T4A3786 4 1/2 X 4 1/2		26D	MC
4	Power Transfer	CEPT-10			SN
4	Exit Device	12 MD 8674 G ETL 37" BAR HEIGHT 96" TB	RHR	32D	SA
4	Exit Device	12 MD 8610 G 37" BAR HEIGHT 96" TB	LHR	32D	SA
8	Closer	351 CPS TB		EN	SA
8	Protection Plate	K1050 32" x 46" CSK F(UL)		US32D	RO
8	Weatherstrip	303 AV 84"			PE
4	Smoke Seal	S88 D 25'			PE
8	Auto Door Bottom	4131 CPKL 48"			PE

Note: Card Reader and Power Supply by Others. Panic trim is fail secure, power off locks lever (no cylinder). Free egress by inside panic bar at all times.

Heading #32 (Set #7A)

1	Single Door #**9750A**	Exterior from Electrical Room (CUP Bldg) 9750			LHR
1	Single Door #**S21B**	Exterior from Stair S21			RHR
1	Single Door #**S22B**	Exterior from Stair S22			LHR
		3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type S			

9	Hinges	T4A3386 4 1/2 X 4 1/2 NRP		32D	MC
2	Exit Device	8810 F TB	LHR	32D	SA
1	Exit Device	8810 F TB	RHR	32D	SA
3	Closer	351 CPS TB		EN	SA
3	Weatherstrip	303 AV 1 x 36" 2 x 84"			PE
3	Raindrip	346 C 40"			PE
3	Door Bottom	315 CN 36"			PE
3	Threshold	2005 AV 36"			PE

Heading #33 (Set #7A.1)

1	Single Door #**1104S**	Pack Room 8107 from Baking 4110			LHR
1	Single Door #**4110A**	Module Line 8109 from Baking 4110			LHR
		3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type S			

6	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
2	Exit Device	8810 F TB	LHR	32D	SA
2	Closer	351 CPS TB		EN	SA
2	Weatherstrip	303 AV 1 x 36" 2 x 84"			PE
2	Threshold	2005 AV 36"			PE

Heading #34 (Set #7B)

1	Pair Doors #**2100A**	Exterior from Phase 1B Anode/ Cathode Production 2100			RHRA
		2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type D			

6	Hinges	T4A3386 4 1/2 X 4 1/2 NRP		32D	MC
1	Power Transfer	CEPT-10			SN
1	Exit Device	MD 8613 F ETL (111111) 37" BAR HEIGHT 96" LA KEYWAY TB	LHR	32D	SA
	Note: Non-Electrified Locking Trim on LHR Inactive Leaf				
1	Exit Device	MD 8674 F ETL 37" BAR HEIGHT 96" TB	RHR	32D	SA
	Note: Electrified Trim on RHR Active Leaf				
2	Closer	351 CPS TB		EN	SA
1	Threshold	2005 AV 72"			PE
1	Weatherstrip	303 AV 1 x 72" 2 x 84"			PE
2	Door Bottom	315 CN 36"			PE
2	Weatherstrip	303 AV 84"			PE
1	Raindrip	346 C 76"			PE

Note: Card Reader and Power Supply by Others. Electrified Panic trim is fail secure, power off locks lever (no cylinder). Inactive Leaf is standard locking trim per HW Set. Free egress by inside panic bar at all times.

Heading #35 (Set #8A)

1	Single Door #**2108A**	Exterior from Mix Corridor 2108	RHR
1	Single Door #**9750C**	Exterior from Electrical Room (CUP Bldg) 9750	LHR

3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type S

6	Hinges	T4A3386 4 1/2 X 4 1/2 NRP		32D	MC
1	Exit Device	8804 F ETL (111111) LA KEYWAY TB	LHR	32D	SA
1	Exit Device	8804 F ETL (111111) LA KEYWAY TB	RHR	32D	SA
2	Electric Strike Body	9600		630	HS
2	Closer	351 CPS TB		EN	SA
2	Weatherstrip	303 AV 1 x 36" 2 x 84"			PE
2	Raindrip	346 C 40"			PE
2	Door Bottom	315 CN 36"			PE
2	Threshold	2005 AV 36"			PE

Note: Card Reader and Power Supply by Others.

Heading #36 (Set #9A)

1	Single Door #**5107A**	Equip Inlet 5107 from West Corridor 6199	RHR

3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type S

3	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
1	Exit Device	8815 F ETL TB	RHR	32D	SA
1	Closer	351 UO TB		EN	SA
1	Wall Stop	409		US32D	RO
3	Door Silencer	608-RKW		GREY	RO

Heading #37 (Set #9A)

1	Single Door #**1104A**	Building 109 WWT 1100 from Raw Mat Whse Area B 1104	RHR

3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type S

3	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
1	Exit Device	8815 F ETL TB	RHR	32D	SA
1	Closer	351 UO TB		EN	SA
1	Wall Stop	409		US32D	RO
3	Door Silencer	608-RKW		GREY	RO

Heading #38 (Set #9A)

1	Single Door #**1105M**	Receiving Storage 1115 from Raw Mat Whse Area B 1104	LHR

3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type S x 180Min

3	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
1	Exit Device	8815 F ETL TB	LHR	32D	SA
1	Closer	351 UO TB		EN	SA
1	Wall Stop	409		US32D	RO
3	Door Silencer	608-RKW		GREY	RO

Heading #39 (Set #9B)

1	Single Door #**S21A**	Stair S21 from Mix Corridor 2108	RHR
1	Single Door #**S21C**	Stair S21 from Equip Room 2206	RHR
1	Single Door #**S21D**	Stair S21 from Mix Corridor 2300	RHR
1	Single Door #**S22A**	Stair S22 from Mix Corridor 2108	LHR
1	Single Door #**S22C**	Stair S22 from Equip Room 2206	LHR
1	Single Door #**S22D**	Stair S22 from Mix Corridor 2300	LHR

3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type S x 45Min

18	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
3	Exit Device	12 8815 F ETL TB	LHR	32D	SA
3	Exit Device	12 8815 F ETL TB	RHR	32D	SA
6	Closer	351 UO TB		EN	SA
6	Wall Stop	409		US32D	RO
6	Smoke Seal	S88 D 17'			PE

Heading #40 (Set #9B)

1	Single Door #**6122**	Employee Entrance 6127 from Cafeteria 6122	RHR

3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type S x 90Min

3	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
1	Exit Device	12 8815 F ETL TB	RHR	32D	SA
1	Closer	351 UO TB		EN	SA
1	Wall Stop	409		US32D	RO
1	Smoke Seal	S88 D 17'			PE

Heading #41 (Set #10A)

1	Pair Doors #**6101B**	West Corridor 6199 from Sorting 6101	RHRA
1	Pair Doors #**6107A**	West Corridor 6199 from SOC Adjusting 6107	RHRA
1	Pair Doors #**6107B**	West Corridor 6199 from SOC Adjusting 6107	RHRA
1	Pair Doors #**6107C**	West Corridor 6199 from SOC Adjusting 6107	RHRA
1	Pair Doors #**6107D**	West Corridor 6199 from SOC Adjusting 6107	RHRA

2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type HG x HMF Type D

30	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
5	Exit Device	MD 8610 F 37" BAR HEIGHT 96" TB	LHR	32D	SA
5	Exit Device	MD 8615 F ETL 37" BAR HEIGHT 96" TB	RHR	32D	SA
10	Closer	351 CPS TB		EN	SA
10	Door Silencer	608-RKW		GREY	RO

Heading #42 (Set #10B)

1	Pair Doors #**5102E**	Module Line 8109 from Formation 5102	RHRA

2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type NV x HMF Type D x 90Min

6	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
1	Exit Device	12 MD 8615 F ETL 37" BAR HEIGHT 96" TB	RHR	32D	SA
1	Exit Device	12 MD 8610 F 37" BAR HEIGHT 96" TB	LHR	32D	SA
2	Closer	351 CPS TB		EN	SA
1	Smoke Seal	S88 D 21'			PE
2	Weatherstrip	303 AV 84"			PE

Heading #43 (Set #11)

1	Pair Doors #**5138**	Equip Inlet 5107 from Main Lab Working Area 5138	RHRA

2 - 4' 0" x 8' 0" x 1 3/4" x HMD Type HG x HMF Type D

8	Hinges	T4A3786 4 1/2 X 4 1/2		26D	MC
1	Power Transfer	CEPT-10			SN
1	Exit Device	MD 8674 G ETL 120" 37" BAR HEIGHT TB	RHR	32D	SA
	Note: Electrified Trim on RHR Active Leaf				
1	Exit Device	MD 8613 G ETL (111111) 120" 37" BAR HEIGHT LA KEYWAY TB	LHR	32D	SA
	Note: Non-Electrified Locking Trim on LHR Inactive Leaf				
2	Closer	351 CPS TB		EN	SA
1	Weatherstrip	303 AV 1 x 96" 2 x 96"			PE

Note: Card Reader and Power Supply by Others. Electrified Panic trim is fail secure, power off locks lever (no cylinder). Inactive Leaf is standard locking trim per HW Set. Free egress by inside panic bar at all times.

Heading #44 (Set #Z)

1	Double Egress Door #**5104A**	Formation 5104 to/from MES Control Room 5111	DELHR
		2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type F x HMF Type DE	

6	Hinges	TA2714 4 1/2 X 4 1/2		26D	MC
2	Exit Device	MD 8610 F 37" BAR HEIGHT 96" TB	LHR	32D	SA
2	Closer	351 CPS TB		EN	SA
2	Wall Stop	409		US32D	RO
1	Smoke Seal	S88 D 21'			PE
2	Weatherstrip	303 AV 84"			PE

All check out to be provided by others.

Heading #45 (Set #MFR)

1	Single Door **#1103A**	Building 109 WWT 1100 to Raw Mat Whse Area A 1103
1	Single Door **#1103B**	Building 109 WWT 1100 to Raw Mat Whse Area A 1103
1	Single Door **#1103D**	Raw Mat Whse Area A 1103 to Raw Mat Whse Area B 1104
1	Single Door **#1105L**	Receiving 1101 to Raw Mat Whse Area A 1103
1	Single Door **#1105N**	Receiving Storage 1115 to Raw Mat Whse Area B 1104
1	Single Door **#2100E**	Phase 1B Anode/ Cathode Production 2100 to Pack Room 8107
1	Single Door **#2108B**	Exterior to Mix Corridor 2108
1	Single Door **#2201**	Exterior to Equip Room 2206
1	Single Door **#2300**	Exterior to Mix Corridor 2300
1	Single Door **#5101C**	Formation 5102 to Vestibule 5101
1	Single Door **#5101G**	Formation 5102 to Vestibule 5101
1	Single Door **#5102F**	Formation 5102 to Formation 5104
1	Single Door **#5106B**	Degas 5105 to High Temp Shelving 5106
1	Single Door **#5106D**	Degas 5105 to High Temp Shelving 5106
1	Single Door **#5107C**	Mechanical Room 4116 to Equip Inlet 5107
1	Single Door **#5146**	Raw Mat Whse Area A 1103 to Receiving 1101
1	Single Door **#6101D**	Exterior to Sorting 6101
1	Single Door **#6103B**	Sorting 6101 to High Temp Shelving Area C 6103
1	Single Door **#6104B**	High Temp Shelving Area C 6103 to High Temp Shelving Area B 6104
1	Single Door **#6105C**	Sorting 6101 to High Temp Shelving Area A 6105
1	Single Door **#6105E**	High Temp Shelving Area B 6104 to High Temp Shelving Area A 6105
1	Single Door **#6106E**	SOC Adjusting 6107 to FP Storage 6106
1	Single Door **#6106F**	SOC Adjusting 6107 to FP Storage 6106
1	Single Door **#6107E**	Module Line 8109 to SOC Adjusting 6107
1	Single Door **#9750B**	Exterior to Electrical Room (CUP Bldg) 9750
1	Single Door **#ML21**	Phase 1B Anode/ Cathode Production 2100 to Mat. Lift ML21
1	Single Door **#ML22**	Phase 1B Anode/ Cathode Production 2100 to Mat. Lift ML22
1	Single Door **#ML23**	Phase 1B Anode/ Cathode Production 2100 to Future Buildout
1	Single Door **#ML24**	Phase 1B Anode/ Cathode Production 2100 to Future Buildout

OH Door (By Others)

Note: All hardware by door supplier