Schedule of Finish Hardware

for

Radius DC Project Smash
2902 Brick Church Pike
Nashville, TN 37207
Job # 306169

McCarthy, Jones & Woodard
570 Metroplex Drive
• Nashville, TN 37211 • Phone: 615-244-3208 •

Architect/Designer
Highland Associates

General Contractor
DPR Construction
310 Comal Street , Suite 300
Austin , TX 78702
Phone: 512-345-7699 Fax: 512-345-8230

Salesperson: PJ Hunter
Email: pjhunter@mccarthyjones.com

Project Manager: PJ Hunter
Email: pjhunter@mccarthyjones.com

Submittal Date: March 20, 2026

RECORD OF SUBMITTALS		
	SUBMITTED	RETURNED
1ST	October 1, 2025	
2ND	October 27, 2025	
3RD	January 28, 2026	
4TH	March 20, 2026	

"AHC's employed"

"Chain of Custody Certified"

Contract Information Request

Project: Radius DC Project Smash
Job #: 306169

**To help us process the above project in a timely manner,
please complete the following information as soon as possible.**

1. **Required Delivery Dates:**
   Finish Hardware _____

2. **Specific Keying Instructions:**
   Confirm the Key System Requirements:

Lock Manufacturer: Schlage	Correct _____	or	Advise _____
Core Manufacturer: Best Lock	Correct _____	or	Advise _____
Interchangeable SFIC Cores	Correct _____	or	Advise _____
Existing or New System	Match Existing _____	or	New _____
If Existing, Advise Keyway	Advise _____		

   All locks and cylinders will be keyed as directed by the Owner/Architect via keying meeting.

   All locks and cylinders will be furnished with small format interchangeable core cylinders. Temporary cores will be furnished for use during construction.

   All keys are to be stamped with a Visual Key Control number and Do Not Duplicate.

   Key Quantities: to be determined via keying meeting.

3. **Standard Manufacturers Lead Times:**

   Mechanical Hardware – eight to ten weeks (after approval of schedules and keying)
   Electrified Hardware –fourteen to sixteen weeks (after approval of schedules and keying)

Your project is on HOLD until we receive the requested information. Any delays resulting from the lack of this information will be your responsibility.

Signed _____

Dated_____

Clarifications

1. Submittals are based on Bulletin 4 plans, dated January 13, 2026.
2. As some hardware sets have sized hardware, in the sets where there are different sized doors, we have added a suffix to the set to differentiate the sets. For example, our set DH1-9 is the architectural set DH1 with hardware sized for a 9'0" tall door. We have also done this where rated and non-rated doors (R vs. NR) or inswing and outswing doors (IS vs. OS) are scheduled with the same hardware set and hardware is affected by rating or swing.
3. All hardware for aluminum doors is excluded (except cylinders where required). Please verify all cylinders type, size, finish, and cam required for aluminum door hardware supplied by others.
4. Through-bolts have been excluded per door note 13/A-800. Note this directly conflicts with spec section 087100-2.10-I which calls for through-bolts on exit devices on HM doors. Design team to advise if through-bolts are required and where.
5. Card readers and biometric readers by others.
6. Door position switches by others.
7. Power supplies by others.

Request for Information

The following list represents items which must be addressed before materials can be released for production. Please review carefully and respond to each item:

1. Panic Devices/Locksets: Some of the hardware sets list locks and panics with a 630/32D finish, while others list a 626/26D finish. We have scheduled finishes as shown on the hardware sets. Please verify.
   Approved as Scheduled _____ or Advise _____
   DPR Response: 626 at interior doors, stainless exterior doors
   MJW Response: Changed as noted

2. Electrified Hardware: There are many examples where the information in the security column on the door schedule and drawings on the floor plans do not match up with the hardware in the HW sets for card readers or other electrified hardware requirements. We have deferred to the HW sets when scheduling all hardware. Design team/security vendor to advise if electrified hardware is required at any other openings than those shown in the hardware spec sets.
   Advise _____
   DPR Response: Coordination Needed

3. Hardware Modifications by ACSI: The hardware sets with modifications by ACSI all list an "LC" in the set. Note that this is not ACSI nomenclature. We have scheduled the openings with a QC3, quick connect for Allegion hardware. Please verify this is acceptable, or if not, advise what is required by "LC".
   Advise _____
   DPR Response: Quick Connect yes, include 6" con for hinge frame side
   MJW Response: CON-6P added where noted

4. Hardware sets AD7, AD21, DH1, DH4A, DH9: These hardware sets include a constant latching flushbolt for the inactive leaf of the pairs, as is typical on rated doors. However, these flushbolts are only approved on fire rated doors with a standard 12" rod. On 9'0" and 10'0" doors, where a 36" or 48" rod is required, they are only approved on non-rated doors. The 12" rod would put the manual release at 8'0" and 9'0" AFF respectively. At these sized rated openings, we would recommend changing to an automatic flushbolt (Ives FB31P), which does not require a manual release, and is approved up to a 10' rated door. As currently scheduled, the flushbolts are not fire rated. Please advise.
   Advise _____
   DPR Response: Auto flushbolts
   MJW Response: Changes made

5. ~~Tags 110A-02B, 110A-03B: HW set DH-4 includes hardware for a standard swing pair of doors. These are shown as double egress pairs on the floor plans. Specified flushbolts/mortise panic will not work on a double egress pair. We have scheduled hardware as follows for a double egress pair: The floor plans show a card reader on both sides of the opening. The only way to provide access control on double egress doors is with delayed egress panics or mag locks. Per the door hardware general notes, electromagnetic locks are not to be used, so we have scheduled two concealed vertical rod panic devices with CHEXIT delayed egress. We have revised the electric hinges to an EPT, as required by the CHEXIT device. Please review all hardware as scheduled for these openings. If other hardware is required, provide new hardware set for pricing.~~
   ~~Advise _____~~
   ~~DPR Response: Agree Coordination Needed~~
   MJW Response: Bulletin 3 omits these openings; MJW RFI Item #05 no longer requires resolution

6. Tags 110A-04B, 110A-05B, 110A-06B: HW set DH-4 includes hardware for a standard swing pair of doors. These are shown as double egress pairs on the floor plans. Specified flushbolts/mortise panic will not work on a double egress pair. We have scheduled hardware as follows for a double egress pair: The floor plans do not show any kind of access control required. We have scheduled two concealed vertical rod panic devices without any electrification. These will allow free egress from either side at all times. Please review all hardware as scheduled for these openings. If other hardware is required, provide new hardware set for pricing.
   Advise _____
   DPR Response: Agree Coordination Needed

7. Tags 1307, 1308: The door schedule lists these openings with HW set DH-2, which is for a single door. These are both pairs of doors. We have scheduled with HW set DH-1, which is a similar set for pairs of doors.
   Approved with DH-1 _____ or Advise _____
   DPR Response: Agree with DH-1

8. Tag 1316: This opening is specified with hardware set AD-4, which has manual flushbolts and a single closer on this rated pair of doors. Rated pairs typically require automatic or combination flushbolts, a coordinator, and a closer for both leaves. As this is a typically un-occupied space, it may be an exception. Please verify with the AHJ that manual flushbolts and a single closer are acceptable on this rated opening. Also note that a 36" bolt rod is not approved on rated doors. If used on rated doors, the maximum bolt is 24", which would put the release at 7'0" on this 9'0" door. Please advise if bolt should change.
   Approved as Scheduled _____ or Advise _____
   DPR Response: Closers on both doors, LBR fire pin if rated
   MJW Response: Changes made

9. Tags 2100, 2104: HW set AD-10 lists a privacy set. As these are entry doors into common use restrooms, we have scheduled the openings with passage sets in lieu of privacy sets. Please verify this is acceptable.
   Approved as Scheduled _____ or Provide Privacy Sets _____
   DPR Response: Agree

10. Tag ST-1C: The door schedule lists with HW set EX-3, which is typical for exterior doors. This does not appear to be an exterior opening. We have revised the hinges, removed NRP, revised the closer to mount inside the stairwell, added a wall stop, changed the threshold to a saddle threshold, and removed the rain drip for an interior door. See our set EX3-R and verify all hardware as scheduled.
    Approved as Scheduled _____ or Advise _____
    DPR Response: Agree

NOTE: In the initial DPR review, several of the sets were noted to require LBR at panic devices. The devices specified for this project are rim devices and mortise devices, and do not have rods.

NOTE: In the initial DPR review of several headings, the note was made to add coordinators at paired devices with flushbolts. These headings are specified with mortise panic devices with an open-back strike for use on pairs with flushbolts. The open back strike allows the inactive leaf to operate independently of the active leaf and eliminates the need for a coordinator.

Opening List

Opening	Hdw Set	Hdw Heading	Opening Label	Door Type	Frame Type
110-01A	DH1-10	DH1.01	45Min	A	F2
110-01B	DH1-10	DH1.01	45Min	A	F2
110-01C	DH1-10	DH1.01	45Min	A	F2
110-01D	DH1-10	DH1.01	45Min	A	F2
110-02A	DH4A	DH4A.1	45Min	A	F2
110-02B	DH4A	DH4A.1	45Min	A	F2
110-02C	DH3	DH3.0	45Min	A	F1
110-03A	DH4A	DH4A.1	45Min	A	F2
110-03B	DH4A	DH4A.1	45Min	A	F2
110-03C	DH3	DH3.0	45Min	A	F1
110-07B	DH4-R-NOCR	DH4.1	90Min	A	F2
110-08A	DH4A	DH4A.0	90Min	A	F2
110A-04A	DH4A	DH4A.0	90Min	A	F2
110A-04B	DH4-R-NOCR	DH4.1	90Min	A	F2
110A-05A	DH4A	DH4A.0	90Min	A	F2
110A-05B	DH4-R-NOCR	DH4.1	90Min	A	F2
110A-06A	DH4A	DH4A.0	90Min	A	F2
110A-06B	DH4-R-NOCR	DH4.1	90Min	A	F2
110B-07A	DH4A	DH4A.0	90Min	A	F2
120-02A	DH4A	DH4A.1	45Min	A	F2
120-02B	DH4A	DH4A.1	45Min	A	F2
120-03A	DH4A	DH4A.1	45Min	A	F2
120-03B	DH4A	DH4A.1	45Min	A	F2
120-04A	DH1-10	DH1.02	90Min	A	F2
120-04B	N/A	NA.0			
120-05A	DH4A	DH4A.0	90Min	A	F2
1201A	EX3-NR	EX3.1		A	F1
1201B	N/A	NA.0			
1201C	EX3-NR	EX3.3		A	F1
1203	EX3-NR	EX3.3		A	F1
1206	EX6	EX6.0		A	F1
1208	AD21-9	AD21.0	45Min	B	F2
1210	EX6	EX6.0		A	F1
1211	AD21-10	AD21.1	45Min	B	F2
1213A	EX3-NR	EX3.1		A	F1
1213B	EX4	EX4.0		A	F2
1214	DH2	DH2.0	45Min	A	F1
1301	DH1-10	DH1.01	45Min	A	F2
1302	DH1-9	DH1.0	45Min	B	F2
1306	AD10-PRIV	AD10.1	45Min	A	F1
1307	DH1-9	DH1.0	45Min	B	F2
1308	DH1-10	DH1.01	45Min	A	F2
1309	AD5-9-OS	AD5.2	45Min	B	F1
1310	DH5	DH5.0	45Min	B	F1
1311	DH5	DH5.0	45Min	B	F1
1312	DH5	DH5.0	45Min	B	F1
1313A	DH1-10	DH1.02	90Min	A	F2

Opening	Hdw Set	Hdw Heading	Opening Label	Door Type	Frame Type
1313B	N/A	NA.0			
1314	DH9	DH9.0	45Min	B	F2
1315	DH9	DH9.1	45Min	B	F2
1316	AD4	AD4.0	45Min	B	F2
1400	AD11-IS	AD11.0		A	F3
1400-BL					4/A700
1401	AD13	AD13.0		A	F3
1402	AD13	AD13.0		A	F3
1403	AD17-IS	AD17.0		B	F1
1500	AD11-IS	AD11.0		A	F3
1501	AD13	AD13.1		B	F1
1502	AD13	AD13.0		A	F3
1503	AD13	AD13.0		A	F3
1600A	AD13-AL	AD13.2			
1600B	AD2	AD2.0			
1601A	EX1	EX1.0			
1601B	EX1	EX1.0			
1602A	AD11-OS	AD11.2		A	F3
1602B	AD11-IS	AD11.1		B	F1
1603	AD10-PRIV	AD10.0		A	F1
1700	AD11-OS	AD11.3		A	F1
1703	AD11-IS	AD11.0		A	F3
1704	AD11-IS	AD11.0		A	F3
1706	AD17-OS	AD17.1		B	F1
1707	AD3	AD3.1		B	F1
1708	AD10-PRIV	AD10.0		A	F1
1800A	AD7	AD7.1		B	F2
1800B	AD7	AD7.1		B	F2
1800C	N/A	NA.0			
1800D	N/A	NA.0			
1800E	EX3-NR-9	EX3.2		A	F1
1800F	N/A	NA.0			
1802	AD11-IS	AD11.0		A	F3
1803	AD10-PRIV	AD10.0		A	F1
1900	AD12	AD12.0		B	F2
1901	AD3	AD3.0	45Min	B	F1
1902	EX3-NR	EX3.1		A	F1
1903	AD7	AD7.0	90Min	B	F2
1905A	AD4	AD4.1		B	F2
1905B	AD5-9-OS	AD5.1		B	F1
2000	AD11-IS	AD11.0		A	F3
2100	AD10-PASS	AD10.2		A	F1
2101	AD10-PRIV	AD10.0		A	F1
2103	AD10-PRIV	AD10.0		A	F1
2104	AD10-PASS	AD10.2		A	F1
2200	AD11-IS	AD11.0		A	F3
2201	AD5-8-IS	AD5.0		A	F1
EY-001	XGA0	XGA0.0			
EY-002	XGA0	XGA0.0			

Opening	Hdw Set	Hdw Heading	Opening Label	Door Type	Frame Type
EY-003	XGA0	XGA0.0			
EY-004	XGA0	XGA0.0			
EY-005	XGA0	XGA0.0			
EY-006	XGM0	XGM0.0			
EY-007	XGA0	XGA0.0			
EY-008	XGA0	XGA0.0			
ST-1A	EX10	EX10.0	45Min	A	F1
ST-1C	EX3-R	EX3.0	45Min	A	F1

Manufacturer List

Code	Name
AB	ABH Manufacturing Inc.
AC	Architectural Control Systems
BE	Best Access Systems
BO	Hardware by Others
GL	Glynn Johnson
IV	Ives
LC	LCN Closers
NA	National Guard
SC	Schlage
VO	Von Duprin
ZE	Zero

Finish List

Code	Description
626	Satin Chromium Plated
630	Satin Stainless Steel
652	Satin Chromium Plated
689	Aluminum Painted
GRY	Grey
US26D	Chromium Plated, Dull
US28	Aluminum - Clear Anodized
US32D	Stainless Steel, Dull

Option List

Code	Description
06	06 Lever Design
36"	36" Flushbolt Rod Length
576A-US32D	576A Strike
B-CS	Four Beveled Edges, Countersunk Holes
CON	Molex Connectors
ER-36	Extension Rod - 36"
LBRAFL	Less Bottom Rod with Fire Latch Kit
LD	Less Dogging
NRP	Non Removable Pin
SRI	Special Rust Inhibitor
TW8	Electric Thru-Wire
WH	Drainage (Weep) Holes in Mechanism Case

Hardware Schedule

Heading #EX1.0 (Set #EX1)

1	Pair Doors #**1601A**	Vestibule 1601 from Lobby 1600	RHRA
1	Pair Doors #**1601B**	Exterior from Vestibule 1601	RHRA

ALD x ALF (by Others)

2	Rim Cylinder Housing	80-129	626	SC
2	Temporary IC Core	80-033	626	SC
2	Permanent Core	1CM-7MJ11	626	BE

Note: Balance of hardware by AL door supplier and security vendor.

Heading #EX3.0 (Set #EX3-R)

1	Single Door #**ST-1C**	Roof Stair ST-1 from Penthouse 1213	RHR

3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1 x 45Min

3	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Exit Device	98L-F x 996L-R&V 06	RHR	US26D, US32D	VO
1	Elec. Exit Modification	RE-1570-996L-R&V-24VDC-AE-QC3			AC
1	Rim Cylinder Housing	80-129		626	SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Wire Harness	CON-12			SC
1	Wire Harness	CON-6P			SC
1	Closer	4040XP RWPA		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Wall Stop	WS406/407CCV		US32D	IV
1	Threshold	8655A 36"			ZE
1	Gasket	429AA 1 x 36" 2 x 96"			ZE
1	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Auto Door Bottom	355AA 36"			ZE

Note: Do not notch gasket. Install closer arm directly onto the gasket.
Additional Security Equipment by Security Vendor.
Card Reader unlocks Rim Exit Device trim (fail secure). Exit Device has authorized egress switch from push side.

Heading #EX3.1 (Set #EX3-NR)

1	Single Door #**1201A**	Exterior Equipment Yard from Corridor 1201	RHR
1	Single Door #**1213A**	Exterior Roof from Penthouse 1213	RHR
1	Single Door #**1902**	Exterior from Fire Sprinkler Valve Room 1902	LHR

3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1

9	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		626	IV
3	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		626	IV
2	Exit Device	98L x 996L-R&V 06	RHR	US26D, US32D	VO
1	Exit Device	98L x 996L-R&V 06	LHR	US26D, US32D	VO
3	Elec. Exit Modification	RE-1570-996L-R&V-24VDC-AE-QC3			AC
3	Rim Cylinder Housing	80-129		626	SC
3	Temporary IC Core	80-033		626	SC
3	Permanent Core	1CM-7MJ11		626	BE
3	Wire Harness	CON-12			SC
3	Wire Harness	CON-6P			SC
3	Closer	4040XP CUSH		689	LC
3	Kickplate	8400 10" X 34" B-CS		US32D	IV
3	Threshold	65A 36"			ZE
3	Door Sweep	39A 36"			ZE
3	Gasket	429AA 1 x 36" 2 x 96"			ZE
3	Length of Rain Drip	142AA 40"			ZE
3	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO

Note: Do not notch gasket. Install closer arm directly onto the gasket.
Additional Security Equipment by Security Vendor.
Card Reader unlocks Rim Exit Device trim (fail secure). Exit Device has authorized egress switch from push side.

Heading #EX3.2 (Set #EX3-NR-9)

1	Single Door #**1800E**	Exterior from Loading Dock Area 1800 3' 0" x 9' 0" x 1 3/4" x HMD Type A x HMF Type F1			LHR
3	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		626	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		626	IV
1	Exit Device	98L x 996L-R&V 06	LHR	US26D, US32D	VO
1	Elec. Exit Modification	RE-1570-996L-R&V-24VDC-AE-QC3			AC
1	Rim Cylinder Housing	80-129		626	SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Wire Harness	CON-12			SC
1	Wire Harness	CON-6P			SC
1	Closer	4040XP CUSH		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Threshold	65A 36"			ZE
1	Door Sweep	39A 36"			ZE
1	Gasket	429AA 1 x 36" 2 x 108"			ZE
1	Length of Rain Drip	142AA 40"			ZE
1	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO

Note: Do not notch gasket. Install closer arm directly onto the gasket.
Additional Security Equipment by Security Vendor.
Card Reader unlocks Rim Exit Device trim (fail secure). Exit Device has authorized egress switch from push side.

Heading #EX3.3 (Set #EX3-NR)

1	Single Door #**1201C**	Exterior from Corridor 1201	LHR
1	Single Door #**1203**	Exterior from Corridor 1203	RHR

3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1

8	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		626	IV
1	Exit Device	98L x 996L-R&V 06	RHR	US26D, US32D	VO
1	Exit Device	98L x 996L-R&V 06	LHR	US26D, US32D	VO
2	Rim Cylinder Housing	80-129		626	SC
2	Temporary IC Core	80-033		626	SC
2	Permanent Core	1CM-7MJ11		626	BE
2	Closer	4040XP CUSH		689	LC
2	Kickplate	8400 10" X 34" B-CS		US32D	IV
2	Threshold	65A 36"			ZE
2	Door Sweep	39A 36"			ZE
2	Gasket	429AA 1 x 36" 2 x 96"			ZE
2	Length of Rain Drip	142AA 40"			ZE
2	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO

Note: Do not notch gasket. Install closer arm directly onto the gasket.

Heading #EX4.0 (Set #EX4)

1	Pair Doors #**1213B**	Exterior Roof from Penthouse 1213			RHRA
		2 - 3' 0" x 7' 0" x 1 3/4" x HMD Type A x HMF Type F2			
5	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
2	Flush Bolt	FB458		US26D	IV
1	Strike	DP2		US26D	IV
1	Exit Device	9875L-NL x 996L-NL-M 06	RHR	US26D, US32D	VO
1	Elec. Exit Modification	ME-1520-9875-24VDC-AE-QC3	RHR		AC
1	Wire Harness	CON-12			SC
1	Wire Harness	CON-192P			SC
1	Cylinder Housing	80-102		626	SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Closer	4040XP CUSH		689	LC
2	Protection Plate	8400 10" X 35" B-CS		US32D	IV
1	Threshold	65A 72"			ZE
2	Door Sweep	39A 36"			ZE
1	Gasket	429AA 1 x 72" 2 x 84"			ZE
1	Length of Astragal	1840AA 83"			ZE
1	Length of Rain Drip	142AA 76"			ZE
2	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO

Note: Do not notch gasket. Install closer arm directly onto the gasket.
Additional Security Equipment by Security Vendor.

Heading #EX6.0 (Set #EX6)

1	Single Door #**1206**	Exterior Equipment Yard from Corridor 1206	RHR
1	Single Door #**1210**	Exterior Equipment Yard from Corridor 1210	RHR

3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1

6	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		626	IV
2	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		626	IV
2	Mortise Storeroom Lockset	L9080B 06A	RHR	630	SC
2	Elec. Lock Modification	M-1520-AE-1-L9080-24VDC-QC3	RHR		AC
2	Temporary IC Core	80-033		626	SC
2	Permanent Core	1CM-7MJ11		626	BE
2	Closer	4040XP CUSH SRI		689	LC
2	Kickplate	8400 10" X 34" B-CS		US32D	IV
4	Length of Rain Drip	142AA 40"			ZE
2	Threshold	65A 36"			ZE
2	Door Sweep	39A 36"			ZE
2	Gasket	429AA 1 x 36" 2 x 96"			ZE
2	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
2	Wire Harness	CON-38			SC
2	Wire Harness	CON-6P			SC

Note: Install 1 drip on frame head on pull side and Install 1 on masonry wall on push side.
Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.
Monitor only. No authorized egress from either side. Opening door will always send a signal that the door is opened.

Heading #EX10.0 (Set #EX10)

1	Single Door #**ST-1A**	Engineer Shop 1905 from Roof Stair ST-1 3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1 x 45Min			LHR
3	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Mortise Classroom Lockset	L9070B 06A	LHR	626	SC
1	Elec. Lock Modification	M-1520-AE-1-L9070-24VDC-QC3	LHR		AC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Wire Harness	CON-38			SC
1	Wire Harness	CON-6P			SC
1	Closer	4040XP RWPA		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Wall Stop	WS406/407CCV		US32D	IV
1	Threshold	8655A 36"			ZE
1	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Gasket	429AA 1 x 36" 2 x 96"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.

Heading #DH1.0 (Set #DH1-9)

1	Pair Doors #**1302**	Corridor 1210 from Electric Room 1302	RHRA
1	Pair Doors #**1307**	Corridor 1206 from Electric Room 1307	RHRA

2 - 3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F2 x 45Min

14	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
2	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
2	Flush Bolt Kit	FB32		US32D	IV
2	Exit Device	9875L-F x 996L-M 06 576A-US32D	RHR	US26D	VO
2	Elec. Exit Modification	ME-1520-9875-24VDC-AE-QC3	RHR		AC
2	Cylinder Housing	80-102		626	SC
2	Temporary IC Core	80-033		626	SC
2	Permanent Core	1CM-7MJ11		626	BE
2	Wire Harness	CON-12			SC
2	Wire Harness	CON-6P			SC
4	Closer	4040XP EDA		689	LC
	Note: Mount Closers for 180	Degree Swing Where Shown on the Floor Plans			
4	Protection Plate	8400 10" X 35" B-CS		US32D	IV
4	Wall Stop	WS406/407CCV		US32D	IV
2	Gasket	429AA 1 x 72" 2 x 108"			ZE
2	Threshold	65A 72"			ZE
4	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
2	Coordinator	3780		US28	AB
4	Smoke Seal	5075 C 25'			NA
4	Gasketing	5060 C-21 21'			NA
4	Acoustic Seal	60FP			NA
4	Weatherstrip	326AA 119"			ZE
4	Auto Door Bottom	355AA 36"			ZE

Note: Do not notch gasket. Install closer arm directly onto the gasket.
Additional Security Equipment by Security Vendor.
Card Reader unlocks Mortise Exit Device trim (fail secure) on active leaf. Exit Device has authorized egress switch from push side. Inactive leaf is secured by flush bolts and cannot be opened until active leaf is opened.

Heading #DH1.01 (Set #DH1-10)

1	Pair Doors #**110-01A**	Corridor 1203 from Data Hall 110 110-01	180°	RHRA
1	Pair Doors #**110-01B**	Corridor 1203 from Data Hall 110 110-01	180°	RHRA
1	Pair Doors #**110-01C**	Corridor 1205 from Data Hall 110 110-01	180°	RHRA
1	Pair Doors #**110-01D**	Corridor 1205 from Data Hall 110 110-01	180°	RHRA
1	Pair Doors #**1301**	Corridor 1202 from POE 1301		RHRA
1	Pair Doors #**1308**	Corridor 1202 from POE 1308		RHRA

2 - 3' 0" x 10' 0" x 1 3/4" x HMD Type A x HMF Type F2 x 45Min

42	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
6	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
6	Flush Bolt Kit	FB32		US32D	IV
6	Exit Device	9875L-F x 996L-M 06 576A-US32D	RHR	US26D	VO
6	Elec. Exit Modification	ME-1520-9875-24VDC-AE-QC3	RHR		AC
6	Cylinder Housing	80-102		626	SC
6	Temporary IC Core	80-033		626	SC
6	Permanent Core	1CM-7MJ11		626	BE
6	Wire Harness	CON-12			SC
6	Wire Harness	CON-6P			SC
12	Closer	4040XP EDA		689	LC
	Note: Mount Closers for 180 Degree Swing Where Shown on Floor Plans				
12	Protection Plate	8400 10" X 35" B-CS		US32D	IV
12	Wall Stop	WS406/407CCV		US32D	IV
6	Gasket	429AA 1 x 72" 2 x 120"			ZE
6	Threshold	65A 72"			ZE
12	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
6	Coordinator	3780		US28	AB
12	Smoke Seal	5075 C 25'			NA
12	Gasketing	5060 C-21 21'			NA
12	Acoustic Seal	60FP			NA
12	Weatherstrip	326AA 119"			ZE
12	Auto Door Bottom	355AA 36"			ZE

Note: Do not notch gasket. Install closer arm directly onto the gasket.
Additional Security Equipment by Security Vendor.
Biometric Reader unlocks Mortise Exit Device trim (fail secure) on active leaf. Exit Device has authorized egress switch from push side. Inactive leaf is secured by flush bolts and cannot be opened until active leaf is opened.

Heading #DH1.02 (Set #DH1-10)

1	Pair Doors #**120-04A**	Corridor 1202 from Future Flex Space 120-04	RHRA
1	Pair Doors #**1313A**	Corridor 1202 from Flex Space 1313	RHRA

2 - 3' 0" x 10' 0" x 1 3/4" x HMD Type A x HMF Type F2 x 90Min

14	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
2	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
2	Flush Bolt Kit	FB32		US32D	IV
2	Exit Device	9875L-F x 996L-M 06 576A-US32D	RHR	US26D	VO
2	Elec. Exit Modification	ME-1520-9875-24VDC-AE-QC3	RHR		AC
2	Cylinder Housing	80-102		626	SC
2	Temporary IC Core	80-033		626	SC
2	Permanent Core	1CM-7MJ11		626	BE
2	Wire Harness	CON-12			SC
2	Wire Harness	CON-6P			SC
4	Closer	4040XP EDA		689	LC
	Note: Mount Closers for 180	Degree Swing Where Shown on Floor Plans			
4	Protection Plate	8400 10" X 35" B-CS		US32D	IV
4	Wall Stop	WS406/407CCV		US32D	IV
2	Gasket	429AA 1 x 72" 2 x 120"			ZE
2	Threshold	65A 72"			ZE
4	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
2	Coordinator	3780		US28	AB
4	Smoke Seal	5075 C 25'			NA
4	Gasketing	5060 C-21 21'			NA
4	Acoustic Seal	60FP			NA
4	Weatherstrip	326AA 119"			ZE
4	Auto Door Bottom	355AA 36"			ZE

Note: Do not notch gasket. Install closer arm directly onto the gasket.
Additional Security Equipment by Security Vendor.
Card Reader unlocks Mortise Exit Device trim (fail secure) on active leaf. Exit Device has authorized egress switch from push side. Inactive leaf is secured by flush bolts and cannot be opened until active leaf is opened.

Heading #DH2.0 (Set #DH2)

1	Single Door #**1214**	Penthouse 1213 from Elec Closet 1214 3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1 x 45Min			RHR
3	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Exit Device	98L-F x 996L-R&V 06	RHR	US26D, US32D	VO
1	Elec. Exit Modification	RE-1570-98LF-24VDC-AE-QC3			AC
1	Wire Harness	CON-12			SC
1	Wire Harness	CON-192P			SC
1	Rim Cylinder Housing	80-129		626	SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Closer	4040XP EDA		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Wall Stop	WS406/407CCV		US32D	IV
1	Gasket	429AA 1 x 36" 2 x 96"			ZE
1	Threshold	65A 36"			ZE
1	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Auto Door Bottom	355AA 36"			ZE

Note: Do not notch gasket. Install closer arm directly onto the gasket.
Additional Security Equipment by Security Vendor.

Heading #DH3.0 (Set #DH3)

1	Single Door #**110-02C**	Corridor 1204 from Future Gallery 1 110-02	RHR
1	Single Door #**110-03C**	Corridor 1202 from Future Gallery 2 110-03	LHR

3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1 x 45Min

6	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
2	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Exit Device	98L-NL-F x 996L-NL-R&V 06	RHR	US26D	VO
1	Exit Device	98L-NL-F x 996L-NL-R&V 06	LHR	US26D	VO
1	Elec. Exit Modification	RE-1570-996L-NL-R&V-24VDC-AE-QC3	RHR		AC
1	Elec. Exit Modification	RE-1570-996L-NL-R&V-24VDC-AE-QC3	LHR		AC
2	Rim Cylinder Housing	80-129		626	SC
2	Temporary IC Core	80-033		626	SC
2	Permanent Core	1CM-7MJ11		626	BE
2	Closer	4040XP CUSH		689	LC
2	Kickplate	8400 10" X 34" B-CS		US32D	IV
2	Gasket	429AA 1 x 36" 2 x 96"			ZE
2	Threshold	65A 36"			ZE
2	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
2	Wire Harness	CON-12			SC
2	Wire Harness	CON-6P			SC
2	Smoke Seal	5075 C 25'			NA
2	Gasketing	5060 C-21 21'			NA
4	Acoustic Seal	60FP			NA
2	Auto Door Bottom	355AA 36"			ZE

Note: Do not notch gasket. Install closer arm directly onto the gasket.
Additional Security Equipment by Security Vendor.
Card Reader unlocks Rim Exit Device trim (fail secure). Exit Device has authorized egress switch from push side.

Heading #DH4.1 (Set #DH4-R-NOCR)

1	Double Egress Door #**110-07B**	DH1 UPS-C 110-07 to/from DH1 UPS-D 110-08	DELHR
1	Double Egress Door #**110A-04B**	DH1 UPS-A 110-04 to/from DH1 UPS-B 110-05	DELHR
1	Double Egress Door #**110A-05B**	DH1 UPS-B 110-05 to/from DH1 UPS-R 110-06	DELHR
1	Double Egress Door #**110A-06B**	DH1 UPS-R 110-06 to/from DH1 UPS-C 110-07	DELHR

2 - 3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F2 x 90Min

32	Hinges	5BB1 HW 4 1/2 x 4 1/2	652	IV
8	Exit Device	9847EO-F ER-36 LBRAFL	US26D	VO
8	Closer	4040XP CUSH	689	LC
8	Protection Plate	8400 10" X 35" B-CS	US32D	IV
8	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR		BO
4	Gasket	429AA 1 x 72" 2 x 108"		ZE
8	Smoke Seal	5075 C 25'		NA
8	Gasketing	5060 C-21 21'		NA
8	Acoustic Seal	60FP		NA
8	Weatherstrip	326AA 119"		ZE
8	Auto Door Bottom	355AA 36"		ZE

Note: Mechanical only. No electric.

Heading #DH4A.0 (Set #DH4A)

1	Pair Doors #**110-08A**	Corridor 1202 from DH1 UPS-D 110-08	RHRA
1	Pair Doors #**110A-04A**	Corridor 1202 from DH1 UPS-A 110-04	LHRA
1	Pair Doors #**110A-05A**	Corridor 1202 from DH1 UPS-B 110-05	RHRA
1	Pair Doors #**110A-06A**	Corridor 1202 from DH1 UPS-R 110-06	RHRA
1	Pair Doors #**110B-07A**	Corridor 1202 from DH1 UPS-C 110-07	RHRA
1	Pair Doors #**120-05A**	Corridor 1202 from DH2-Future-UPS Room 120-05	RHRA

2 - 3' 0" x 10' 0" x 1 3/4" x HMD Type A x HMF Type F2 x 90Min

42	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
6	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
6	Flush Bolt Kit	FB32		US32D	IV
5	Exit Device	9875L-F x 996L-M 06 576A-US32D	RHR	US26D	VO
1	Exit Device	9875L-F x 996L-M 06 576A-US32D	LHR	US26D	VO
5	Elec. Exit Modification	ME-1520-9875-24VDC-AE-QC3	RHR		AC
1	Elec. Exit Modification	ME-1520-9875-24VDC-AE-QC3	LHR		AC
6	Cylinder Housing	80-102		626	SC
6	Temporary IC Core	80-033		626	SC
6	Permanent Core	1CM-7MJ11		626	BE
12	Closer	4040XP EDA		689	LC
	Note: Mount Closers for 180 Degree Swing Where Shown on Floor Plans				
12	Protection Plate	8400 10" X 35" B-CS		US32D	IV
12	Wall Stop	WS406/407CCV		US32D	IV
12	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
6	Wire Harness	CON-12			SC
6	Wire Harness	CON-6P			SC
6	Coordinator	3780		US28	AB
6	Gasket	429AA 1 x 72" 2 x 120"			ZE
12	Smoke Seal	5075 C 25'			NA
12	Gasketing	5060 C-21 21'			NA
12	Acoustic Seal	60FP			NA
12	Weatherstrip	326AA 119"			ZE
12	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks Mortise Exit Device trim (fail secure) on active leaf. Exit Device has authorized egress switch from push side. Inactive leaf is secured by flush bolts and cannot be opened until active leaf is opened.
Monitor only. No authorized egress from either side. Opening door will always send a signal that the door is opened.

Heading #DH4A.1 (Set #DH4A)

1	Pair Doors #**110-02A**	Corridor 1203 from Gallery 1 110-02	RHRA
1	Pair Doors #**110-02B**	Corridor 1205 from Future Gallery 1 110-02	RHRA
1	Pair Doors #**110-03A**	Corridor 1203 from Gallery 2 110-03	RHRA
1	Pair Doors #**110-03B**	Corridor 1205 from Future Gallery 2 110-03	RHRA
1	Pair Doors #**120-02A**	Corridor 1205 from Future Gallery 1 120-02	RHRA
1	Pair Doors #**120-02B**	Corridor 1201 from Future Gallery 1 120-02	RHRA
1	Pair Doors #**120-03A**	Corridor 1205 from Future Gallery 2 120-03	RHRA
1	Pair Doors #**120-03B**	Corridor 1201 to Future Gallery 2 120-03	RHRA

2 - 3' 0" x 10' 0" x 1 3/4" x HMD Type A x HMF Type F2 x 45Min

56	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
8	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
8	Flush Bolt Kit	FB32		US32D	IV
8	Exit Device	9875L-F x 996L-M 06 576A-US32D	RHR	US26D	VO
8	Elec. Exit Modification	ME-1520-9875-24VDC-AE-QC3	RHR		AC
8	Cylinder Housing	80-102		626	SC
8	Temporary IC Core	80-033		626	SC
8	Permanent Core	1CM-7MJ11		626	BE
16	Closer	4040XP EDA		689	LC
	Note: Mount Closers for 180 Degree Swing Where Shown on Floor Plans				
16	Protection Plate	8400 10" X 35" B-CS		US32D	IV
16	Wall Stop	WS406/407CCV		US32D	IV
16	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
8	Wire Harness	CON-12			SC
8	Wire Harness	CON-6P			SC
8	Coordinator	3780		US28	AB
8	Gasket	429AA 1 x 72" 2 x 108"			ZE
16	Smoke Seal	5075 C 25'			NA
16	Gasketing	5060 C-21 21'			NA
16	Acoustic Seal	60FP			NA
16	Weatherstrip	326AA 119"			ZE
16	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks Mortise Exit Device trim (fail secure) on active leaf. Exit Device has authorized egress switch from push side. Inactive leaf is secured by flush bolts and cannot be opened until active leaf is opened.
Monitor only. No authorized egress from either side. Opening door will always send a signal that the door is opened.

Heading #DH5.0 (Set #DH5)

1	Single Door #**1310**	Corridor 1202 from Sprinkler Valve Room 1310	RHR
1	Single Door #**1311**	Corridor 1210 from Sprinkler Valve Room 1311	RHR
1	Single Door #**1312**	Corridor 1210 from Storage Closet 1312	RHR

3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F1 x 45Min

9	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
3	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
3	Exit Device	98L-F x 996L-R&V 06	RHR	US26D	VO
3	Elec. Exit Modification	RE-1570-996L-R&V-24VDC-AE-QC3			AC
3	Rim Cylinder Housing	80-129		626	SC
3	Temporary IC Core	80-033		626	SC
3	Permanent Core	1CM-7MJ11		626	BE
3	Wire Harness	CON-12			SC
3	Wire Harness	CON-6P			SC
3	Closer	4040XP CUSH		689	LC
3	Kickplate	8400 10" X 34" B-CS		US32D	IV
3	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
3	Gasket	429AA 1 x 36" 2 x 108"			ZE
3	Smoke Seal	5075 C 25'			NA
3	Gasketing	5060 C-21 21'			NA
6	Acoustic Seal	60FP			NA
3	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks Rim Exit Device trim (fail secure). Exit Device has authorized egress switch from push side.

Heading #DH9.0 (Set #DH9)

1	Pair Doors #**1314**	Corridor 1201 from Storage Closet 1314			RHRA
		2 - 3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F2 x 45Min			
8	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Flush Bolt Kit	FB32		US32D	IV
1	Mortise Storeroom Lockset	L9080B 06A	RHR	626	SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
2	Closer	4040XP EDA		689	LC
	Note: Mount Closers for 180 Degree Swing Where Shown on Floor Plans				
2	Protection Plate	8400 10" X 35" B-CS		US32D	IV
2	Wall Stop	WS406/407CCV		US32D	IV
1	Threshold	8655A 72"			ZE
1	Coordinator	3780		US28	AB
1	Gasket	429AA 1 x 72" 2 x 108"			ZE
2	Smoke Seal	5075 C 25'			NA
2	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
2	Weatherstrip	326AA 119"			ZE
2	Auto Door Bottom	355AA 36"			ZE

Note: Mechanical only. No electric.

Heading #DH9.1 (Set #DH9)

1 Pair Doors #**1315** Corridor 1206 from Storage 1315 RHRA

2 - 3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F2 x 45Min

7	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Flush Bolt Kit	FB32		US32D	IV
1	Mortise Storeroom Lockset	L9080B 06A	RHR	626	SC
1	Elec. Lock Modification	M-1520-AE-1-L9080-24VDC-QC3	RHR		AC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
2	Closer	4040XP EDA		689	LC
	Note: Mount Closers for 180	Degree Swing Where Shown on Floor Plans			
2	Protection Plate	8400 10" X 35" B-CS		US32D	IV
2	Wall Stop	WS406/407CCV		US32D	IV
1	Threshold	8655A 72"			ZE
2	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Wire Harness	CON-38			SC
1	Wire Harness	CON-6P			SC
1	Coordinator	3780		US28	AB
1	Gasket	429AA 1 x 72" 2 x 108"			ZE
2	Smoke Seal	5075 C 25'			NA
2	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
2	Weatherstrip	326AA 119"			ZE
2	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.

Heading #AD2.0 (Set #AD2)

1 Single Door #**1600B** Lobby 1600 from Secure Vestibule 1701

ALD x ALF (by Others)

1	Rim Cylinder Housing	80-129	626	SC
1	Temporary IC Core	80-033	626	SC
1	Permanent Core	1CM-7MJ11	626	BE

Note: Balance of hardware by AL door supplier and security vendor.

Heading #AD3.0 (Set #AD3)

1	Single Door #**1901**	Corridor 1204 from Electric Room 1901 3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F1 x 45Min			RHR
3	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Mortise Classroom Lockset	L9070B 06A	RHR	626	SC
1	Elec. Lock Modification	M-1520-AE-1-L9070-24VDC-QC3	RHR		AC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Wire Harness	CON-38			SC
1	Wire Harness	CON-6P			SC
1	Closer	4040XP CUSH		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Gasket	429AA 1 x 36" 2 x 108"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.

Heading #AD3.1 (Set #AD3)

1	Single Door #**1707**	Future Tenant Space 1703 from IT/IDF Room 1707 3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F1			RHR
3	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Mortise Classroom Lockset	L9070B 06A	RHR	626	SC
1	Elec. Lock Modification	M-1520-AE-1-L9070-24VDC-QC3	RHR		AC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Wire Harness	CON-38			SC
1	Wire Harness	CON-6P			SC
1	Closer	4040XP CUSH		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Gasket	429AA 1 x 36" 2 x 108"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.

Heading #AD4.0 (Set #AD4)

1	Pair Doors #**1316**	Corridor 1202 from IDF Room 1316			RHRA
		2 - 3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F2 x 45Min			
7	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Flush Bolt Kit	FB32		US32D	IV
1	Mortise Storeroom Lockset	L9080B 06A	RHR	626	SC
1	Elec. Lock Modification	M-1520-AE-1-L9080-24VDC-QC3	RHR		AC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
2	Closer	4040XP CUSH		689	LC
2	Protection Plate	8400 10" X 35" B-CS		US32D	IV
2	Door Silencer	SR64		GRY	IV
2	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Wire Harness	CON-38			SC
1	Wire Harness	CON-6P			SC
1	Coordinator	3780		US28	AB
1	Gasket	429AA 1 x 72" 2 x 108"			ZE
2	Smoke Seal	5075 C 25'			NA
2	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
2	Weatherstrip	326AA 119"			ZE
2	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.

Heading #AD4.1 (Set #AD4)

1	Pair Doors #**1905A**	Admin North Corridor 1208 from Engineer Shop 1905			RHRA
		2 - 3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F2			
7	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
2	Flush Bolt	FB458 36"		US26D	IV
1	Mortise Storeroom Lockset	L9080B 06A	RHR	626	SC
1	Elec. Lock Modification	M-1520-AE-1-L9080-24VDC-QC3	RHR		AC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Closer	4040XP CUSH		689	LC
2	Protection Plate	8400 10" X 35" B-CS		US32D	IV
2	Door Silencer	SR64		GRY	IV
2	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Wire Harness	CON-38			SC
1	Wire Harness	CON-6P			SC
1	Gasket	429AA 1 x 72" 2 x 108"			ZE
2	Smoke Seal	5075 C 25'			NA
2	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
2	Weatherstrip	326AA 119"			ZE
2	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.

Heading #AD5.0 (Set #AD5-8-IS)

1	Single Door #**2201**	Admin East Corridor 1209 to Janitor 2201			LH
		3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1			
4	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
1	Mortise Storeroom Lockset	L9080B 06A	LH	626	SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Closer	4040XP RWPA		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Wall Stop	WS406/407CCV		US32D	IV
1	Gasket	429AA 1 x 36" 2 x 96"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Auto Door Bottom	355AA 36"			ZE

Note: Mechanical only. No electric.

Heading #AD5.1 (Set #AD5-9-OS)

1 Single Door #**1905B** Admin East Corridor 1209 from Engineer Shop 1905 LHR

3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F1

3	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Mortise Storeroom Lockset	L9080B 06A	LHR	626	SC
1	Elec. Lock Modification	M-1520-AE-1-L9080-24VDC-QC3	LHR		AC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Closer	4040XP CUSH		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Wire Harness	CON-38			SC
1	Wire Harness	CON-6P			SC
1	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Gasket	429AA 1 x 36" 2 x 108"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.

Heading #AD5.2 (Set #AD5-9-OS)

1 Single Door #**1309** Corridor 1206 from Janitor 1309 RHR

3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F1 x 45Min

4	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Mortise Storeroom Lockset	L9080B 06A	RHR	626	SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Closer	4040XP CUSH		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Gasket	429AA 1 x 36" 2 x 108"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Auto Door Bottom	355AA 36"			ZE

Note: Mechanical only. No electric.

Heading #AD7.0 (Set #AD7)

1	Pair Doors #**1903**	Loading Dock Area 1800 from Fire Control Room 1903 2 - 3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F2 x 90Min			RHRA
7	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Flush Bolt Kit	FB32		US32D	IV
1	Exit Device	9875L x 996L-M 06 576A-US32D	RHR	US26D	VO
1	Elec. Exit Modification	ME-1520-9875-24VDC-AE-QC3	RHR		AC
1	Temporary IC Core	80-033		626	SC
1	Cylinder Housing	80-102		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Wire Harness	CON-12			SC
1	Wire Harness	CON-6P			SC
2	Closer	4040XP CUSH		689	LC
2	Protection Plate	8400 10" X 35" B-CS		US32D	IV
2	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Coordinator	3780		US28	AB
1	Gasket	429AA 1 x 72" 2 x 108"			ZE
2	Smoke Seal	5075 C 25'			NA
2	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
2	Weatherstrip	326AA 119"			ZE
2	Auto Door Bottom	355AA 36"			ZE

Note: Do not notch gasket. Install closer arm directly onto the gasket.
Additional Security Equipment by Security Vendor.
Card Reader unlocks Mortise Exit Device trim (fail secure) on active leaf. Exit Device has authorized egress switch from push side. Inactive leaf is secured by flush bolts and cannot be opened until active leaf is opened.

Heading #AD7.1 (Set #AD7)

1	Pair Doors #**1800A**	Admin North Corridor 1208 from Loading Dock Area 1800	RHRA
1	Pair Doors #**1800B**	Admin East Corridor 1209 from Loading Dock Area 1800	RHRA

2 - 3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F2

14	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
2	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
2	Flush Bolt Kit	FB32		US32D	IV
2	Exit Device	9875L x 996L-M 06 576A-US32D	RHR	US26D	VO
2	Elec. Exit Modification	ME-1520-9875-24VDC-AE-QC3	RHR		AC
2	Temporary IC Core	80-033		626	SC
2	Cylinder Housing	80-102		626	SC
2	Permanent Core	1CM-7MJ11		626	BE
2	Wire Harness	CON-12			SC
2	Wire Harness	CON-6P			SC
4	Closer	4040XP CUSH		689	LC
4	Protection Plate	8400 10" X 35" B-CS		US32D	IV
4	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
2	Coordinator	3780		US28	AB
2	Gasket	429AA 1 x 72" 2 x 108"			ZE
4	Smoke Seal	5075 C 25'			NA
4	Gasketing	5060 C-21 21'			NA
4	Acoustic Seal	60FP			NA
4	Weatherstrip	326AA 119"			ZE
4	Auto Door Bottom	355AA 36"			ZE

Note: Do not notch gasket. Install closer arm directly onto the gasket.
Additional Security Equipment by Security Vendor.
Card Reader unlocks Mortise Exit Device trim (fail secure) on active leaf. Exit Device has authorized egress switch from push side. Inactive leaf is secured by flush bolts and cannot be opened until active leaf is opened.

Heading #AD10.0 (Set #AD10-PRIV)

1	Single Door #**1603**	Lobby 1600 to Restroom 1603	LH
1	Single Door #**1708**	Admin East Corridor 1209 to Wellness 1708	RH
1	Single Door #**1803**	Loading Dock Area 1800 to Toilet Room 1803	LH
1	Single Door #**2101**	Men's Restroom 2100 to Shower Room 2101	RH
1	Single Door #**2103**	Women's Restroom 2104 to Shower Room 2103	LH

3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1

20	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
2	Mortise Privacy Set	L9040 06A	RH	626	SC
3	Mortise Privacy Set	L9040 06A	LH	626	SC
5	Closer	4040XP RWPA		689	LC
5	Kickplate	8400 10" X 34" B-CS		US32D	IV
5	Wall Stop	WS406/407CCV		US32D	IV
5	Gasket	429AA 1 x 36" 2 x 96"			ZE
5	Smoke Seal	5075 C 25'			NA
5	Gasketing	5060 C-21 21'			NA
10	Acoustic Seal	60FP			NA
5	Auto Door Bottom	355AA 36"			ZE

Note: Mechanical only. No electric.

Heading #AD10.1 (Set #AD10-PRIV)

1	Single Door #**1306**	Corridor 1202 to Toilet Room 1306	RH

3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1 x 45Min

4	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
1	Mortise Privacy Set	L9040 06A	RH	626	SC
1	Closer	4040XP RWPA		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Wall Stop	WS406/407CCV		US32D	IV
1	Gasket	429AA 1 x 36" 2 x 96"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Auto Door Bottom	355AA 36"			ZE

Note: Mechanical only. No electric.

Heading #AD10.2 (Set #AD10-PASS)

1	Single Door #**2100**	Admin East Corridor 1209 to Men's Restroom 2100	LH
1	Single Door #**2104**	Admin East Corridor 1209 to Women's Restroom 2104	RH

3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1

8	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
1	Mortise Passage Set	L9010 06A	RH	626	SC
1	Mortise Passage Set	L9010 06A	LH	626	SC
2	Closer	4040XP RWPA		689	LC
2	Kickplate	8400 10" X 34" B-CS		US32D	IV
2	Wall Stop	WS406/407CCV		US32D	IV
2	Gasket	429AA 1 x 36" 2 x 96"			ZE
2	Smoke Seal	5075 C 25'			NA
2	Gasketing	5060 C-21 21'			NA
4	Acoustic Seal	60FP			NA
2	Auto Door Bottom	355AA 36"			ZE

Note: Mechanical only. No electric.

Heading #AD11.0 (Set #AD11-IS)

1	Single Door #**1400**	Admin South Corridor 1211 to FOC 1400	LH
1	Single Door #**1500**	Admin South Corridor 1211 to Radius Admin 1500	LH
1	Single Door #**1703**	Admin East Corridor 1209 to Future Tenant Space 1703	LH
1	Single Door #**1704**	SOC 1700 to SOC Private Office 1704	LH
1	Single Door #**1802**	Loading Dock Area 1800 to Dock Office 1802	RH
1	Single Door #**2000**	Admin East Corridor 1209 to Future Tenant Office 2000	LH
1	Single Door #**2200**	Admin East Corridor 1209 to Breakroom 2200	LH

3' 0" x 8' 0" x 1 3/4" x WD Type A x HMF Type F3

21	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
7	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
6	Mortise Classroom Lockset	L9070B 06A	LH	626	SC
1	Mortise Classroom Lockset	L9070B 06A	RH	626	SC
6	Elec. Lock Modification	M-1520-AE-1-L9070-24VDC-QC3	LH		AC
1	Elec. Lock Modification	M-1520-AE-1-L9070-24VDC-QC3	RH		AC
7	Temporary IC Core	80-033		626	SC
7	Permanent Core	1CM-7MJ11		626	BE
7	Wire Harness	CON-38			SC
7	Wire Harness	CON-6P			SC
7	Closer	4040XP RWPA		689	LC
7	Kickplate	8400 10" X 34" B-CS		US32D	IV
7	Wall Stop	WS406/407CCV		US32D	IV
7	Door Seal	117S 20'			ZE
7	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.

Heading #AD11.1 (Set #AD11-IS)

1	Single Door #**1602B**	Lobby Conference 1602 to Radius Admin 1500			RH
		3' 0" x 8' 0" x 1 3/4" x HMD Type B x HMF Type F1			
3	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Mortise Classroom Lockset	L9070B 06A	RH	626	SC
1	Elec. Lock Modification	M-1520-AE-1-L9070-24VDC-QC3	RH		AC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Wire Harness	CON-38			SC
1	Wire Harness	CON-6P			SC
1	Closer	4040XP RWPA		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Wall Stop	WS406/407CCV		US32D	IV
1	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Gasket	429AA 1 x 36" 2 x 96"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Weatherstrip	326AA 119"			ZE
1	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.

Heading #AD11.2 (Set #AD11-OS)

1	Single Door #**1602A**	Lobby 1600 from Lobby Conference 1602			LHR
		3' 0" x 8' 0" x 1 3/4" x WD Type A x HMF Type F3			
4	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Mortise Classroom Lockset	L9070B 06A	LHR	626	SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Closer	4040XP CUSH		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Door Seal	117S 20'			ZE

Heading #AD11.3 (Set #AD11-OS)

1	Single Door #**1700**	Admin East Corridor 1209 from SOC 1700 3' 0" x 8' 0" x 1 3/4" x HMD Type A x HMF Type F1			RHR
3	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
1	Mortise Classroom Lockset	L9070B 06A	RHR	626	SC
1	Elec. Lock Modification	M-1520-AE-1-L9070-24VDC-QC3	RHR		AC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Wire Harness	CON-38			SC
1	Wire Harness	CON-6P			SC
1	Closer	4040XP CUSH		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Gasket	429AA 1 x 36" 2 x 96"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Weatherstrip	326AA 119"			ZE
1	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.

Heading #AD12.0 (Set #AD12)

1	Pair Doors #**1900**	Admin North Corridor 1208 from Tenant Storage 1900	RHRA
		2 - 3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F2	

7	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Hinges	5BB1 HW 4 1/2 x 4 1/2 CON TW8		652	IV
2	Flush Bolt	FB458 36"		US26D	IV
1	Mortise Storeroom Lockset	L9080B 06A	RHR	626	SC
1	Elec. Lock Modification	M-1520-AE-1-L9080-24VDC-QC3	RHR		AC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Closer	4040XP CUSH		689	LC
2	Protection Plate	8400 10" X 35" B-CS		US32D	IV
2	Hardware by Others(By Others)	DOOR POSITION SWITCH BY SECURITY CONTRACTOR			BO
1	Wire Harness	CON-38			SC
1	Wire Harness	CON-6P			SC
1	Gasket	429AA 1 x 72" 2 x 108"			ZE
2	Smoke Seal	5075 C 25'			NA
2	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
2	Weatherstrip	326AA 119"			ZE
2	Auto Door Bottom	355AA 36"			ZE

Note: Additional Security Equipment by Security Vendor.
Card Reader unlocks lockset trim (fail secure). Lockset has authorized egress switch from non-locked side.

Heading #AD13.0 (Set #AD13)

1	Single Door #**1401**	FOC 1400 to Office 1401	LH
1	Single Door #**1402**	FOC 1400 to Office 1402	RH
1	Single Door #**1502**	Radius Admin 1500 to Office 1502	RH
1	Single Door #**1503**	Radius Admin 1500 to Office 1503	RH
		3' 0" x 8' 0" x 1 3/4" x WD Type A x HMF Type F3	

16	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
1	Mortise Storeroom Lockset	L9080B 06A	LH	626	SC
3	Mortise Storeroom Lockset	L9080B 06A	RH	626	SC
4	Temporary IC Core	80-033		626	SC
4	Permanent Core	1CM-7MJ11		626	BE
4	Closer	4040XP RWPA		689	LC
4	Kickplate	8400 10" X 34" B-CS		US32D	IV
4	Wall Stop	WS406/407CCV		US32D	IV
4	Door Seal	117S 20'			ZE

Note: Mechanical only. No electric.

Heading #AD13.1 (Set #AD13)

1 Single Door #**1501** Radius Admin 1500 to Storage 1501 LH

3' 0" x 8' 0" x 1 3/4" x HMD Type B x HMF Type F1

4	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
1	Mortise Storeroom Lockset	L9080B 06A	LH	626	SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Closer	4040XP RWPA		689	LC
1	Kickplate	8400 10" X 34" B-CS		US32D	IV
1	Wall Stop	WS406/407CCV		US32D	IV
1	Gasket	429AA 1 x 36" 2 x 96"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Weatherstrip	326AA 119"			ZE
1	Auto Door Bottom	355AA 36"			ZE

Note: Mechanical only. No electric.

Heading #AD13.2 (Set #AD13-AL)

1 Single Door #**1600A** Lobby 1600 from Secure Vestibule 1701 LHR

ALD x ALF (by Others)

1	Cylinder Housing	80-102	626	SC
1	Temporary IC Core	80-033	626	SC
1	Permanent Core	1CM-7MJ11	626	BE

Note: Balance of hardware by AL door supplier.

Heading #AD17.0 (Set #AD17-IS)

1 Single Door #**1403** FOC 1400 to Storage 1403 LH

3' 0" x 8' 0" x 1 3/4" x HMD Type B x HMF Type F1

4	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
1	Mortise Classroom Lockset	L9070B 06A	LH	626	SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Overhead Stop	414S		US32D	GL
1	Gasket	429AA 1 x 36" 2 x 96"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Auto Door Bottom	355AA 36"			ZE
3	Door Silencer	SR64		GRY	IV

Note: Mechanical only. No electric.

Heading #AD17.1 (Set #AD17-OS)

1 Single Door #**1706** Future Tenant Space 1703 from Storage 1706 RHR

3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F1

4	Hinges	5BB1 HW 4 1/2 x 4 1/2 NRP		652	IV
1	Mortise Classroom Lockset	L9070B 06A	RHR	626	SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE
1	Overhead Stop	414S		US32D	GL
1	Gasket	429AA 1 x 36" 2 x 108"			ZE
1	Smoke Seal	5075 C 25'			NA
1	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
1	Auto Door Bottom	355AA 36"			ZE
3	Door Silencer	SR64		GRY	IV

Note: Mechanical only. No electric.

Heading #AD21.0 (Set #AD21-9)

1 Pair Doors #**1208** Corridor 1204 from Admin North Corridor 1208 RHRA

2 - 3' 0" x 9' 0" x 1 3/4" x HMD Type B x HMF Type F2 x 45Min

8	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
1	Flush Bolt Kit	FB32		US32D	IV
1	Mortise Passage Set	L9010 06A	RHR	626	SC
2	Closer	4040XP EDA		689	LC
2	Protection Plate	8400 10" X 35" B-CS		US32D	IV
2	Wall Stop	WS406/407CCV		US32D	IV
1	Coordinator	3780		US28	AB
2	Smoke Seal	5075 C 25'			NA
2	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
2	Weatherstrip	326AA 119"			ZE
2	Auto Door Bottom	355AA 36"			ZE

Note: Mechanical only. No electric.

Heading #AD21.1 (Set #AD21-10)

1	Pair Doors #**1211**	Corridor 1204 from Admin South Corridor 1211			RHRA
		2 - 3' 0" x 10' 0" x 1 3/4" x HMD Type B x HMF Type F2 x 45Min			
8	Hinges	5BB1 HW 4 1/2 x 4 1/2		652	IV
1	Flush Bolt Kit	FB32		US32D	IV
1	Mortise Passage Set	L9010 06A	RHR	626	SC
2	Closer	4040XP EDA		689	LC
	Note: Mount Closers for 180 Degree Swing Where Shown on Floor Plans				
2	Protection Plate	8400 10" X 35" B-CS		US32D	IV
2	Wall Stop	WS406/407CCV		US32D	IV
1	Coordinator	3780		US28	AB
2	Smoke Seal	5075 C 25'			NA
2	Gasketing	5060 C-21 21'			NA
2	Acoustic Seal	60FP			NA
2	Weatherstrip	326AA 119"			ZE
2	Auto Door Bottom	355AA 36"			ZE

Note: Mechanical only. No electric.

Heading #XGA0.0 (Set #XGA0)

1	Single Door #**EY-001**	Exterior from Exterior Equipment Yard			RHR
1	Single Door #**EY-002**	Exterior from Exterior Equipment Yard			RHR
1	Single Door #**EY-003**	Exterior from Exterior Equipment Yard			RHR
1	Single Door #**EY-004**	Exterior from Exterior Equipment Yard			RHR
1	Single Door #**EY-005**	Exterior from Exterior Equipment Yard			RHR
1	Single Door #**EY-007**	Exterior from Exterior Equipment Yard			RHR
1	Single Door #**EY-008**	Exterior from Exterior Equipment Yard			LHR
		3'0" x 8'0" Gate & Fencing (by Others)			
6	Exit Device	LD 98NL x 990NL-R&V WH	RHR	US26D, US32D	VO
1	Exit Device	LD 98NL x 990NL-R&V WH	LHR	US26D, US32D	VO
7	Elec. Exit Modification	RE-1570-996L-R&V-24VDC-AE-QC3			AC
7	Rim Cylinder Housing	80-129		626	SC
7	Temporary IC Core	80-033		626	SC
7	Permanent Core	1CM-7MJ11		626	BE

Note: Balance of hardware by automatic swinging gate supplier and security vendor. Ingress by credential or manual locing; egress by vehicle loop or manual system.

Heading #XGM0.0 (Set #XGM0)

1	Pair Doors #**EY-006**	Exterior from Exterior Equipment Yard			RHRA
		2 - 5' 0" x 8' 0" Gate & Fencing (by Others)			
1	Padlock	KS41F1200			SC
1	Temporary IC Core	80-033		626	SC
1	Permanent Core	1CM-7MJ11		626	BE

Note: Balance of hardware by gate supplier and security vendor.

Heading #NA.0 (Set #N/A)

1	Other Door #**120-04B**	Exterior Equipment Yard from Future Flex Space 120-04
1	Other Door #**1201B**	Exterior from Corridor 1201
1	Other Door #**1313B**	Exterior Equipment Yard to Flex Space 1313
1	Other Door #**1800C**	Exterior to Loading Dock Area 1800
1	Other Door #**1800D**	Exterior to Loading Dock Area 1800
1	Other Door #**1800F**	Exterior to Loading Dock Area 1800

OH Door & Frame (by Others)

Note: All hardware by OH door supplier.